Grantee: State of Indiana - OCRA

Grant: B-08-DF-18-0001

July 1, 2012 thru September 30, 2012 Performance Report



Grant Number:
B-08-DF-18-0001Obligation Date:Award Date:Grantee Name:
State of Indiana - OCRAContract End Date:
Contract End Date:
Reviewed and ApprovedReview by HUD:
Reviewed and ApprovedGrant Amount:
\$67,012,966.00Grant Status:
ActiveQPR Contact:
Kathleen Weissenberger

Estimated PI/RL Funds: \$0.00

Total Budget: \$67,012,966.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

The 2008 disasters in Indiana have been among the worst in our state; Is history. 82 of Indiana; Is 92 counties were declared as Presidential disaster areas between the three disaster periods (DR-1740, DR-1766 and DR-1795). DR-1766, the result of severe flooding in late May and early June, was clearly the most substantial with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for this disaster will exceed \$350 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in assistance. The PA process is now in full swing with FEMA having 471 applicants from local and state government and an estimated 2,092 project worksheets. Currently 26 million dollars have been obligated to local governments, and PA total estimates exceed \$150 million. While the estimated FEMA assistance is substantial, it will not cover the estimated recovery needs in the areas of economic and workforce development, infrastructure, and housing. The following summarizes the key unmet needs in each of these areas: Economic and Workforce Development The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal, levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$400 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less that \$75 million will be covered by FEMA. Additionally, the cityils largest employer reported damages in excess of \$200 million none of which qualified for assistance. Infrastructure Damage to Indiana is public infrastructure will likely exceed \$325 million and it is estimated that FEMA-PA will cover about half, or \$158 million of this expense. The remainder does not qualify, is covered by another Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need. FEMA-IA Applicants FEMA-IA Assistance (\$000) SBA Loans (\$000) FEMA-PA Assistance (\$000) Total Financial Assistance (\$000) June Flooding & Tornados DR-1766 17,840 54,241 71,711 158,502 284,454 About half of Indiana; SPA expense comes from the extensive damages to Columbus Regional Hospital, a major hospital servicing a large portion of Southeastern Indiana. The hospital suffered over \$211 million in damage of which about half will qualify for FEMA-PA. One of the state; is top priorities has been to help CRH recover from the catastrophic losses experienced in June of 2008, and a portion of PA-match funding would be for this effort. The remaining PA expenses result from damage to a mixture of public infrastructure such as damaged roads, bridges, dams and levees. Of note, Indiana; Is local FEMA-PA match will likely exceed \$40 million. Indiana will likely not achieve an automatic reduction in the FEMA match rate from 25% to 10% as our statewide per capita loss will beb

Disaster Damage:

elow the \$122 threshold. However, our hardest hit counties have more than exceeded this threshold and thus this match will be a burden to them. The disaster CDBG funds will be key in helping reduce this local burden. Housing Indiana has over 17,000 families who suffered some type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required.

Recovery Needs:

The most urgent need is to insure that those communities wanting to participate in a buy-out program have the resources to do so. Over 550 homes totaling \$71MM could be purchased through the home buy-out program with local match exceeding \$17MM. Many communities have opted to participate in the home buy-out program offered by FEMA as most of these homes have been completely destroyed and are in floodplains. While this will clearly benefit the community long-term, two issues exist. First, the match requirement is burdensome and in many cases homeowners have been left in limbo while local communities wrestle with this issue. Some communities are currently deciding not to include significantly damaged homes in the buy-out because they are concerned about funding their 25% match. Second, the state anticipates



receiving only \$30 million from FEMA in HMGP funds. This estimate is based on FEMA_ils formula which determines the HMGP funds based on 15% of both IA and PA. This results in slightly more than a \$25 million shortfall. Indiana now has 14 local Long Term Recovery Committees (LTRCs) assessing the other unmet needs in counties declared during DR-1766. Early estimates indicate that those needs could exceed \$20 million. The vast majority of this need will be to ensure that communities have adequate affordable housing options. METHOD OF DISTRIBUTION All local units of government (cities, towns, counties) will be eligible for the Disaster Recovery program, including HUD Entitlements. Flood Plain Acquisition and Green Space Development IHCDA, in coordination with the Indiana Department of Homeland Security (IDHS), proposes to provide grants that allow cities, towns, and counties to acquire and demolish substantially damaged residential properties contained within a floodplain or floodway and to redevelop the area into permanent green space for community use. The voluntary program must be initiated by a local community and be agreed to by individual homeowners. In order to be considered for mitigation funds, communities must have a FEMA-approved multi-hazards mitigation plan. The Indiana Department of Homeland Security has provided grants to the 42 counties impacted by the floods to complete these plans. To expedite the overall process, FEMA has given approval for communities to apply for mitigation funds while they assemble their multi-hazards plans. Interested communities must submit a joint grant application to IDHS. Once a property is approved for purchase, the Federal Emergency Management Agency (FEMA) will cover 75 percent of the acquisition cost with the remaining 25 percent to be paid by the local unit of government, which can use CDBG funding to offset its match requirement. Priority will be given to communities with the greatest needs considering the concentration of affected individuals and financial need of each local unit of government. Specific criteria include: &bdquoX the communityils match obligation as a percent of its annual budget; &bdquoX the median assessed value of the residential properties in the buy-out area; and &bdquoX the concentration of individual assistance applications in an impacted community. The Flood Plain Acquisition and Green Space Development Program has no maximum grant amount. Allocation: \$22,826,594 Emergency Rental Assistance From the beginning of the disaster, under the leadership of Governor Daniels, IHCDA took an active roll in ensuring that those victims of the floo

Recovery Needs:

rary housing for all displaced victims. For displaced flood victims that were ineligible to receive FEMA assistance, IHCDA committed to paying any necessary security deposit and three months rent. For all of those who were deemed eligible to receive FEMA assistance, IHCDA committed to paying any necessary security deposit. IHCDA paid \$823,405.85 in temporary rental assistance to property owners to ensure the immediate housing of those displaced by the floods. The State would request that a portion of the CDBG Disaster Recovery Funds be used to reimburse IHCDA for these up-front costs. Allocation: \$823,406 Public Infrastructure The CDBG Disaster Recovery Fund (DRF) will be available through the Indiana Office of Community and Rural Affairs. This fund will help offset the twenty-five percent (25%) FEMA match for various eligible public facilities activities pursuant to 24 CFR 570.201(c) and 24 CFF 507.201(f)(2). The Office of Community and Rural Affairs will give priority for activities that benefit at least 51% low-to-moderate income persons. Eligible DRF activities will include most activities eligible under FEMA Public Assistance V Category A, Category B (Permanent Restoration of Facilities), Category C, Category D (limited), Category E (buildings), Category F, Category G (limited). Eligible activities will be determined by OCRA on a project by project basis. Examples include: 1. Construction/rehabilitation of public wastewater systems; 2. Construction/rehabilitation of public drinking water systems; 3. Construction/rehabilitation of storm drainage systems; 4. Rehabilitation of public roadways, bridges and dams; 5. Construction/rehabilitation of public facility buildings. Projects/applications will be evaluated using the following criteria: 1. The importance of the project to post disaster recovery of the applicant; 2. The percentage of low-to-moderate income persons served; 3. The percentage of grant amount in relation to applicantils annual budget; 4. The relative economic distress of the applicant. Grant applications will be accepted and awards made until funding is no longer available. The intent of the program is to provide the non-federal share of necessary public improvements and/or rehabilitation related to the 2008 presidentially declared disaster. A minimum of fifty percent (50%) of grant funds will be awarded to projects that benefit at least 51% low-to-moderate income persons. Actual grant amounts are negotiated on a case by case basis and the amount of assistance will be dependent upon the factors described above. There is no maximum grant award for the Public Assistance Match Program. Allocation: \$40,000,000 Administration The State will set aside \$3,350,000 of its CDBG Disaster Recovery Funds for payment of costs associated with administering the Program (Docket No. FR-5250-N-01). This constitutes five percent (5%) of the Statei's CDBG Disaster Recovery allocation. These funds will be used by the Office of Community and Rural Affairs for expenses associated with administering its State CDBG Program, including direct personal services and fringe benefits of applicable Office of Community and Rural Affairs staff, as well as direct and indirect expenses incurred in the proper administration of the state; Is program and monitoring activities respective to CDBG grants awarded to units of local government (i.e. telephone, travel, services contractual, etc.).Allocation: \$3,350,000

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$51,290,584.25
Total Budget	\$15,880.00	\$51,290,584.25
Total Obligated	\$2,741,225.00	\$45,837,860.92
Total Funds Drawdown	\$2,164,881.75	\$36,554,894.53
Program Funds Drawdown	\$2,164,881.75	\$36,554,894.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,853,127.24	\$35,126,485.60
Match Contributed	\$0.00	\$0.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		53.20%
Overall Benefit Percentage (Actual)		40.25%
Minimum Non-Federal Match	\$0.00	\$3,000,000.00
Limit on Public Services	\$10,051,944.90	\$821,844.85
Limit on Admin/Planning	\$3,350,648.30	\$1,214,847.93
Limit on State Admin	\$0.00	\$1,214,847.93

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

The State of Indiana continues to award, obligate and expend funds.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
DR1-09-Admin, State Admin	\$18,182.43	\$3,350,000.00	\$370,921.73
DR1A-09-001, Union City, City of	\$0.00	\$12,985.75	\$12,985.75
DR1A-09-002, Gosport, Town of	\$0.00	\$8,075.44	\$8,075.44
DR1A-09-003, Sullivan County	\$0.00	\$81,391.13	\$81,391.13
DR1A-09-004, Town of New Whiteland	\$0.00	\$4,537.14	\$4,537.14
DR1A-09-005, Brown County	\$0.00	\$5,996.46	\$5,966.46
DR1A-09-006, Trafalgar, Town of	\$0.00	\$2,575.00	\$2,575.00
DR1A-09-007, Sullivan, City of	\$0.00	\$31,567.94	\$31,567.94
DR1A-09-008, Jefferson Co. Commissioners	\$0.00	\$11,497.28	\$11,497.28
DR1A-09-009, Trafalgar, Town of	\$0.00	\$6,400.28	\$6,400.28
DR1A-09-010, Crawfordsville	\$0.00	\$22,097.79	\$22,097.79
DR1A-09-011, Fountain County	\$0.00	\$22,952.11	\$22,952.11
DR1A-09-012, Clayton, Town of	\$0.00	\$467.63	\$467.63
DR1A-09-013, Hazelton, Town of	\$0.00	\$2,902.09	\$2,902.09
DR1A-09-014, Gibson County	\$0.00	\$50,425.27	\$50,425.27



DR1A-09-015, Pike County Board of Commissioners	\$0.00	\$51,869.74	\$51,869.74
DR1A-09-016, Posey County	\$0.00	\$17,040.38	\$17,040.38
DR1A-09-017, Vincennes, City of	\$0.00	\$15,041.13	\$15,041.13
DR1A-09-018, Darlington, Town of	\$0.00	\$3,529.70	\$3,529.70
DR1A-09-019, Bicknell	\$0.00	\$17,918.50	\$17,918.50
DR1A-09-020, Elnora, Town of	\$0.00	\$4,425.11	\$4,425.11
DR1A-09-021, Brooklyn, Town of	\$0.00	\$4,095.36	\$4,095.36
DR1A-09-022, Daviess County	\$0.00	\$7,479.14	\$7,479.14
DR1A-09-023, Jasonville, City of	\$0.00	\$8,607.32	\$8,607.32
DR1A-09-024, Spencer, Town of	\$0.00	\$39,408.38	\$39,408.38
DR1A-09-025, Worthington, Town of	\$0.00	\$15,960.33	\$15,960.33
DR1A-09-026, Knox County	\$0.00	\$52,522.43	\$52,522.43
DR1A-09-027, Morgan County	\$0.00	\$229,102.46	\$229,102.46
DR1A-09-028, Lawrence, City of	\$0.00	\$21,495.25	\$21,495.25
DR1A-09-029, Bloomfield, Town of	\$0.00	\$9,357.84	\$9,357.84
DR1A-09-030, Greene County	\$0.00	\$71,239.81	\$71,239.81
DR1A-09-031, Brazil, City of	\$0.00	\$12,218.31	\$12,218.31
DR1A-09-032, Danville, Town of	\$0.00	\$35,195.33	\$35,195.33
DR1A-09-033, Knox County	\$0.00	\$59,888.46	\$59,888.46
DR1A-09-034, Jackson County	\$0.00	\$68,286.46	\$68,286.46
DR1A-09-035, Brownstown, Town of	\$0.00	\$10,528.10	\$10,528.10
DR1A-09-036, Montezuma, Town of	\$0.00	\$3,404.97	\$3,404.97
DR1A-09-037, Bloomington, City of	\$0.00	\$22,378.22	\$22,378.22
DR1A-09-038, Waveland, Town of	\$0.00	\$3,084.38	\$3,084.38
DR1A-09-039, Brown County	\$0.00	\$55,163.60	\$55,163.60
DR1A-09-040, Owen County	\$0.00	\$10,228.41	\$10,228.41
DR1A-09-041, Montgomery County	\$0.00	\$37,507.08	\$37,507.08
DR1A-09-042, Morgan County	\$0.00	\$156,584.86	\$156,584.86
DR1A-09-043, Greene County	\$0.00	\$100,925.24	\$100,925.24
DR1A-09-044, Staunton, Town of	\$0.00	\$2,440.00	\$2,440.00
DR1A-09-045, Bartholomew County	\$0.00	\$1,724,046.05	\$1,724,046.05
DR1A-09-046, Columbus City	\$0.00	\$240,960.35	\$240,960.35
DR1A-09-047, Morgan County	\$0.00	\$3,023.77	\$3,023.77
DR1A-09-048, Owen County	\$0.00	\$1,482.41	\$1,482.41
DR1A-09-049, Owen County-S.R. Bean Blossom	\$0.00	\$23,479.36	\$23,479.36
DR1A-09-050, Waynetown, Town of	\$0.00	\$2,498.41	\$2,498.41
DR1A-09-051, Liberty, Town of	\$0.00	\$1,215.32	\$1,215.32
DR1A-09-052, Henry County	\$0.00	\$55,535.54	\$55,535.54
DR1A-09-053, Springport, Town of	\$0.00	\$3,094.38	\$3,094.38
DR1A-09-054, Bartholomew County	\$0.00	\$188,290.86	\$188,290.86



DR1A-09-055, Wayne County	\$0.00	\$46,294.31	\$46,294.31
DR1A-09-056, Edinburgh, Town of	\$0.00	\$138,664.10	\$138,664.10
DR1A-09-057, Owen County	\$0.00	\$336,828.64	\$336,828.64
DR1A-09-058, Town of Rockville	\$0.00	\$2,056.25	\$2,056.25
DR1A-09-059, Town of Prince's Lake	\$0.00	\$14,169.19	\$14,169.19
DR1A-09-060, City of Beech Grove	\$0.00	\$7,686.17	\$7,686.17
DR1A-09-061, Brown County	\$0.00	\$37,461.19	\$37,461.19
DR1A-09-062, Town of Cloverdale	\$0.00	\$3,839.55	\$3,839.55
DR1A-09-063, City of Martinsville	\$0.00	\$294,689.09	\$294,689.09
DR1A-09-064, Town of Shelburn	\$0.00	\$2,319.88	\$2,319.88
DR1A-09-065, Vermillion County	\$0.00	\$4,260.98	\$4,260.98
DR1A-09-066, Union County	\$0.00	\$35,030.76	\$35,030.76
DR1A-09-067, City of Terre Haute	\$0.00	\$25,042.09	\$25,042.09
DR1A-09-068, Town of West Terre Haute	\$0.00	\$11,175.70	\$11,175.70
DR1A-09-069, Town of Medora	\$0.00	\$4,303.85	\$4,303.85
DR1A-09-070, Randolph County	\$0.00	\$24,627.61	\$24,627.61
DR1A-09-071, City of Clinton	\$0.00	\$4,294.59	\$4,294.59
DR1A-09-072, Middletown, Town of	\$0.00	\$19,311.09	\$19,311.09
DR1A-09-073, New Castle, City of	\$0.00	\$27,005.43	\$27,005.43
DR1A-09-074, Rush County	\$0.00	\$108,012.64	\$108,012.64
DR1A-09-075, Bartholomew County	\$0.00	\$10,227,984.72	\$10,227,984.72
DR1A-09-076, Town of Cambridge City	\$0.00	\$8,634.06	\$8,634.06
DR1A-09-077, Town of Knightstown	\$0.00	\$43,978.76	\$43,978.76
DR1A-09-078, Parke County	\$0.00	\$65,375.21	\$65,375.21
DR1A-09-079, Washington County	\$0.00	\$3,999.61	\$3,999.61
DR1A-09-080, Switz City	\$0.00	\$3,280.37	\$3,280.37
DR1A-09-081, Center Point	\$0.00	\$4,133.50	\$4,133.50
DR1A-09-082, Fairview Park, Town of	\$0.00	\$2,938.89	\$2,938.89
DR1A-09-083, Johnson County	\$0.00	\$121,368.28	\$121,368.28
DR1A-09-084, Clay County	\$0.00	\$139,797.26	\$139,797.26
DR1A-09-085, Town of Rockville	\$0.00	\$1,434.60	\$1,434.60
DR1A-09-086, Town of Bargersville	\$0.00	\$9,652.94	\$9,652.94
DR1A-09-087, Johnson County	\$0.00	\$35,507.85	\$35,507.85
DR1A-09-088, Harmony, Town of	\$0.00	\$2,976.50	\$2,976.50
DR1A-09-089, Johnson County	\$0.00	\$18,679.24	\$18,679.24
DR1A-09-090, Seelyville, Town of	\$0.00	\$525.19	\$525.19
DR1A-09-091, Bartholomew County	\$0.00	\$276,517.53	\$276,517.38
DR1A-09-092, Putnam County	\$0.00	\$126,142.07	\$126,142.07
DR1A-09-093, Vermillion County	\$0.00	\$123,779.73	\$123,779.73
DR1A-09-094, City of Martinsville	\$0.00	\$50,339.62	\$50,339.62



DR1A-09-095, Nashville, Town of	\$0.00	\$2,314.10	\$2,314.10
DR1A-09-096, Brown County	\$0.00	\$11,620.49	\$11,620.49
DR1A-09-097, Town of Ellettsville	\$0.00	\$1,476.54	\$1,476.54
DR1A-09-098, Monroe County	\$0.00	\$33,523.43	\$33,523.43
DR1A-09-099, Shelby County	\$0.00	\$79,842.49	\$79,842.49
DR1A-09-100, Brown County	\$0.00	\$38,667.57	\$38,667.57
DR1A-09-101, Vigo County	\$0.00	\$288,910.56	\$288,910.56
DR1A-09-102, City of Bloomington	\$0.00	\$6,153.23	\$6,153.23
DR1A-09-103, Clay County	\$0.00	\$2,500.00	\$2,500.00
DR1A-09-104, Clay County	\$0.00	\$4,089.72	\$4,089.72
DR1A-09-105, Parke County	\$0.00	\$41,310.49	\$41,310.49
DR1A-09-106, Washington County	\$0.00	\$17,976.32	\$17,976.32
DR1A-09-107, Shelby County	\$0.00	\$5,236.20	\$5,236.20
DR1A-09-108, Johnson County	\$0.00	\$29,031.70	\$29,031.70
DR1A-09-109, Johnson County	\$0.00	\$511,176.00	\$511,176.00
DR1A-09-110, Martinsville	\$0.00	\$87,095.30	\$87,095.30
DR1A-09-111, Morgan County	\$0.00	\$295,212.26	\$295,212.26
DR1A-09-112, Morgan County	\$0.00	\$18,617.50	\$18,617.50
DR1A-09-113, Morgan County	\$0.00	\$32,518.06	\$32,518.06
DR1A-09-114, Owen County	\$0.00	\$26,500.00	\$26,500.00
DR1A-09-115, Owen County	\$0.00	\$648,215.63	\$648,215.63
DR1A-09-116, Prince's Lakes	\$0.00	\$89,103.00	\$89,103.00
DR1A-09-117, Prince's Lakes	\$0.00	\$168,995.00	\$168,995.00
DR1A-09-118, Seelyville	\$0.00	\$31,500.00	\$31,500.00
DR1A-09-119, Terre Haute	\$0.00	\$49,710.00	\$49,710.00
DR1A-09-120, West Terre Haute	\$0.00	\$20,492.00	\$20,492.00
DR1A-09-121, Franklin, City of	\$0.00	\$211,800.13	\$211,800.13
DR1B-09-001, Bartholomew County	\$0.00	\$1,375,861.00	\$1,375,861.00
DR1B-09-002, Bartholomew County	\$0.00	\$1,255,000.94	\$1,255,000.94
DR1B-09-003, Bartholomew County	\$0.00	\$56,006.00	\$56,006.00
DR1B-09-004, Town of Morgantown	\$21,868.00	\$799,500.00	\$780,903.88
DR1B-09-005, Crawfordsville	\$0.00	\$1,500,000.00	\$983,814.00
DR1B-09-006, Bloomington	\$0.00	\$207,194.00	\$207,194.00
DR1B-09-007, Montgomery County	\$41,301.84	\$540,500.00	\$458,607.08
DR1B-09-008, Putnam County	\$0.00	\$464,789.00	\$464,789.00
DR1B-09-009, Trafalgar	\$0.00	\$235,320.04	\$235,320.04
DR1B-09-010, Vincennes, City of	\$0.00	\$129,066.00	\$129,066.00
DR1B-09-011, Prince's Lakes	\$8,768.79	\$1,756,728.00	\$1,329,885.21
DR1B-09-012, Morgan County - Edgewood	\$0.00	\$1,092,600.00	\$1,001,350.00
DR1B-09-013, Prince's Lakes	\$167,364.88	\$375,403.00	\$243,068.13



DR1B-09-014, Prince's Lakes	\$0.00	\$1,541,000.00	\$0.00
DR1B-09-015, Morgan County	\$41,450.00	\$1,075,100.00	\$1,074,050.00
DR1B-09-016, Owen County	\$0.00	\$421,107.75	\$0.00
DR1B-09-017, Greencastle, City of	\$55,899.23	\$530,329.00	\$55,899.23
DR1B-09-018, Greensburg, City of	\$742,174.43	\$2,000,000.00	\$1,644,081.47
DR1B-09-019, Clinton	\$350,000.00	\$363,395.00	\$350,000.00
DR1B-09-020, Martinsville	\$11,570.00	\$130,520.00	\$11,570.00
DR1B-09-021, Bloomington	\$0.00	\$1,504,552.00	\$0.00
DR1B-09-022, Jennings County	\$0.00	\$1,844,750.00	\$0.00
DR1B-09-023, Johnson County	\$16,239.00	\$681,197.00	\$103,379.23
DR1B-09-024, Lawrenceburg	\$0.00	\$674,800.00	\$0.00
DR1B-09-025, Hazelton, Town of	\$378,308.64	\$1,612,900.00	\$567,984.24
DR1B-09-026, Terre Haute	\$0.00	\$754,587.00	\$0.00
DR1FA-09-001, Emergency Flood Assistance	\$0.00	\$823,406.00	\$821,844.85
DR1HB Administration, DR1HB Flood Buyout Administration	\$0.00	\$4,502.35	\$111,838.67
DR1HB Projects, Buyout of Residential Properties	\$311,754.51	\$7,143,996.45	\$4,100,359.16



Activities

Grantee Activity Number:DR1-09-Admin-AActivity Title:State Admin

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR1-09-Admin	State Admin
Projected Start Date:	Projected End Date:
09/01/2008	12/31/2012
Benefit Type: ()	Completed Activity Actual End Date:

National Objective: N/A

Overall

Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended
State of Indiana
Match Contributed

Activity Description:

General Admin

Location Description:

State of Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Responsible Organization: State of Indiana

Jul 1 thru Sep 30, 2012	To Date
N/A	\$1,247,875.00
\$0.00	\$1,247,875.00
\$0.00	\$1,247,875.00
\$12,647.40	\$365,386.70
\$12,647.40	\$365,386.70
\$0.00	\$0.00
\$0.00	\$0.00
\$12,647.40	\$365,386.70
\$12,647.40	\$365,386.70
\$0.00	\$0.00



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR1-09-Admin-B IHCDA Admin

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1-09-Admin	State Admin	
Projected Start Date:	Projected End Date:	
07/01/2008	12/31/2012	
Benefit Type:	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
N/A	State of Indiana	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$363,417.00
Total Budget	\$0.00	\$363,417.00
Total Obligated	\$363,417.00	\$363,417.00
Total Funds Drawdown	\$5,535.03	\$5,535.03
Program Funds Drawdown	\$5,535.03	\$5,535.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,535.03	\$5,535.03
State of Indiana	\$5,535.03	\$5,535.03
Match Contributed	\$0.00	\$0.00

Activity Description:

IHCDA General Admin

Location Description:

State of Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1A-09-002C **Road/Bridge repairs**

Activitiy Category:	Activity Status:	
Construction/reconstruction of streets	Completed	
Project Number:	Project Title:	
DR1A-09-002	Gosport, Town of	
Projected Start Date:	Projected End Date:	
05/31/2009	12/31/2009	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	:
Low/Mod	Gosport, Town of	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$606.03
Total Budget	\$0.00	\$606.03
Total Obligated	\$0.00	\$606.03
Total Funds Drawdown	\$0.00	\$606.03
Program Funds Drawdown	\$0.00	\$606.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$606.03
Gosport, Town of	\$0.00	\$606.03
Match Contributed	\$0.00	\$0.00

Activity Description:

regravel and compact roads washed away by Flood.

Location Description:

400 E Main,

Activity Progress Narrative:

Accomplishments Performance Measures

-	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	1200	1200/1200







Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N
Other Funding Sources Bud No Other Match Funding Source	•				
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



DR1B-09-004A Administration

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1B-09-004	Town of Morgantown	
Projected Start Date:	Projected End Date:	
03/09/2010	09/30/2012	
Benefit Type:	Completed Activity Actual End Date:	
()		
National Objective:	Responsible Organization:	
N/A	Town of Morgantown	
Overall	Jul 1 thru Sep 30, 2012	To Date
Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	To Date \$24,985.00
Total Projected Budget from All Sources	N/A	\$24,985.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$24,985.00 \$24,985.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$24,985.00 \$24,985.00 \$24,985.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$2,985.00	\$24,985.00 \$24,985.00 \$24,985.00 \$24,985.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$2,985.00 \$2,985.00	\$24,985.00 \$24,985.00 \$24,985.00 \$24,985.00 \$24,985.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$2,985.00 \$2,985.00 \$0.00	\$24,985.00 \$24,985.00 \$24,985.00 \$24,985.00 \$24,985.00 \$24,985.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$2,985.00 \$2,985.00 \$0.00 \$0.00	\$24,985.00 \$24,985.00 \$24,985.00 \$24,985.00 \$24,985.00 \$0.00 \$0.00

Activity Description:

Stabazlization of bank erosion along creek.

Location Description:

PO Box 416 Morgantown, IN 46160

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1B-09-004B Shoring of ditch/Storm Drainage

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

DR1B-09-004

Projected Start Date:

03/09/2010

Benefit Type: Area ()

National Objective: **Urgent Need**

Activity Status:
Under Way
Project Title:
Town of Morgantown
Projected End Date:
09/30/2012
Completed Activity Actual End Date:

Responsible Organization:

Town of Morgantown

Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	To Date \$774,515.00
Total Budget	\$0.00	\$774,515.00
Total Obligated	\$0.00	\$774,515.00
Total Funds Drawdown	\$18,883.00	\$755,918.88
Program Funds Drawdown	\$18,883.00	\$755,918.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$18,883.00	\$755,918.88
Town of Morgantown	\$18,883.00	\$755,918.88
Match Contributed	\$0.00	\$0.00

Activity Description:

Shoring of ditch along creek which was severely damage due to the FEMA 1766 severe weather event.

Location Description:

5106: 7001-7012, 7015-7036, 7038-7044, 7048-7052

Activity Progress Narrative:

The project is complete and grant monitoring is scheduled for November 2012.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1B-09-005	Crawfordsville	
Projected Start Date:	Projected End Date:	
07/08/2010	01/31/2013	
Benefit Type:	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
N/A	Crawfordsville	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$26,500.00
Total Budget	\$0.00	\$26,500.00
Total Budget Total Obligated	\$0.00 \$0.00	\$26,500.00 \$26,500.00
-		
Total Obligated	\$0.00	\$26,500.00
Total Obligated Total Funds Drawdown	\$0.00 \$0.00	\$26,500.00 \$26,500.00
Total Obligated Total Funds Drawdown Program Funds Drawdown	\$0.00 \$0.00 \$0.00	\$26,500.00 \$26,500.00 \$26,500.00
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00 \$0.00 \$0.00	\$26,500.00 \$26,500.00 \$26,500.00 \$0.00
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$26,500.00 \$26,500.00 \$26,500.00 \$0.00 \$0.00

Activity Description:

local administration of road and bridge improvement project

Location Description:

Cornerstone Grants Management 1584 Doe Lane Greenwood, In 46142

Activity Progress Narrative:

Quarterly report has not yet been submitted for this activity. Project is considered noncompliant by OCRA. All financial draws have been halted until a report is submitted.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N
Other Funding Sources Budgete No Other Match Funding Sources F					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



DR1B-09-005B roads/bridges

Activitiy Category:	Activity Status:	
Construction/reconstruction of streets	Under Way	
Project Number:	Project Title:	
DR1B-09-005	Crawfordsville	
Projected Start Date:	Projected End Date:	
07/08/2010	01/31/2013	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	Crawfordsville	
Overall	Jul 1 thru Sep 30, 2012	To Date
Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	To Date \$957,314.00
Total Projected Budget from All Sources	N/A	\$957,314.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$957,314.00 \$957,314.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 (\$516,186.00)	\$957,314.00 \$957,314.00 \$957,314.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 (\$516,186.00) \$0.00	\$957,314.00 \$957,314.00 \$957,314.00 \$957,314.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 (\$516,186.00) \$0.00 \$0.00	\$957,314.00 \$957,314.00 \$957,314.00 \$957,314.00 \$957,314.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 (\$516,186.00) \$0.00 \$0.00 \$0.00	\$957,314.00 \$957,314.00 \$957,314.00 \$957,314.00 \$957,314.00 \$957,314.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 (\$516,186.00) \$0.00 \$0.00 \$0.00 \$0.00	\$957,314.00 \$957,314.00 \$957,314.00 \$957,314.00 \$957,314.00 \$0.00 \$0.00

Activity Description:

The city of Crawfordsville sustained damage from the June 2008 flooding event (FEMA 1766). A broken storm sewer pipe is responsible for the closure of Whitlock Avenue. A sink hole and eroding walls around the culvert have made the roadway unsafe. The culvert will be replaced with a new 156 foot culvert; headwall, wingwalls and retaining walls will be constructed. The section of the road affected will be replaced as well as a section of sidewalk. All storm and sanitary sewers will need to be replaced after construction.

Location Description:

Whitlock Avenue in Crawfordsville Indiana

Activity Progress Narrative:

Quarterly report has not yet been submitted for this activity. Project is considered noncompliant by OCRA. All financial draws have been halted until a report is submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/700



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Administration	Completed	
Project Number:	Project Title:	
DR1B-09-006	Bloomington	
Projected Start Date:	Projected End Date:	
07/08/2010	01/31/2013	
Benefit Type: ()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
N/A	Bloomington, City of	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$9,489.00
Total Budget	\$0.00	\$9,489.00
Total Obligated	\$0.00	\$9,489.00
Total Funds Drawdown	\$0.00	\$9,489.00
Program Funds Drawdown	\$0.00	\$9,489.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,489.00
Bloomington, City of	\$0.00	\$9,489.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a public facility project

Location Description:

Kenna Consulting and Management Group 6321 S. East Street Indianapolis, IN

Activity Progress Narrative:

Activity is complete; project monitored for compliance and administratively closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1B-09-006B Public facility

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Completed	
Project Number:	Project Title:	
DR1B-09-006	Bloomington	
Projected Start Date:	Projected End Date:	
07/08/2010	01/31/2013	
Benefit Type:	Completed Activity Actual Er	nd Date:
Area ()		
National Objective:	Responsible Organization:	
Low/Mod	Bloomington, City of	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$197,705.00
Total Budget	(\$9,120.00)	\$197,705.00
Total Obligated	\$0.00	\$197,705.00
Total Funds Drawdown	\$0.00	\$197,705.00
Program Funds Drawdown	\$0.00	\$197,705.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$197,705.00
Bloomington, City of	\$0.00	\$197,705.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Bloomington was adversely impacted by the June 2008 floods (FEMA 1766) and the Bloomington Salvation Army was flooded. Too much rain overwhelmed the existing drainage system and allowed water to pour into the basement. The project will include the removal and replacement of interior basement wall, mold remediation, roof and stairway replacement; all of which were damaged by the heavy rains and storms.

Location Description:

111 N. Rogers Street Bloomington, Indiana 47404

Activity Progress Narrative:

Activity is complete; project monitored for compliance and administratively closed. The subrecipient will continue to be monitored on a yearly basis for the next five years.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR1B-09-007A local administration

Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
DR1B-09-007	Montgomery County		
Projected Start Date:	Projected End Date:		
08/25/2010	03/31/2012		
Benefit Type:	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
N/A	Montgomery County		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$19,550.00	
Total Budget	\$0.00	\$19,550.00	
Total Obligated	\$0.00	\$19,550.00	
Total Funds Drawdown	\$0.00	\$15,000.00	
Program Funds Drawdown	\$0.00	\$15,000.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$15,000.00	
Montgomery County	\$0.00	\$15,000.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

local administration of an embankment restoration and stabilization project

Location Description:

1944 North Old State Road 55 Crawfordsville, IN 47933

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N
Other Funding Sources Budgete No Other Match Funding Sources F					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



DR1B-09-007B road embankment stabilization

Activitiy Category:	Activity Status:		
Construction/reconstruction of streets	Under Way		
Project Number:	Project Title:		
DR1B-09-007	Montgomery County		
Projected Start Date:	Projected End Date:		
08/25/2010	03/31/2012		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Montgomery County		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$520,950.00	
Total Budget	\$0.00	\$520,950.00	
Total Obligated	\$0.00	\$520,950.00	
Total Funds Drawdown	\$41,301.84	\$435,107.08	
Program Funds Drawdown	\$41,301.84	\$435,107.08	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$41,301.84	\$443,607.08	
Montgomery County	\$41,301.84	\$443,607.08	
Match Contributed	\$0.00	\$0.00	

Activity Description:

The heavy sheet rain and driving winds during May and June 2008 have caused severe slope erosion along Offield Creek adjacent to Montgomery County Road 300S and threatens to destabilize the road. Any further degradation of the slope will damage portions of CR 300S. The project will correct the slope failure using a three pronged approach. Drainage control, erosion control at the toe of the slope (near creek level) and the construction of a retaining wall along CR 300S will prevent further slope erosion and avert road damage that is likely to occur if erosion continues.

Location Description:

Montgomery County Road 300S just east off of Indiana State Road 47 in Montgomery County, Indiana

Activity Progress Narrative:

This project was complete until it was noticed in December 2011 movement of installed surface material. Due to saturation problems soil testing was conducted. The grant period was pushed back to October 31, 2012 to accomodate work on new drainage to remedy uncustomary soil conditions. Work is still in progress.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:			
Administration	Completed			
Project Number:	Project Title:			
DR1B-09-008	Putnam County			
Projected Start Date:	Projected End Date:			
07/08/2010	01/31/2013	01/31/2013		
Benefit Type:	Completed Activity Actual End Date:			
National Objective:	Responsible Organization:			
N/A	Putnam County			
Overall	Jul 1 thru Sep 30, 2012	To Date		
Total Projected Budget from All Sources	N/A	\$16,000.00		
Total Budget	\$0.00	\$16,000.00		
Total Obligated	\$0.00	\$16,000.00		
Total Funds Drawdown	\$0.00	\$16,000.00		
Program Funds Drawdown	\$0.00	\$16,000.00		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		
Total Funds Expended	\$0.00	\$16,000.00		
Putnam County	\$0.00	\$16,000.00		
Match Contributed	\$0.00	\$0.00		

Activity Description:

local administration of a bridges project

Location Description:

1 Courthouse Square, Suite 60 Greencastle, Indiana 46135

Activity Progress Narrative:

Activity is complete; project monitored for compliance and closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1B-09-008B streets/bridges

Activitiy Category:	Activity Status:		
Construction/reconstruction of streets	Completed		
Project Number:	Project Title:		
DR1B-09-008	Putnam County		
Projected Start Date:	Projected End Date:		
07/08/2010	01/31/2013		
Benefit Type:	Completed Activity Actual End Date:		
Area()			
National Objective:	Responsible Organization:		
Urgent Need	Putnam County		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$448,789.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$448,789.00 \$448,789.00	
Total Budget	\$0.00	\$448,789.00	
Total Budget Total Obligated	\$0.00 \$0.00	\$448,789.00 \$448,789.00	
Total Budget Total Obligated Total Funds Drawdown	\$0.00 \$0.00 \$0.00	\$448,789.00 \$448,789.00 \$448,789.00	
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	\$0.00 \$0.00 \$0.00 \$0.00	\$448,789.00 \$448,789.00 \$448,789.00 \$448,789.00	
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$448,789.00 \$448,789.00 \$448,789.00 \$448,789.00 \$0.00	
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$448,789.00 \$448,789.00 \$448,789.00 \$448,789.00 \$0.00 \$0.00	

Activity Description:

As a result of the June 2008 flood disaster (FEMA 1766), Putnam County received extensive damage to 26 bridges and abutments as a result of high velocity flooding in the streams and creeks of the county. This event was widespread and covered the entire county with heavy rains and flash flooding. Putnam County is applying for funding to help rehabilitate 26 damaged bridges/abutments that is estimated to be just over 21,000 linear feet of work that is critical to the county-wide transportation network. The scope of work for each bridge will vary depending on the type of damage sustained.

Location Description:

damage is to bridges/roads throughout Putnam County Indiana

Activity Progress Narrative:

Bridge and street reconstruction is complete. Project was monitored for compliance and closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	21000	21000/21000



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR1B-09-018A storm drainage

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
DR1B-09-018	Greensburg, City of		
Projected Start Date:	Projected End Date:		
02/16/2011	09/30/2013		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Greensburg, City of		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$2,000,000.00	
Total Budget	\$0.00	\$2,000,000.00	
Total Obligated	\$0.00	\$2,000,000.00	
Total Funds Drawdown	\$742,174.43	\$1,644,081.47	
Program Funds Drawdown	\$742,174.43	\$1,644,081.47	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$742,174.43	\$1,644,081.47	
Greensburg, City of	\$742,174.43	\$1,644,081.47	
Match Contributed	\$0.00	\$0.00	

Activity Description:

The City will use grant funds to make improvements to the storm drainage system. In June, 2008 the residential flooding which occurred was severe and many businesses were damaged as a result of the disaster. Greensburg will install two detention ponds to contain the excess water and will install a 60&rdquo culvert by jack and bore method with a casing pipe at the railroad crossing over Gas Creek. These improvements are necessary to reduce future flooding and encourage economic development in this disaster affected community.

Location Description:

Detention pond #1 between Montgomery Road and I-74 Detention pond #2 located NE of the intersection of Montgomery Raod and North Davidson Street culvert railroad crossing over Gas Creek all in Greensburg Indiana

Activity Progress Narrative:

This project is complete and close-out paperwork will be submitted October 2012.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1B-09-020	Martinsville	
Projected Start Date:	Projected End Date:	
08/17/2011	02/28/2014	
Benefit Type: ()	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
N/A	City of Martinsville	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,570.00
Total Budget	\$0.00	\$6,570.00
Total Obligated	\$6,570.00	\$6,570.00
Total Funds Drawdown	\$6,570.00	\$6,570.00
Program Funds Drawdown	\$6,570.00	\$6,570.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,570.00	\$6,570.00
City of Martinsville	\$6,570.00	\$6,570.00
Match Contributed	\$0.00	\$0.00

Local administration of a storm sewer rehabilitation project

Location Description:

PO Box 1415 Martinsville, IN 46151

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title: DR1B-09-020B storm sewers

Activitiy Category: Rehabilitation/reconstruction of a public improvement Project Number: DR1B-09-020

Projected Start Date: 08/17/2011

00/17/2011

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status: Under Way Project Title: Martinsville Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Martinsville

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$123,950.00
Total Budget	\$0.00	\$123,950.00
Total Obligated	\$123,950.00	\$123,950.00
Total Funds Drawdown	\$5,000.00	\$5,000.00
Program Funds Drawdown	\$5,000.00	\$5,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,000.00	\$5,000.00
City of Martinsville	\$5,000.00	\$5,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

On June 7, 2008, nearly nine inches of rain fell in a 12-hour period. Much of the City of Martinsville experienced flooding and significant property damage and the storm sewer in two areas are in need of rehabilitation as a result of the flooding. The areas involved in the project include Home Ave. and Columbus Street and the area of Home Ave. and Walnut Street. A total of 434 LF of storm sewer will be constructed.

Location Description:

Home Ave. & Walnut Street and Lincoln to Walnut Streets in Martinsville, Indiana

Activity Progress Narrative:

Construction began 6/4/2012 and is ongoing. Employee interviews have been conducted.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1B-09-011	Prince's Lakes	
Projected Start Date:	Projected End Date:	
08/19/2010	09/30/2012	
Benefit Type: ()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	:
N/A	Prince's Lakes	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$52,340.00
Total Budget	\$0.00	\$52,340.00
Total Obligated	\$0.00	\$52,340.00
Total Funds Drawdown	\$0.00	\$45,400.00
Program Funds Drawdown	\$0.00	\$45,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$45,400.00
Prince's Lakes	\$0.00	\$45,400.00
Match Contributed	\$0.00	\$0.00

local administration of a dam rehabilitation project

Location Description:

Beumer Consulting PO Box 219 Farmland, Indiana 47340

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N
Other Funding Sources Budgete No Other Match Funding Sources F					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Activitiy Category:	Activity Status:	
Dike/dam/stream-river bank repairs	Under Way	
Project Number:	Project Title:	
DR1B-09-011	Prince's Lakes	
Projected Start Date:	Projected End Date:	
08/19/2010	09/30/2012	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Prince's Lakes	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,704,388.00
Total Budget	\$0.00	\$1,704,388.00
Total Obligated	\$0.00	\$1,649,888.00
Total Funds Drawdown	\$8,768.79	\$1,284,485.21
Program Funds Drawdown	\$8,768.79	\$1,284,485.21
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,768.79	\$1,284,485.21
Prince's Lakes	\$8,768.79	\$1,284,485.21
Match Contributed	\$0.00	\$0.00

The Town of Prince&rsquos Lakes was adversely affected by the severe rain event that occurred May/June 2008 (FEMA 1766). On June 7, 2008 the dam overtopped with a wall of water that caused a significant amount of erosion and soil loss of the embankment. The project will consist of constructing a 125&rsquo wide x 11&rsquo high concrete labyrinth type spillway. This will include a concrete spillway chute, chute blocks and an impact basin followed by an earthen channel lined with riprap.

Location Description:

Rozell Drive in the town of Prince's Lakes in Johnson County Indiana Section 33, T. 11 N., R. 4 E. Nineveh Quadrangle Map Census Tract number 6114

Activity Progress Narrative:

The project is complete. This is a major dam structure and requires the level of the lake to increase to a sufficient height to test the dam for seepage and leaks. The grant end should provide sufficent time for this purpose.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/610
Activity funds eligible for DREF (Ike	0	0/1649888



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR1B-DL-09-012A administration

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1B-09-012	Morgan County - Edgewood	
Projected Start Date:	Projected End Date:	
09/15/2010	09/30/2012	
Benefit Type:	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	:
N/A	Morgan County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$22,000
Total Budget	\$0.00	\$22,000
Total Obligated	\$0.00	\$22,000
Total Funds Drawdown	\$0.00	\$19,900
Program Funds Drawdown	\$0.00	\$19,900
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$19,900
Morgan County	\$0.00	\$19,900
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a dam rehabilitation project

Location Description:

Cornerstone Grants Management 1584 Doe Lane Greenwood, IN 46142

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

To Date \$22,000.00 \$22,000.00 \$22,000.00 \$19,900.00 \$19,900.00 \$0.00 \$0.00 \$19,900.00 \$19,900.00



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N
Other Funding Sources Budgete No Other Match Funding Sources F					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Activitiy Category:	Activity Status:	
Dike/dam/stream-river bank repairs	Under Way	
Project Number:	Project Title:	
DR1B-09-012	Morgan County - Edgewood	
Projected Start Date:	Projected End Date:	
09/15/2010	09/30/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	:
Low/Mod	Morgan County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,070,600.00
Total Budget	\$25,000.00	\$1,070,600.00
Total Obligated	\$25,000.00	\$1,070,600.00
Total Funds Drawdown	\$0.00	\$981,450.00
Program Funds Drawdown	\$0.00	\$981,450.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$981,450.00
Morgan County	\$0.00	\$981,450.00
Match Contributed	\$0.00	\$0.00

Improvements to the dam will be made to bring it in compliance with IDNR safety requirements and to significantly reduce the risk of an uncontrolled breach failure. The scope of work involved with this project is to replace the existing spillway which consists of the following activities; demolition, installation of a new principle spillway, concrete riser, trash rack, drawdown pipe/valve, embankment and emergency spillway improvements.

Location Description:

Lake Edgewood in Morgan County, Indiana

Activity Progress Narrative:

Construction is 100% complete. In the process of closing-out the grant.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/650



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1B-09-013	Prince's Lakes	
Projected Start Date:	Projected End Date:	
09/16/2010	09/30/2012	
Benefit Type: ()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
N/A	Prince's Lake, Town of	
Overall	Jul 1 thru Sep 30, 2012	To Date
Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	To Date \$12,800.00
	· · · · · · · · · · · · · · · · · · ·	
Total Projected Budget from All Sources	N/A	\$12,800.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$12,800.00 \$12,800.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$12,800.00 \$12,800.00 \$12,800.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$12,800.00	\$12,800.00 \$12,800.00 \$12,800.00 \$12,800.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$12,800.00 \$12,800.00	\$12,800.00 \$12,800.00 \$12,800.00 \$12,800.00 \$12,800.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$12,800.00 \$12,800.00 \$0.00	\$12,800.00 \$12,800.00 \$12,800.00 \$12,800.00 \$12,800.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$12,800.00 \$12,800.00 \$0.00 \$0.00	\$12,800.00 \$12,800.00 \$12,800.00 \$12,800.00 \$12,800.00 \$0.00 \$0.00

local administration of a dam rehabilitation project

Location Description:

Beumer Consulting PO Box 219 Farmland, IN 47340

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Dike/dam/stream-river bank repairs	Under Way	
Project Number:	Project Title:	
DR1B-09-013	Prince's Lakes	
Projected Start Date:	Projected End Date:	
09/16/2010	09/30/2012	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Prince's Lake, Town of	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$362,603.00
Total Budget	\$0.00	\$362,603.00
Total Obligated	\$0.00	\$362,603.00
Total Funds Drawdown	\$154,564.88	\$230,268.13
	ψ134,304.00	φ200,200.10
Program Funds Drawdown	\$154,564.88	\$230,268.13
Program Funds Drawdown Program Income Drawdown		
-	\$154,564.88	\$230,268.13
Program Income Drawdown	\$154,564.88 \$0.00	\$230,268.13 \$0.00
Program Income Drawdown Program Income Received	\$154,564.88 \$0.00 \$0.00	\$230,268.13 \$0.00 \$0.00

The Town will use grant funds to rehabilitate the dam which is classified as conditionally poor. Improvements include: the embankment will be reconstructed to an appropriate slope; the primary spillway will be removed and replaced with a 60&rdquo concrete outlet pipe; and riprap and a filter fabric will be placed at the outlet into East Lake. Damage to the dam was related to FEMA 1766 and the improvements are vital to the long term recovery of the Town.

Location Description:

On S. Fleming Drive in the Town of Prince's Lakes in southeastern Johnson County, Indiana

Activity Progress Narrative:

Construction is complete. The town is waiting for sufficient rainfall to raise the level of the lake to test for seepage and leaks. The grant end date of November 30th should provide enough time.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Administration	Planned	
Project Number:	Project Title:	
DR1B-09-014	Prince's Lakes	
Projected Start Date:	Projected End Date:	
09/16/2010	09/30/2012	
Benefit Type: ()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
N/A	Prince's Lake, Town of	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$49,200.00
Total Budget	\$0.00	\$49,200.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Prince's Lake, Town of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

local administration of a dam rehabilitation project

Location Description:

Beumer Consulting PO Box 219 Farmland, IN 47340

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N
Other Funding Sources Budgete No Other Match Funding Sources F					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Activitiy Category:	Activity Status:		
Dike/dam/stream-river bank repairs	Planned		
Project Number:	Project Title:		
DR1B-09-014	Prince's Lakes		
Projected Start Date:	Projected End Date:		
09/16/2010	09/30/2012		
Benefit Type: Area()	Completed Activity Actual	End Date:	
National Objective:	Responsible Organization:		
Low/Mod	Prince's Lake, Town of		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	To Date \$1,491,800.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A	\$1,491,800.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$1,491,800.00 \$1,491,800.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$1,491,800.00 \$1,491,800.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$1,491,800.00 \$1,491,800.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$1,491,800.00 \$1,491,800.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,491,800.00 \$1,491,800.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,491,800.00 \$1,491,800.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	

During the June flooding of 2008 the Hants Lake Dam was overtopped. The Town will use grant funds to rehabilitate the dam and bring it up to the Indiana Department of Natural Resources code. The project includes; embankment reconstruction, removal and replacement of the existing spillway, reinforced concrete headwall and riprap, construction of an outlet channel and a toe drain and erosion control measures.

Location Description:

West of S. Nineveh Drive, North of E. Dunham Drive in the town of Prince's Lakes in southeastern Johnson County, Indiana

Activity Progress Narrative:

The project will be bid in December 2012. The project engineer indicates the project should be completed by our grant expiration date of September 30, 2013.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N
Other Funding Sources Bud No Other Match Funding Sour	•				
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



DR1B-DL-09-015A administration

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1B-09-015	Morgan County	
Projected Start Date:	Projected End Date:	
10/15/2010	11/30/2012	
Benefit Type:	Completed Activity Actual	End Date:
()		
National Objective:	Responsible Organization:	:
N/A	Morgan County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$22,000
Total Budget	\$0.00	\$22,000
Total Obligated	\$0.00	\$22,000
Total Funds Drawdown	\$1,050.00	\$20,950
Program Funds Drawdown	\$1,050.00	\$20,950
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,350.00	\$20,950
Morgan County	\$7,350.00	\$20,950
Match Contributed		\$0.00

Activity Description:

local administration of a dam rehabilitation project

Location Description:

Cornerstone Grants Management 1584 Doe Lane Greenwood, IN 46142

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

To Date \$22,000.00 \$22,000.00 \$22,000.00 \$20,950.00 \$20,950.00 \$0.00 \$0.00 \$20,950.00 \$20,950.00



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Dike/dam/stream-river bank repairs	Under Way		
Project Number:	Project Title:		
DR1B-09-015	- Morgan County		
Projected Start Date:	Projected End Date:		
10/15/2010	11/30/2012		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Morgan County		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$1,053,100.00	
Total Budget	\$0.00	\$1,053,100.00	
Total Obligated	\$0.00	\$1,053,100.00	
Total Funds Drawdown	\$40,400.00	\$1,053,100.00	
Program Funds Drawdown	\$40,400.00	\$1,053,100.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$34,100.00	\$1,053,100.00	
Morgan County	\$34,100.00	\$1,053,100.00	
Match Contributed	\$0.00	\$0.00	

The Wildwood Lake Dam located in Morgan County is classified as a high hazard dam due to the potential for loss of life and serious damage to property downstream of the dam in the event of a catastrophic failure. The dam sustained damage as a result of the flooding in 2008 (FEMA 1766). Improvements to the dam include a new principle spillway, trash rack, drawdown valve, raising the dam, and embankment and emergency spillway improvements.

Location Description:

Lower Wildwood Lake Dam is located on Sinking Creek in Morgan County, Indiana.

Activity Progress Narrative:

Project is 100% complete. In the process of closing out the grant.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/450



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR1B-DL-09-017A administration

Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
DR1B-09-017	Greencastle, City of		
Projected Start Date:	Projected End Date:		
12/17/2010	01/31/2014		
Benefit Type: ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
N/A	Greencastle, City of		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	To Date \$15,250.00	
Total Projected Budget from All Sources	N/A	\$15,250.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$15,250.00 \$15,250.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$15,250.00	\$15,250.00 \$15,250.00 \$15,250.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$15,250.00 \$8,625.00	\$15,250.00 \$15,250.00 \$15,250.00 \$8,625.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$15,250.00 \$8,625.00 \$8,625.00	\$15,250.00 \$15,250.00 \$15,250.00 \$8,625.00 \$8,625.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$15,250.00 \$8,625.00 \$8,625.00 \$0.00	\$15,250.00 \$15,250.00 \$15,250.00 \$8,625.00 \$8,625.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$15,250.00 \$8,625.00 \$8,625.00 \$0.00 \$0.00	\$15,250.00 \$15,250.00 \$15,250.00 \$8,625.00 \$8,625.00 \$0.00 \$0.00	

Activity Description:

local administration of a dam restoration project

Location Description:

West Central Indiana Economic Development District, Inc. 1718 Wabash Avenue Terre Haute, IN 47807

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



```
DR1B-DL-09-017B dam restoration
```

Activitiy Category:	Activity Status:		
Dike/dam/stream-river bank repairs	Under Way		
Project Number:	Project Title:		
DR1B-09-017	Greencastle, City of		
Projected Start Date:	Projected End Date:		
12/17/2010	01/31/2014		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Greencastle, City of		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$515,079.00	
Total Budget	\$0.00	\$515,079.00	
Total Obligated	\$515,079.00	\$515,079.00	
Total Funds Drawdown	\$47,274.23	\$47,274.23	
Program Funds Drawdown	\$47,274.23	\$47,274.23	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
	• · · · · · · · ·	¢ 47 074 00	
Total Funds Expended	\$47,274.23	\$47,274.23	
Total Funds Expended Greencastle, City of	\$47,274.23 \$47,274.23	\$47,274.23 \$47,274.23	

The City of Greencastle was adversely affected by the disaster of 2008 and Albin Lake Dam was damaged as a result of the severe weather. Damage to the dam includes missing mortar and rock was dislodged resulting in the dam continuously leaking. The dam is classified as a high hazard dam. A major water line runs along the crest of the dam and failure of the dam would cause significant problems with water distribution and fire protection and is important to the continued recovery of this disaster affected community. The improvements to the dam include: replacement of the existing spillway, flattening of the dam slopes to improve stability, widening of the roadway that crosses the dam to meet minimum standards and a grass safety ledge for pedestrian access.

Location Description:

Albin Lake Dam in the City of Greencastle, IN in Putnam County.

Activity Progress Narrative:

The project is currently 75% complete. Substantial completion is expected for approximately November 1, 2012. The project engineer is pleased with the main contractor's performance.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

Activitiy Category:	Activity Status:		
Dike/dam/stream-river bank repairs	Planned		
Project Number:	Project Title:		
DR1B-09-021	Bloomington		
Projected Start Date:	Projected End Date:		
11/22/2011	12/31/2014		
Benefit Type:	Completed Activity Actual	End Date:	
Area()			
National Objective:	Responsible Organization:		
Low/Mod	Bloomington, City of		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	To Date \$1,504,552.00	
Total Projected Budget from All Sources	N/A	\$1,504,552.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$1,504,552.00 \$1,504,552.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$1,504,552.00 \$1,504,552.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$1,504,552.00 \$1,504,552.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$1,504,552.00 \$1,504,552.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,504,552.00 \$1,504,552.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,504,552.00 \$1,504,552.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	

Activity Description:

The City of Bloomington will use grant funds to make improvements to the Griffy Lake Dam. The project includes the construction of a new intake tower and a redundant sluice gate, drawdown conduit rehabilitation, dam piping, spillway improvements, replacement of inboard slope panels, erosion control, the replacement of safety fencing removed during construction as well as other activities described the application.

Location Description:

Griffy Lake Bloomigton, IN

Activity Progress Narrative:

Construction drawings are complete and the project is out to bid.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



DR1B-DL-09-022A Administration

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1B-09-022	Jennings County	
Projected Start Date:	Projected End Date:	
05/19/2011	06/30/2014	
Benefit Type:	Completed Activity Actual End Date:	
()		
National Objective:	Responsible Organization:	
N/A	Jennings County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	To Date \$39,750.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A	\$39,750.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$39,750.00 \$39,750.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$39,750.00	\$39,750.00 \$39,750.00 \$39,750.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$39,750.00 \$0.00	\$39,750.00 \$39,750.00 \$39,750.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$39,750.00 \$0.00 \$0.00	\$39,750.00 \$39,750.00 \$39,750.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$39,750.00 \$0.00 \$0.00 \$0.00	\$39,750.00 \$39,750.00 \$39,750.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$39,750.00 \$0.00 \$0.00 \$0.00 \$0.00	\$39,750.00 \$39,750.00 \$39,750.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Local administration of a dam rehabilitation project.

Location Description:

200 Brown Street Vernon, IN 47265

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Dike/dam/stream-river bank repairs	Under Way	
Project Number:	Project Title:	
DR1B-09-022	Jennings County	
Projected Start Date:	Projected End Date:	
05/19/2011	06/30/2014	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Jennings County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,805,000.00
Total Projected Budget from All Sources	14/7 (
Total Budget	\$0.00	\$1,805,000.00
		\$1,805,000.00 \$1,805,000.00
Total Budget	\$0.00	
Total Budget Total Obligated	\$0.00 \$1,805,000.00	\$1,805,000.00
Total Budget Total Obligated Total Funds Drawdown	\$0.00 \$1,805,000.00 \$0.00	\$1,805,000.00 \$0.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	\$0.00 \$1,805,000.00 \$0.00 \$0.00	\$1,805,000.00 \$0.00 \$0.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 \$1,805,000.00 \$0.00 \$0.00 \$0.00	\$1,805,000.00 \$0.00 \$0.00 \$0.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 \$1,805,000.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,805,000.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	\$0.00 \$1,805,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,805,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Jennings County will use grant funds to make dam improvements to the Country Squire Lakes Dam. The improvements will address seepage through the underlying geologic features on which the embankment structure is founded and the hydraulic capacity of the spillway. The project includes constructing a grout curtain along the centerline of the dam; installation of overtopping protection which will consist of a grout curtain constructed along the centerline; installation of overtopping projection which will consist of a large rock fill; extension of a primary spillway conduit; repairs to existing sluice gate, construction of an energy dissipation device, preparation of an operation and maintenance manualand an emergency action plan.

Location Description:

Country Squire Lake on Six Mile Creek in North Vernon, IN in Jennings County.

Activity Progress Narrative:

A contract is signed and the project is under construction. No problems to report.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR1B-DL-09-023A Grant Administration

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1B-09-023	Johnson County	
Projected Start Date:	Projected End Date:	
02/22/2011	03/31/2014	
Benefit Type: ()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
N/A	Johnson County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	To Date \$17,000.00
Total Projected Budget from All Sources	N/A	\$17,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$17,000.00 \$17,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$17,000.00 \$17,000.00 \$17,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$1,600.00	\$17,000.00 \$17,000.00 \$17,000.00 \$7,400.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$1,600.00 \$1,600.00	\$17,000.00 \$17,000.00 \$17,000.00 \$7,400.00 \$7,400.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$1,600.00 \$1,600.00 \$0.00	\$17,000.00 \$17,000.00 \$17,000.00 \$7,400.00 \$7,400.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$1,600.00 \$1,600.00 \$0.00 \$0.00	\$17,000.00 \$17,000.00 \$17,000.00 \$7,400.00 \$7,400.00 \$0.00 \$0.00

Activity Description:

GRANT ADMIN

Location Description:

Amy Miller Cornerstone Grant INC Greenwood, IN

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Dike/dam/stream-river bank repairs	Under Way		
Project Number:	Project Title:		
DR1B-09-023	Johnson County		
Projected Start Date:	Projected End Date:		
02/22/2011	03/31/2014		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Johnson County		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$664,197.00	
Total Budget	\$0.00	\$664,197.00	
Total Obligated	\$0.00	\$664,197.00	
Total Funds Drawdown	\$14,639.00	\$95,979.23	
Program Funds Drawdown	\$14,639.00	\$95,979.23	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$14,639.00	\$95,979.23	
Johnson County	\$14,639.00	\$95,979.23	
Match Contributed	\$0.00	\$0.00	

Activity Description:

The Peoga Lakes Dam does not meet Indiana Department of Natural Resources safety requirements. The water level of the lake has been lowered by 10&rsquo to relieve the pressure on the dam and reduce the risk of an uncontrolled breach which would result in loss of life and damage to property and infrastructure downstream. A semi-circular weir, a concrete chute with baffle blocks, rip-rap and a drawdown valve will be constructed to alleviate flooding and increase the efficacy of the dam. These improvements are necessary to protect the disaster affected community.

Location Description:

Johnson County, Peoga Lakes

Activity Progress Narrative:

The project was rebid February 2012 and the bids within the project is moving forward. Construction is approximately 32% complete. Problems have arisen with the contractor in which walk-offs have occured many times. The State is aware of the issue. A performance bond may be used.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1B-09-024	Lawrenceburg	
Projected Start Date:	Projected End Date:	
05/25/2011	05/31/2014	
Benefit Type: ()	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
N/A	Lawrenceburg, City of	
Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	To Date \$19,800.00
Total Budget	\$0.00	\$19,800.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louropachurg, City of		* • • •
Lawrenceburg, City of	\$0.00	\$0.00

Activity Description:

grant administration carried out by Mary McCarty

Location Description:

Grant administration carried out for Lawrenceburg, IN

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N
Other Funding Sources Budgete No Other Match Funding Sources F					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Activitiy Category:	Activity Status:		
Dike/dam/stream-river bank repairs	Under Way		
Project Number:	Project Title:		
DR1B-09-024	Lawrenceburg		
Projected Start Date:	Projected End Date:		
05/25/2011	05/31/2014		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Lawrenceburg, City of		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$655,000.00	
Total Budget	\$0.00	\$655,000.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown			
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00 \$0.00	\$0.00 \$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00	\$0.00 \$0.00	
Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	

Activity Description:

The City of Lawrenceburg will use grant funds to make levee system improvements. The project will rehabilitate floodwalls along Tanner&rsquos Creek, including concrete patching and rehabilitation, concrete joint replacement, shotcrete overlay, removal of overgrown vegetation, installation of flowable grout, and selective façade demolition, protection and scaffolding.

Location Description:

Tanner's Creek and Ohio River Lawrencburg, IN

Activity Progress Narrative:

The project is now under contract and construction has began with no problems to report at this time.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N
Other Funding Sources Budgete No Other Match Funding Sources F					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



DR1B-DL-09-025A **Administration**

Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
DR1B-09-025	Hazelton, Town of		
Projected Start Date:	Projected End Date:		
03/10/2011	04/30/2013		
Benefit Type:	Completed Activity Actual End Date:		
()			
National Objective:	Responsible Organization:		
N/A	Hazelton, Town of		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$43,000.	
Total Budget	\$0.00	\$43,000.	
Total Obligated	\$0.00	\$43,000.	
Total Funds Drawdown	\$12,000.00	\$43,000.	
Program Funds Drawdown	\$12,000.00	\$43,000.	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$12,000.00	\$43,000.	

To Date \$43,000.00 \$43,000.00 \$43,000.00 \$43,000.00 \$43,000.00 \$0.00 \$0.00 \$43,000.00 \$43,000.00 \$0.00

Match Contributed

Activity Description:

Hazelton, Town of

Local grant administration of a levee project.

Location Description:

101 S. Main Street

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$12,000.00

\$0.00

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Dike/dam/stream-river bank repairs	Under Way		
Project Number:	Project Title:		
DR1B-09-025	Hazelton, Town of		
Projected Start Date:	Projected End Date:		
03/10/2011	04/30/2013		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Hazelton, Town of		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$1,569,000.00	
Total Budget	\$0.00	\$1,569,000.00	
Total Obligated	\$0.00	\$1,569,000.00	
Total Funds Drawdown	\$366,308.64	\$524,984.24	
Program Funds Drawdown	\$366,308.64	\$524,984.24	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$366,308.64	\$524,984.24	
Hazelton, Town of	\$366,308.64	\$524,984.24	
Match Contributed	\$0.00	\$0.00	

Activity Description:

The Town will use grant funds to make improvements to the levee including clearing within 10' of the toe of the existing slope, re-grading the slope to the recommended dimensions, increasing the crest width and heighth, and replacing material within the levee with appropriate levee material.

Location Description:

Levee on White River in Hazelton, IN.

Activity Progress Narrative:

The final phase of the project is nearly complete, 95% completion at this point. The second phase has been bid out and work has begun. About a third of the grant money has been drawn down. Rainy weather has caused some delay in the second phase but the contractor anticipates on time completion.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.





Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Dike/dam/stream-river bank repairs	Planned		
Project Number:	Project Title:		
DR1B-09-026	Terre Haute		
Projected Start Date:	Projected End Date:		
02/20/2012	02/28/2014		
Benefit Type:	Completed Activity Actual	End Date:	
Area ()			
National Objective:	Responsible Organization:		
Low/Mod	City of Terre Haute		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$754,587.00	
Total Budget	\$0.00	\$754,587.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
City of Terre Haute	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Hulman Dam provides flood control measures for thousands of resident and businesses downstream. During the 2008 flood disaster event the dam sustained damage mainly to the primary spillway area where the velocity of the water rushing out caused erosion along this outlet area. Restoration and reshaping of the spillway outlet and adding an additional five feet to the top of the dam will be accomplished through this project. The additional height will provide greater protection from flooding during a PMP event.

Location Description:

City of Terre Haute Hulman Lake Dam, Vigo County, Indiana

Activity Progress Narrative:

Final engineering services is underway. It is estimated bids will be received by the end of 2012.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N
Other Funding Sources Buc No Other Match Funding Source	•				
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



DR1B-ST-09-019A Administration

Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
DR1B-09-019	Clinton		
Projected Start Date:	Projected End Date:		
03/09/2011	09/30/2013		
Benefit Type:	Completed Activity Actual End Date:		
Area ()			
National Objective:	Responsible Organization:		
N/A	Clinton, City of		
Overall	1.1.4.4 hm. Con 20, 2042	To Doto	
	Jul 1 thru Sep 30, 2012 N/A	To Date \$13,900.00	
Total Projected Budget from All Sources		. ,	
Total Budget	\$0.00	\$13,900.00	
Total Obligated	\$13,900.00	\$13,900.00	
Total Funds Drawdown	\$505.00	\$505.00	
Program Funds Drawdown	\$505.00	\$505.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$505.00	\$505.00	
Clinton, City of	\$505.00	\$505.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Grant Admin

Location Description:

West Central Indiana Economic Development District, INC. 1718 Wabash Ave, Terre Haute, IN

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1B-ST-09-019B

Activity Status:

Under Way

09/30/2013

Clinton, City of

Clinton

Project Title:

Projected End Date:

Responsible Organization:

Completed Activity Actual End Date:

storm water

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR1B-09-019

Projected Start Date:

03/08/2011

Benefit Type: Area ()

National Objective: Low/Mod

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$486,812.00
Total Budget	\$0.00	\$486,812.00
Total Obligated	\$349,495.00	\$349,495.00
Total Funds Drawdown	\$349,495.00	\$349,495.00
Program Funds Drawdown	\$349,495.00	\$349,495.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$349,495.00	\$349,495.00
Clinton, City of	\$349,495.00	\$349,495.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Clinton will use grant funds to make storm water improvements on 10 acres around Feather Creek. The project will include widening sections of the creek, clearing and grubbing from bank to bank including debris removal, excavation of portions of the creek&rsquos slopes, installation of drainage structures, gabion basket additions, and the installation of granular bedding and riprap.

Location Description:

Feather Creek, Clinton, Indiana

Activity Progress Narrative:

This joint project has received an extended completion date and additional funding due to construction estimates raising. The sewer line relocation activity must be completed before the main construction on Feather Creek. Contract for this work has begun October 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/3300
Activity funds eligible for DREF (Ike	0	0/227171



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-001A - City of Columbus Administration - City of Columbus

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1HB Administration	DR1HB Flood Buyout Administrati	on
Projected Start Date:	Projected End Date:	
06/02/2010	12/01/2012	
Benefit Type:	Completed Activity Actual E	nd Date:
()		
National Objective:	Responsible Organization:	
N/A	City of Columbus	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$72,736.20
Total Budget	\$0.00	\$72,736.20
Total Obligated	\$0.00	\$72,736.20
Total Funds Drawdown	\$0.00	\$20,875.00
Program Funds Drawdown	\$0.00	\$20,875.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$16,750.00
City of Columbus	\$0.00	\$16,750.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

City of Columbus, Bartholomew County, IN

Activity Progress Narrative:

Working with Legal to get a revised LRCA for this. LUG has requested that closeout process begin (both IHCDA and DHS)

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-001B - City of Columbus Homeowner Buy Out - City of Columbus

Activitiy Category:	Activity Status:	
Acquisition - buyout of residential properties	Under Way	
Project Number:	Project Title:	
DR1HB Projects	Buyout of Residential Properties	3
Projected Start Date:	Projected End Date:	
06/02/2010	12/01/2012	
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	City of Columbus	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,381,987.80
Total Budget	\$0.00	\$1,381,987.80
Total Obligated	\$0.00	\$1,381,987.80
Total Funds Drawdown	\$0.00	\$793,214.29
Program Funds Drawdown	\$0.00	\$793,214.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$789,568.02
City of Columbus	\$0.00	\$789,568.02
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Columbus, Bartholomew County, IN

Activity Progress Narrative:

Working with Legal to get a revised LRCA for this. LUG has requested that closeout process begin (both IHCDA and DHS)

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N
Other Funding Sources Budgete No Other Match Funding Sources F					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



DR1HB-009-002A Administration - Bartholomew County

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1HB Administration	DR1HB Flood Buyout Administra	ation
Projected Start Date:	Projected End Date:	
12/01/2010	12/31/2012	
Benefit Type:	Completed Activity Actual	End Date:
()		
National Objective:	Responsible Organization:	
N/A	Bartholomew County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,502.35
Total Budget	\$0.00	\$4,502.35
Total Obligated	\$0.00	\$4,502.35
Total Funds Drawdown	\$0.00	\$4,502.35
Program Funds Drawdown	\$0.00	\$4,502.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Bartholomew County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Bartholomew County, IN

Activity Progress Narrative:

Working with Legal to get a revised LRCA for this. LUG has requested that closeout process begin (both IHCDA and DHS)

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N
Other Funding Sources Budgete No Other Match Funding Sources F					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



DR1HB-009-002B - Bartholomew County Homeowner Buy Out - Bartholomew County

Activitiy Category:	Activity Status:	
Acquisition - buyout of residential properties	Under Way	
Project Number:	Project Title:	
DR1HB Projects	Buyout of Residential Properties	3
Projected Start Date:	Projected End Date:	
12/01/2010	12/31/2012	
Benefit Type: Direct (HouseHold)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Bartholomew County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$85,544.65
Total Budget	\$0.00	\$85,544.65
Total Obligated	\$0.00	\$85,544.65
Total Funds Drawdown	\$0.00	\$32,104.96
Program Funds Drawdown	\$0.00	\$32,104.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Bartholomew County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Bartholomew County, IN

Activity Progress Narrative:

Working with Legal to get a revised LRCA for this. LUG has requested that closeout process begin (both IHCDA and DHS)

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-003A - Brown County Administration - Brown County

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1HB Administration	DR1HB Flood Buyout Administra	ation
Projected Start Date:	Projected End Date:	
11/01/2010	12/31/2012	
Benefit Type:	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
N/A	Brown County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$31,187.75
Total Projected Budget from All Sources Total Budget		\$31,187.75 \$31,187.75
	N/A	
Total Budget	N/A \$0.00	\$31,187.75
Total Budget Total Obligated	N/A \$0.00 \$0.00	\$31,187.75 \$31,187.75
Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$31,187.75 \$31,187.75 \$20,925.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$31,187.75 \$31,187.75 \$20,925.00 \$20,925.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$31,187.75 \$31,187.75 \$20,925.00 \$20,925.00 \$0.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$31,187.75 \$31,187.75 \$20,925.00 \$20,925.00 \$0.00 \$0.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$31,187.75 \$31,187.75 \$20,925.00 \$20,925.00 \$0.00 \$0.00 \$14,250.00

Activity Description:

Local administration funds

Location Description:

Brown County, IN

Activity Progress Narrative:

5 appraisals were received this quarter and preliminary 17 surveys were received. Eleven Offers (Hizer 7, Griffith 1, Baker -2 and proceeding with Poore -1) were made this quarter. all were accepted and are awaiting funds to close early next quarter. 5 offers remain to be made and will be offered early next quarter. One offer is awaiting a response from IHCDA/FEMA because it is owned by a company, and would have to be purchased 100% by FEMA (Fernhaber/Contract Financial, LLC).

Accomplishments Performance Measures

No Accomplishments Performance Measures found.





Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-003B - Brown County Homeowner Buy Out - Brown County

Activitiy Category:	Activity Status:	
Acquisition - buyout of residential properties	Under Way	
Project Number:	Project Title:	
DR1HB Projects	Buyout of Residential Properties	S
Projected Start Date:	Projected End Date:	
11/01/2010	12/31/2012	
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	:
Low/Mod	Brown County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$592,567.25
Total Budget	\$0.00	\$592,567.25
Total Obligated	\$0.00	\$592,567.25
Total Funds Drawdown	\$48,437.99	\$281,740.82
Program Funds Drawdown	\$48,437.99	\$281,740.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$150,601.10
Brown County	\$0.00	\$150,601.10
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Brwon County, IN

Activity Progress Narrative:

This quarter no properties closed. In previous quarters 14 properties were acquired from households with incomes 80% AMI. (Downing - 5, Taylor, Fox, Carter, Roach, Johnson, Hobson, Yeley - 2, Green, Wilson, Jacobs, Ridge)

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-004A - Brown County Administration - Brown County

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1HB Administration	DR1HB Flood Buyout Administr	ation
Projected Start Date:	Projected End Date:	
11/01/2010	12/31/2012	
Benefit Type:	Completed Activity Actual	End Date:
()		
National Objective:	Responsible Organization:	
N/A	Brown County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,306.10
Total Budget	\$0.00	\$4,306.10
Total Obligated	\$0.00	\$4,306.10
Total Funds Drawdown	\$0.00	\$3,600.00
Program Funds Drawdown	\$0.00	\$3,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,600.00
Brown County	\$0.00	\$3,600.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Brown County, IN

Activity Progress Narrative:

Final Surveys were received, 3 offers were made and accepted. Awaiting funds to close.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-004B - Brown County Homeowner Buyout - Brown County

Activitiy Category:	Activity Status:	
Acquisition - buyout of residential properties	Under Way	
	,	
Project Number:	Project Title:	
DR1HB Projects	Buyout of Residential Propertie	S
Projected Start Date:	Projected End Date:	
11/01/2010	12/31/2012	
Benefit Type:	Completed Activity Actual	End Date:
Direct (HouseHold)		
National Objective:	Responsible Organization	:
Low/Mod	Brown County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$81,815.90
Total Budget	\$0.00	\$81,815.90
Total Obligated	\$0.00	\$81,815.90
Total Funds Drawdown	\$9,274.62	\$53,872.11
Program Funds Drawdown	\$9,274.62	\$53,872.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Brown County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Brwon County

Activity Progress Narrative:

In this quarter no properties closed. In previous quarters 4 properties were acquired from a low income houshold (Sheppard - 2, Waltz, Harville).

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/7
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/7
# of Singlefamily Units	0	0/7



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-005A - City of Franklin Administration - City of Franklin

Activitiy Category:	Activity Status:			
Administration	Under Way			
Project Number:	Project Title:			
DR1HB Administration	DR1HB Flood Buyout Administration			
Projected Start Date:	Projected End Date:			
03/10/2010	07/22/2012			
Benefit Type:	Completed Activity Actual End Date:			
National Objective:	Posponsible Organization:			
N/A	City of Franklin	Responsible Organization:		
Overall	Jul 1 thru Sep 30, 2012	To Date		
Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	To Date \$82,004.85		
Total Projected Budget from All Sources	N/A	\$82,004.85		
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$82,004.85 \$82,004.85		
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$82,004.85 \$82,004.85 \$82,004.85		
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$82,004.85 \$82,004.85 \$82,004.85 \$60,291.38		
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$82,004.85 \$82,004.85 \$82,004.85 \$60,291.38 \$60,291.38		
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$82,004.85 \$82,004.85 \$82,004.85 \$60,291.38 \$60,291.38 \$0.00		
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$82,004.85 \$82,004.85 \$82,004.85 \$60,291.38 \$60,291.38 \$0.00 \$0.00		

Activity Description:

Local administration

Location Description:

City of Franklin, Johnson County, IN

Activity Progress Narrative:

Staff continued to try to work on securing purchase agreements, obtaining clear title, and vacated five (5) alleys to return to open space within the 3rd quarter of 2012.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-005B - City of Franklin Homeowner Buy Out - City of Franklin

Activitiy Category:	Activity Status:			
Acquisition - buyout of residential properties	Under Way			
Project Number:	Project Title:			
DR1HB Projects	Buyout of Residential Properties			
Projected Start Date:	Projected End Date:			
03/10/2010	07/22/2012			
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:			
National Objective:	Responsible Organization:			
Low/Mod	City of Franklin			
Overall	Jul 1 thru Sep 30, 2012	To Date		
Total Projected Budget from All Sources	N/A	\$1,558,092.15		
Total Budget	\$0.00	\$1,558,092.15		
Total Obligated	\$0.00	\$1,558,092.15		
Total Funds Drawdown	\$433.71	\$913,771.43		
Program Funds Drawdown	\$433.71	\$913,771.43		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		
Total Funds Expended	\$0.00	\$878,569.34		
City of Franklin	\$0.00	\$878,569.34		
Match Contributed	\$0.00	\$0.00		

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Franklin, Johnson County, IN

Activity Progress Narrative:

No acquisitions during this quarter. Staff continued to try to work on securing purchase agreements, obtaining clear title, and vacated five (5) alleys to return to open space within the 3rd quarter of 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/72
# of Parcels acquired voluntarily	0	4/72
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/72
	107	



0

4/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/20	4/52	4/72	100.00
# Owner Households	0	0	0	0/20	4/52	4/72	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





DR1HB-009-006A - Johnson County Administration - Johnson County

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1HB Administration	DR1HB Flood Buyout Administr	ation
Projected Start Date:	Projected End Date:	
05/24/2010	12/31/2011	
Benefit Type: ()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
N/A	Johnson County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$57,467.10
Total Budget	\$0.00	\$57,467.10
Total Obligated	\$0.00	\$57,467.10
Total Funds Drawdown	\$0.00	\$93.75
Program Funds Drawdown	\$0.00	\$93.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$93.75
Johnson County	\$0.00	\$93.75
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Johnson County

Activity Progress Narrative:

There were 2 closings within this quarter. Recipient continues to work on preparation of additional bid documentation for demolition of previously acquired homes.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





DR1HB-009-006B - Johnson County Homeowner Buyout - Johnson County

Activitiy Category:	Activity Status:	
Acquisition - buyout of residential properties	Under Way	
Project Number:	Project Title:	
DR1HB Projects	Buyout of Residential Properties	6
Projected Start Date:	Projected End Date:	
05/24/2010	12/31/2011	
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	Johnson County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,091,874.90
Total Projected Budget from All Sources Total Budget	•	\$1,091,874.90 \$1,091,874.90
	N/A	
Total Budget	N/A \$0.00	\$1,091,874.90
Total Budget Total Obligated	N/A \$0.00 \$0.00	\$1,091,874.90 \$1,091,874.90
Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$108,605.85	\$1,091,874.90 \$1,091,874.90 \$997,250.98
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$108,605.85 \$108,605.85	\$1,091,874.90 \$1,091,874.90 \$997,250.98 \$997,250.98
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$108,605.85 \$108,605.85 \$0.00	\$1,091,874.90 \$1,091,874.90 \$997,250.98 \$997,250.98 \$0.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$108,605.85 \$108,605.85 \$0.00 \$0.00	\$1,091,874.90 \$1,091,874.90 \$997,250.98 \$997,250.98 \$0.00 \$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Johnson County

Activity Progress Narrative:

There were three purchase agreements executed this quarter. 6197 Witt Drive. 6082 Bluff Acres Drive. 6181 Witt Drive

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-009A - Morgan County Administration - Morgan County

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1HB Administration	DR1HB Flood Buyout Administr	ation
Projected Start Date:	Projected End Date:	
03/10/2008	12/01/2012	
Benefit Type:	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
N/A	Morgan County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$50,483.45
Total Budget	\$0.00	\$50,483.45
Total Obligated	\$0.00	\$50,483.45
Total Funds Drawdown	\$0.00	\$1,033.22
Program Funds Drawdown	\$0.00	\$1,033.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,033.22
Morgan County	\$0.00	\$1,033.22
Match Contributed		

Activity Description:

Local Administration

Location Description:

Morgan County, IN

Activity Progress Narrative:

No admin costs to report this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-009B - Morgan County Homeowner Buy Out - Morgan County

Activitiy Category:	Activity Status:	
Acquisition - buyout of residential properties	Under Way	
Project Number:	Project Title:	
DR1HB Projects	Buyout of Residential Properties	6
Projected Start Date:	Projected End Date:	
03/10/2008	12/01/2012	
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	:
Low/Mod	Morgan County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$959,185.55
Total Budget	\$0.00	\$959,185.55
Total Obligated	\$0.00	\$959,185.55
Total Funds Drawdown	\$0.00	\$594,647.56
Program Funds Drawdown	\$0.00	\$594,647.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$492,572.80
Morgan County	\$0.00	\$492,572.80
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Morgan County

Activity Progress Narrative:

During this quarter zero acquisitions were made&hellip Continues to work through mangaging demolition process for previous acquisitions.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/23



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-010A - Morgan County - Waverly Administration - Morgan County - Waverly

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1HB Administration	DR1HB Flood Buyout Administra	tion
Projected Start Date:	Projected End Date:	
03/03/2011	12/01/2012	
Benefit Type:	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
N/A	Morgan County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$21,637.35
Total Budget	\$0.00	\$21,637.35
Total Obligated	\$0.00	\$21,637.35
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Morgan County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Old Town of Waverly, Morgan County, IN

Activity Progress Narrative:

No admin costs to report this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-010B - Morgan County - Waverly Homeowner Buyout - Morgan County - Waverly

Activitiy Category:	Activity Status:	
Acquisition - buyout of residential properties	Under Way	
Project Number:	Project Title:	
DR1HB Projects	Buyout of Residential Properties	
Projected Start Date:	Projected End Date:	
03/03/2011	12/01/2012	
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	Morgan County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$411,109.65
Total Budget	\$0.00	\$411,109.65
Total Obligated	\$0.00	\$411,109.65
Total Funds Drawdown	\$0.00	\$170,597.06
Program Funds Drawdown	\$0.00	\$170,597.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Morgan County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Old Town of Waverly, Morgan County, IN

Activity Progress Narrative:

During this quarter zero acquisitions were made&hellip Continues to work through mangaging demolition process for previous acquisitions.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-012A - Morgan - Henderson **Administraton - Morgan - Henderson**

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR1HB Administration	DR1HB Flood Buyout Administration
Projected Start Date:	Projected End Date:
01/18/2011	12/31/2011
Benefit Type:	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	The Board of Commissioners of the County of Morgan

Overall

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,043.70
Total Budget	\$0.00	\$3,043.70
Total Obligated	\$0.00	\$3,043.70
Total Funds Drawdown	\$0.00	\$517.97
Program Funds Drawdown	\$0.00	\$517.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
The Board of Commissioners of the County of Morgan	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Morgan county, IN

Activity Progress Narrative:

No admin costs to report this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-012B - Morgan - Henderson Homeowner Buyout - Morgan-Henderson

lorgan
Лor

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$57,830.30
Total Budget	\$0.00	\$57,830.30
Total Obligated	\$0.00	\$57,830.30
Total Funds Drawdown	\$0.00	\$39,496.82
Program Funds Drawdown	\$0.00	\$39,496.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
The Board of Commissioners of the County of Morgan	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Morgan County, IN

Activity Progress Narrative:

During this quarter zero acquisitions were made&hellip Continues to work through mangaging demolition process for previous acquisitions.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-013A - Town of Spencer Administration - Town of Spencer

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
DR1HB Administration	DR1HB Flood Buyout Administration	
Projected Start Date:	Projected End Date:	
03/21/2011	04/01/2013	
	• • = • . •	
Benefit Type:	Completed Activity Actual End Date:	
	Posponsible Organization:	
National Objective:	Responsible Organization:	
	Town of Spencer	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$17,685.50
Total Budget	\$0.00	\$17,685.50
Total Obligated	\$0.00	\$17,685.50
Total Funds Drawdown	\$0.00	\$0.00
Total Funds Drawdown Program Funds Drawdown	\$0.00 \$0.00	\$0.00 \$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00	\$0.00 \$0.00
Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00

Activity Description:

Local Administration

Location Description:

Town of Spencer, Owen County, IN

Activity Progress Narrative:

19 offers were made and 17 were accepted. Funds were drawn and received at the end of the quarter. Anticipated to close early next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-013B - Town of Spencer Homeowner Buy Out - Town of Spencer

Activitiy Category:	Activity Status:		
Acquisition - buyout of residential properties	Under Way		
Project Number:	Project Title:		
DR1HB Projects	Buyout of Residential Properties		
Projected Start Date:	Projected End Date:		
03/21/2011	04/01/2013		
Benefit Type: ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Town of Spencer		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$336,024.50	
Total Budget	\$0.00	\$336,024.50	
Total Obligated	\$0.00	\$336,024.50	
Total Funds Drawdown	\$145,002.34	\$153,977.34	
Program Funds Drawdown	\$145,002.34	\$153,977.34	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Town of Spencer	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Town of Spencer, Owen County, IN

Activity Progress Narrative:

The following individuals are closing on properties early next quarter and have income 80% AMI for 2012. Compton , Floyd , Bean , Bell , Robertson , Hammond

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-014A - Shelby County Administration - Shelby County

Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
DR1HB Administration	DR1HB Flood Buyout Administration	on	
Projected Start Date:	Projected End Date:		
01/07/2011	12/31/2011		
Benefit Type:	Completed Activity Actual End Date:		
()			
National Objective:	Responsible Organization:		
N/A	The Board of Commissioners of the County of Shelby		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$10,569.65	

Total Projected Budget from All Sources	N/A	\$10,569.65
Total Budget	\$0.00	\$10,569.65
Total Obligated	\$0.00	\$10,569.65
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
The Board of Commissioners of the County of Shelby	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

County of Shelby , IN

Activity Progress Narrative:

Anticipate awarding winning bid for and entering into contract for demolition in 4th quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR1HB-009-014B - Shelby County Homeowner Buy Out - Shelby County

Activitiy Category:	Activity Status:
Acquisition - buyout of residential properties	Under Way
Project Number:	Project Title:
DR1HB Projects	Buyout of Residential Properties
Projected Start Date:	Projected End Date:
01/07/2011	12/31/2011
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	The Board of Commissioners of the County of Shelby

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$200,823.35
Total Budget	\$0.00	\$200,823.35
Total Obligated	\$0.00	\$200,823.35
Total Funds Drawdown	\$0.00	\$69,685.79
Program Funds Drawdown	\$0.00	\$69,685.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
The Board of Commissioners of the County of Shelby	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

County of Shelby , IN

Activity Progress Narrative:

Anticipated bid opening and final decision for demolition to be determined early 4th quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

