**Grantee: Indiana - OCRA** 

**Grant:** B-08-DI-18-0001

January 1, 2016 thru March 31, 2016 Performance Report



Grant Number: Obligation Date: Award Date:

B-08-DI-18-0001

Grantee Name: Contract End Date: Review by HUD:

Indiana - OCRA Reviewed and Approved

Grant Award Amount: Grant Status: QPR Contact:

\$372,546,531.00 Active No QPR Contact Found

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$372,546,531.00 \$28,000,000.00

**Total Budget:** \$400,546,531.00

#### **Disasters:**

#### **Declaration Number**

FEMA-1766-DR-IN FEMA-1740-DR-IN FEMA-1795-DR-IN

#### **Narratives**

#### **Disaster Damage:**

The 2008 disasters in Indiana have been among the worst in our state's history. 82 of Indiana's 92 counties were declared as Presidential disaster areas between the three disaster periods (DR-1740, DR- 1766 and DR-1795). DR-1740, which affected northern Indiana, occurred after winter rains melted several feet of snow, causing severe flooding. 21 counties were declared as a result of the winter weather. Additionally, the northwestern-most counties declared as part of DR-1740 were again affected by severe storms. As of the end of 2008, the declared counties received \$7.6 million of Individual Assistance and \$5.1 million in Public Assistance as a result of DR-1740. DR-1766, the result of tornados and severe flooding in late May and early June, was clearly the most substantial 2008 disaster with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for this disaster will exceed \$275 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in assistance. The PA process is now in full swing with FEMA having 318 eligible applicants from local and state government and an estimated 2,111 project worksheets. Currently \$22 million have been obligated to local governments, and PA total estimates exceed \$150 million. Lastly, when the powerful remnants of Hurricane Ike passed through Indiana in early September they caused severe flooding in the northern parts of the state and wind storms in the south. DR-1795 resulted in 38 county declarations. To date, 25,800 IA applications have been filed with FEMA and \$43 million of financial assistance provided to individuals.

The chart below depicts the best possible estimate of the financial impact of all the 2008 disasters to the state of Indiana. Based on these estimates, the state has been subject to over \$1.9 billion in damage to public infrastructure, housing and farmland.

Category Estimated Financial Impact \$000 FEMA Relief 372,714

Private Insurance Claims for Natural Disasters 735,000

Dams, Levees, & Other Infrastructure &

#### **Disaster Damage:**

 nbsp;
 246,500

 Federal Highway Repairs
 13,700

 Agriculture
 270,000

Other Unmet Needs (Based on HUD Estimates) 266,108

TOTAL 1,904,022

#### **Recovery Needs:**

While the estimated FEMA assistance is substantial with over \$370 million in funding provided, it will not cover the estimated recovery needs in the areas of economic and workforce development, infrastructure, and housing. The following summarizes the key unmet needs in each of these areas:



#### **Economic and Workforce Development**

The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal, levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$500 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less that \$75 million will be covered by FEMA. Additionally, the city's largest employer reported damages in excess of \$200 million none of which qualified for assistance.

Damage to Indiana's public infrastructure will likely exceed \$325 million and it is estimated that FEMAPA will cover \$217.4 million that was found to be eligible for their program, providing a federal share of \$123.3 million or less than half, of this expense. The remainder does not qualify, is covered by another

Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need.

FEMA-IA	FEMA-IA	SBA Loans	FEMA-PA	Total Financial
Assistance (\$000)	Applicants Assistance (\$000)	(\$000)	Assistance (\$000	)
DR- 1740 3,291 ;ap;ap;ap;ap;nsp;	7,653 &am	8,890	6,864 &	ap;aymp;ap;ap;ap;ap;ap;ap;ap;ap;ap;ap;ap

#### **Recovery Needs:**

23,407

DR-1766 &nbs; 17,850 55,768 73,456 170,866 300,090 DR-1795 26.039 34.088 28.622 102,444 39.734 **TOTALS** 47,180 110.968 217.464 97,509 425,941

About half of Indiana's PA expense comes from the extensive damages to Columbus Regional Hospital, a major hospital servicing a large portion of Southeastern Indiana. The hospital suffered over \$211 million in damage of which about half will qualify for FEMA-PA. One of the state's top priorities has been to help

CRH recover from the catastrophic losses experienced in June of 2008, and a portion of PA-match funding would be for this effort. The remaining PA expenses result from damage to a mixture of public infrastructure such as damaged roads, bridges, dams and levees.

#### Housing

Indiana has over 17,000 families who suffered some type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required. The most urgent need is to insure that homeowners who are displaced by flooding are not faced with outstanding mortgage debt from a substantially damaged property that precludes them from obtainingsuitable replacement housing. Over700 homes

#### **Recovery Needs:**

totaling\$80MMhavebeen identifiedfor communitybuy-out programs.Projectionsfrom DR-1766indicatethatFEMA'spayout under theHMGP willleaveIndianawith a shortfall of at least \$12MM. Extrapolating these metrics to DR-1795, Indiana expects an underpayment from FEMA to total \$6MM. Moreover, 20% of the displaced homeowners also find themselves underwater on average 10% with their mortgage. To make these homeowners whole will cost an additional \$1.6MM. In total, Indiana anticipates nearly \$20MM in unmet housing need for homeowners who have lost their homes due to these recent disasters. Filling this gap with CDBG

Disaster Recovery Funds would make homeowners whole and permit localities to move forward with their buy-out programs expeditiously.

The State of Indiana has set-aside in excess of \$39,021,933 to meet the requirement for the multi-family housing set-aside.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$369,106,600.87
Total Budget	\$7,524,000.00	\$369,106,600.87
Total Obligated	\$1,705,750.00	\$355,623,825.87
Total Funds Drawdown	\$2,353,931.41	\$342,634,583.15
Program Funds Drawdown	\$2,294,142.93	\$326,580,655.70
Program Income Drawdown	\$59,788.48	\$16,053,927.45
Program Income Received	\$24,090.80	\$16,053,927.45
Total Funds Expended	\$7,064,472.08	\$337,594,144.25
Match Contributed	\$0.00	\$2,317.50



# **Progress Toward Required Numeric Targets**

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		94.92%
Overall Benefit Percentage (Actual)		94.93%
Minimum Non-Federal Match	\$0.00	\$6,002,317.50
Limit on Public Services	\$55,881,979.65	\$307,953.48
Limit on Admin/Planning	\$37,254,653.10	\$25,786,614.37
Limit on State Admin	\$0.00	\$9,025,925.03

# **Progress Toward Activity Type Targets**

Activity Type	Target	Actual
Affordable Rental Housing	\$41,725,211.47	\$43,435,061.77

# **Progress Toward National Objective Targets**

National Objective	Target	Actual
Low/Mod	\$186,273,265.50	\$319,184,019.25

# **Overall Progress Narrative:**

This quarter, OCRA has awarded several DR2 grants for stormwater and economic devlopment projects to assist disaster-affected areas in Indiana. We continued to monitor and close out DR2 projects as neccesary. Several have been monitored this quarter and are moving towards final close-out. We continue to assist grand administrators and communities with technical assistance needed for DR2 projects. Each open project has provided a update, which can be found in their specific project file in DRGR.

# **Project Summary**

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
CL - Clearance, CLEARANCE AND DEMOLITION	\$616,606.49	\$5,323,165.76	\$5,089,692.89
CL - Competitive Clearance, Clearance and Demolition	\$0.00	\$1,989,815.88	\$1,615,674.90
DL - Dams/Levees, Dam and Levee Improvements	\$466,589.45	\$19,442,437.47	\$16,402,385.53
DR2-09-Admin, State Admin	\$46,399.59	\$7,418,153.00	\$2,811,324.93
DR2ED CIFI, Economic Development	\$92,591.97	\$881,000.00	\$120,154.47
DR2ER Administration, Emergency Homeowner Repair	\$0.00	\$31,250.00	\$25,957.98
DR2ER Projects, Emergency Homeowner Repair Projects	\$0.00	\$435,861.92	\$435,826.64
DR2FA-09-001, Emergency Flood Assistance	\$0.00	\$650,000.00	\$307,953.48
DR2H Administration, Affordable Rental Housing	\$0.00	\$180,262.00	\$177,862.00
DR2H Projects, Affordable Rental Housing	\$0.00	\$50,647,346.80	\$43,849,760.69
DR2HB Administration, Flood Plain Buyout Administration	\$0.00	\$192,574.45	\$42,654.35



DR2HB Projects, Flood Plain Buyout	\$15,183.72	\$2,901,131.55	\$1,923,930.28
DR2OR Administration, Owner Occupied Rehabilitation	\$35,320.23	\$1,110,973.08	\$653,316.98
DR2OR Projects, Owner Occupied Rehabilitation	\$271,020.66	\$20,420,121.96	\$13,445,987.17
DR2SC Administration, Stellar Projects Administration	\$0.00	\$193,009.00	\$96,795.50
DR2SC Projects, Stellar Projects	\$271,826.18	\$9,742,205.78	\$3,490,820.98
DT- Downtown Revitalization, DOWNTOWN REVITALIATION	\$0.00	\$3,395,840.71	\$3,384,584.71
ED-Economic Development, Economic Development	\$10,125.00	\$18,474,880.59	\$17,483,776.26
EHDP-009-001, Emergency Housing Disaster Planning	\$0.00	\$1,500,000.00	\$1,500,000.00
ES - Emergency Services, EMERGENCY SERVICES	\$0.00	\$2,786,129.94	\$2,786,129.94
FF - Flexible Fund, FLEXIBLE FUND	\$468,479.64	\$29,603,973.00	\$25,438,846.70
SP - Wastewater/Drinking Water, SMALL PROJECT	\$0.00	\$34,004,460.67	\$34,004,460.67
ST - Stormwater, STORMWATER IMPROVEMENTS	\$0.00	\$61,833,446.98	\$57,185,593.16
WD - Waterway Debris, WATERWAY DEBRIS	\$0.00	\$2,095,377.56	\$2,095,377.56
WW - Wastewater and Drinking Water, WASTEWATER AND	\$0.00	\$92,211,787.93	\$92,211,787.93



# **Activities**

# Project # / Title: CL - Clearance / CLEARANCE AND DEMOLITION

Grantee Activity Number: DR2-CL-09-261A

Activity Title: Clearance

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

CL - Clearance CLEARANCE AND DEMOLITION

Projected Start Date: Projected End Date:

05/15/2014 11/30/2016

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Slums and Blight Pike County

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$279,000.00
Total Budget	\$0.00	\$279,000.00
Total Obligated	\$0.00	\$279,000.00
Total Funds Drawdown	\$5,175.00	\$274,400.00
Program Funds Drawdown	\$5,175.00	\$274,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,175.00	\$273,680.00
Pike County	\$5,175.00	\$273,680.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used for the demolition and clearance of an abandoned gas station and car wash.

#### **Location Description:**

1812 E. Main Street, Petersburg, Indiana 47567-1522

#### **Activity Progress Narrative:**

The community is currently waiting for IDEM approval of the underground storage tank closure report.



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-CL-09-262A

Activity Title: Clearance

Activity Category: Activity Status:

Clearance and Demolition Completed

Project Number: Project Title:

CL - Clearance CLEARANCE AND DEMOLITION

Projected Start Date: Projected End Date:

06/05/2014 12/31/2016

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Slums and Blight Boonville, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$250,000.00
Program Funds Drawdown	\$0.00	\$250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$250,000.00
Boonville, City of	\$0.00	\$250,000.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used for the demolition and clearance of three interconnected, adjacent and dilapidated buildings located on the south side of the City's historic downtown square.

#### **Location Description:**

130, 132 and 134 W. Locust Street, Boonville, Indiana 47601-1520

#### **Activity Progress Narrative:**

This project has been monitored and is complete. It is ready for closeout steps 2 and 3.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-CL-09-263A

Activity Title: Clearance

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

CL - Clearance CLEARANCE AND DEMOLITION

Projected Start Date: Projected End Date:

09/01/2014 02/29/2016

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Slums and Blight City of Union City

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$140,074.00	\$447,763.00
Program Funds Drawdown	\$140,074.00	\$447,763.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$140,074.00	\$447,763.00
City of Union City	\$140,074.00	\$447,763.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used for the demolition and clearance of the former Union City Body Company (middle parcel only).

#### **Location Description:**

1101 W. Pearl Street, Union City, IN 47390-1429

#### **Activity Progress Narrative:**

Project is complete, step one closeout documents will be submitted.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-CL-09-264A

Activity Title: Clearance

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number:

Project Title

Project Number: Project Title:

CL - Clearance CLEARANCE AND DEMOLITION

Projected Start Date: Projected End Date:

08/13/2014 02/28/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Slums and Blight Gary, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$396,817.99	\$667,624.99
Program Funds Drawdown	\$396,817.99	\$667,624.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$396,817.99	\$667,624.99
Gary, City of	\$396,817.99	\$667,624.99
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant funds will be used for the demolition and clearance of the former Ambassador Hotel and Apartments Building. This site is located at 574 Monroe Street.

# **Location Description:**

574 Monroe Street, Gary, IN 46402

#### **Activity Progress Narrative:**

The structure has been demolished and site backfilled. The grat was given an extention until June 2016 so sodding and tree planting can be completed in April 2016. Final invoices and disbursements are pending.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-CL-09-264B

Activity Title: Environmental Review

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

CL - Clearance CLEARANCE AND DEMOLITION

Projected Start Date: Projected End Date:

08/13/2014 02/28/2017

Benefit Type: Completed Activity Actual End Date:

( )

National Objective: Responsible Organization:

Slums and Blight Gary, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$3,000.00
Total Budget	\$0.00	\$3,000.00
Total Obligated	\$0.00	\$3,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,000.00
Gary, City of	\$0.00	\$3,000.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant funds will be used for the demolition and clearance of the former Ambassador Hotel and Apartments Building. This site is located at 574 Monroe Street.

#### **Location Description:**

574 Monroe Street, Gary, IN 46402

### **Activity Progress Narrative:**

Activity is ongoing.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-CL-09-265A

Activity Title: Clearance

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

CL - Clearance CLEARANCE AND DEMOLITION

Projected Start Date: Projected End Date:

08/13/2014 02/28/2017

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

Slums and Blight Gary, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$225,500.00
Total Budget	\$0.00	\$225,500.00
Total Obligated	\$0.00	\$225,500.00
Total Funds Drawdown	\$10,946.00	\$109,460.00
Program Funds Drawdown	\$10,946.00	\$109,460.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,946.00	\$109,460.00
Gary, City of	\$10,946.00	\$109,460.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used for the demolition and clearance of the abandoned commercial structures collectively referred to as "The 600 Block of Broadway." They are located at 640-42, 648-50, 660-66 and 684-86 Broadway. This site is located along the main commercial and transit arterial.

#### **Location Description:**

640-42 Broadway, 648-50 Broadway, 660-66 Broadway, and 684-86 Broadway, Gary, Indiana 46402

#### **Activity Progress Narrative:**

This project is complete and will be monitored on April 22nd, 2016.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-CL-09-265B

Activity Title: Environmental Review

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

CL - Clearance CLEARANCE AND DEMOLITION

Projected Start Date: Projected End Date:

08/13/2014 02/28/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Slums and Blight Gary, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$3,000.00
Total Budget	\$0.00	\$3,000.00
Total Obligated	\$0.00	\$3,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Gary, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

( )

Grant funds will be used for the demolition and clearance of the abandoned commercial structures collectively referred to as "The 600 Block of Broadway." They are located at 640-42, 648-50, 660-66 and 684-86 Broadway. This site is located along the main commercial and transit arterial.

#### **Location Description:**

640-42 Broadway, 648-50 Broadway, 660-66 Broadway, 684-86 Broadway, Gary, Indiana 46402

# **Activity Progress Narrative:**

Activity is ongoing.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-CL-09-266A

Activity Title: Clearance and Demolition

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

CL - Clearance CLEARANCE AND DEMOLITION

Projected Start Date: Projected End Date:

09/16/2014 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

Slums and Blight Chandler, Town of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$350,000.00
Total Budget	\$0.00	\$350,000.00
Total Obligated	\$0.00	\$350,000.00
Total Funds Drawdown	\$0.00	\$146,188.00
Program Funds Drawdown	\$0.00	\$146,188.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$146,188.00
Chandler, Town of	\$0.00	\$146,188.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used for the demolition and clearance of the former Fisher Lumber Company site. The project area currently houses five buildings including the main retail building, a garage/storage building, a saw mill, a pole barn, a small house and five open-sided lumber storage sheds which are located throughout the site.

#### **Location Description:**

333 W. Lincoln Avenue, Chandler, Indiana 47610-9710

# **Activity Progress Narrative:**

Environmental cleanup is complete. Demo of the building is complete. Site clean-up remains. A contract for site clean-up was awarded 12/14/15. Contracts for the project were signed 12/21/15. The original completion date was March 9th, 2016 and due to wet weather a time modification extension was granted in Feb 2016 with a new completion date of May 31, 2016. Silt fencing was installed later in March 2016 for the beginning of this phase of the project. The contractor sees no complications in achieving an on-time completion.

#### **Accomplishments Performance Measures**

This Report Period
Total

Cumulative Actual Total / Expected
Total



# of Properties 0 0/10

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-CL-09-269A

Activity Title: Demolition & Clearance

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

CL - Clearance CLEARANCE AND DEMOLITION

Projected Start Date: Projected End Date:

01/07/2015 07/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

Slums and Blight Lake Station, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$393,825.00
Total Budget	\$0.00	\$393,825.00
Total Obligated	\$0.00	\$389,700.00
Total Funds Drawdown	\$63,593.50	\$374,665.50
Program Funds Drawdown	\$63,593.50	\$374,665.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$63,593.50	\$374,665.50
Lake Station, City of	\$63,593.50	\$374,665.50
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant funds will be used for the demolition and clearance of the former City Complex Brownfield Project. This building is located at 3619-29 Central Avenue near the intersection of State Road 51 in Lake Station.

#### **Location Description:**

3619-29 Central Avenue, Lake Station, IN 46405

#### **Activity Progress Narrative:**

This project is complete and ready for closeout. Monitoring is anticipated in April or MAy 2016.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected Total Total # of Properties 0 0/1



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-CL-09-269B
Activity Title: Activity Delivery

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

CL - Clearance CLEARANCE AND DEMOLITION

Projected Start Date: Projected End Date:

01/07/2015 07/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Slums and Blight Lake Station, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$12,125.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Lake Station, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used for the demoliton and clearance of the former City Complex Brownfield Project. The building is located at 3619-29 Central Avenue near the intersection of State Road 51 in Lake Station.

#### **Location Description:**

3619-29 Central Avenue, Lake Station, IN 46405

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

# Project # / Title: DL - Dams/Levees / Dam and Levee Improvements

Grantee Activity Number: DR2-DL-09-257A
Activity Title: Levee Restoration

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

DL - Dams/Levees Dam and Levee Improvements

Projected Start Date: Projected End Date:

02/28/2014 03/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Cannelton

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$403,000.00
Total Budget	\$0.00	\$403,000.00
Total Obligated	\$0.00	\$403,000.00
Total Funds Drawdown	\$40,932.30	\$321,096.30
Program Funds Drawdown	\$40,932.30	\$321,096.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$40,932.30	\$321,096.30
Cannelton	\$40,932.30	\$321,096.30



Area ()

Match Contributed \$0.00 \$0.00

### **Activity Description:**

Grant funds will be used for the replacement of five (5) relief wells adjacent to the earthen levee portion of the flood protection system.

#### **Location Description:**

Project is located to the North West of Herzeele Street and adjacent to 534 Dodge Street, along the earthen levee, Cannelton, IN 47520-1014

### **Activity Progress Narrative:**

Relief wells are complete; flood gate construction is ongoing. A new gate wa spurchased due to cracks- this was approved in a modification in 12/2015. Installation is not yet possible due to high water levels. An extension was approved until 07/31/2016. Weather permitting, the gate should be installed by this date.

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-DL-09-257B
Activity Title: Activity Delivery

**Activitiy Category:** 

Administration

**Project Number:** 

DL - Dams/Levees

**Projected Start Date:** 

05/01/2014

**Benefit Type:** 

( )

**National Objective:** 

Low/Mod

**Overall** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Dam and Levee Improvements

**Projected End Date:** 

03/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Jan 1 thru Mar 31, 2016

Cannelton

\$0.00

\$0.00

\$0.00

\$2,500.00

\$2,500.00

Total Projected Budget from All Sources	N/A
Total Budget	\$0.00
Total Obligated	\$0.00
Total Funds Drawdown	\$2,500.00
Program Funds Drawdown	\$2,500.00

Program Funds Drawdown
Program Income Drawdown
Program Income Received

**Total Funds Expended** 

Cannelton

**Match Contributed** 

**Activity Description:** 

**Grant Administration** 

**Location Description:** 

City of Cannelton, Indiana

**Activity Progress Narrative:** 

**Accomplishments Performance Measures** 

**No Accomplishments Performance Measures** 



**To Date** \$13,000.00 \$13,000.00 \$13,000.00 \$10,500.00

\$10,500.00

\$10,500.00

\$10,500.00

\$0.00

\$0.00

\$0.00

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-DL-09-259A
Activity Title: Dam Rehabilition

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

DL - Dams/Levees Dam and Levee Improvements

Projected Start Date: Projected End Date:

03/13/2014 03/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Oakland City

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$2,016,000.00
Total Budget	\$0.00	\$2,016,000.00
Total Obligated	\$0.00	\$1,791,500.00
Total Funds Drawdown	\$423,157.15	\$1,697,559.54
Program Funds Drawdown	\$423,157.15	\$1,697,559.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$423,157.15	\$1,697,559.54
Oakland City	\$423,157.15	\$1,697,559.54
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used for the rehabilitation of Old Lake Dam and New Lake Dam.

# **Location Description:**

Old Lake Dam: 12596 E 100 S, Oakland City, Indiana 47660-8135 New Lake Dam: 1350 S 1350 E, Oakland City, Indiana 47660-7840

#### **Activity Progress Narrative:**

The project is approximately 98% complete. The priginal completion date was Mach 31, 2016. The project was granted a time modification until June 30th, 2016 due to wet weather conditions. Te contractor was unable to properly grade and complete the dam embankments, seeding, strawing,. etc by the end of the first quarter of 2016. The contractor feels that this can be completed on time.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-DL-09-259B
Activity Title: Activity Delivery

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DL - Dams/Levees Dam and Levee Improvements

Projected Start Date: Projected End Date:

03/13/2014 03/31/2017

Benefit Type: Completed Activity Actual End Date:

( )

National Objective: Responsible Organization:

Low/Mod Oakland City

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$58,500.00
Total Budget	\$0.00	\$58,500.00
Total Obligated	\$0.00	\$58,500.00
Total Funds Drawdown	\$0.00	\$58,500.00
Program Funds Drawdown	\$0.00	\$58,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$58,500.00
Oakland City	\$0.00	\$58,500.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant funds will be used for the rehabilitation of Old Lake Dam and New Lake Dam.

# **Location Description:**

Old Lake Dam: 12596 E 100 S, Oakland City, Indiana 47660-8135 New Lake Dam: 2205 S 1350 E, Oakland City, Indiana 47660-7840

### **Activity Progress Narrative:**

Activity is ongoing.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-DL-09-268A

Activity Title: Levee Improvements

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

DL - Dams/Levees Dam and Levee Improvements

Projected Start Date: Projected End Date:

01/05/2015 12/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Delphi, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,633,598.00
Total Budget	\$0.00	\$1,633,598.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Delphi, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area ()

Grant funds will be used for improvements to the State Road 18/U.S. - 421 levee project. The upgrades will include the replacement of faltering backflow prevention devices in the Wabash and Erie Canal channel at the existing crossing under SR 18/U.S. 421, the installation of two backflow prevention devices, the replacement of existing flap gates and sluice gates, and the construction of a storm water pumping station. The pump station will include wet and dry wells, intake and discharge piping, electrical and control systems, pumps, and fittings. Approximately half of the discharge piping will be installed inside steel casing pipe.

### **Location Description:**

1700 West U.S. Highway 421, 46923-8573

#### **Activity Progress Narrative:**

Received release of funds. Property closing being scheduled.

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: DR2-09-Admin / State Admin

Grantee Activity Number: DR2-09-Admin-A

Activity Title: State Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-Admin State Admin

Projected Start Date: Projected End Date:

02/01/2009 12/31/2012

Benefit Type: Completed Activity Actual End Date:

( )

National Objective: Responsible Organization:

N/A State of Indiana

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$5,797,195.00
Total Budget	\$0.00	\$5,797,195.00
Total Obligated	\$0.00	\$5,797,195.00
Total Funds Drawdown	\$46,399.59	\$2,190,367.93
Program Funds Drawdown	\$46,399.59	\$2,190,367.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$87,574.70	\$2,190,367.93



State of Indiana \$87,574.70 \$2,190,367.93

Match Contributed \$0.00

### **Activity Description:**

General State Admin

# **Location Description:**

State of Indiana

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-09-Admin-B
Activity Title: IHCDA Admin

Activitiy Category:

Administration Under Way

Project Number: Project Title:

DR2-09-Admin State Admin

Projected Start Date: Projected End Date:

02/01/2009 12/31/2012

Benefit Type: Completed Activity Actual End Date:

**Activity Status:** 

National Objective: Responsible Organization:

N/A State of Indiana

**Overall** Jan 1 thru Mar 31, 2016 To Date **Total Projected Budget from All Sources** N/A \$1,370,957.00 \$0.00 **Total Budget** \$1,370,957.00 **Total Obligated** \$0.00 \$1,370,957.00 **Total Funds Drawdown** \$0.00 \$620,957.00 \$0.00 \$620,957.00 **Program Funds Drawdown Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$620,957.00 State of Indiana \$0.00 \$620,957.00

\$0.00

**Activity Description:** 

**Match Contributed** 

IHCDA Disaster 2 Admin

**Location Description:** 

State of Indiana

( )

**Activity Progress Narrative:** 

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



\$0.00

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: DR2ED CIFI / Economic Development

Grantee Activity Number: DR2ED-012-001 - Healthcare Services Mgmt LLC

Activity Title: Economic Development -Healthcare Services

**Mgmt LLC** 

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

DR2ED CIFI

**Projected Start Date:** 

10/28/2015

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Program Income Account:** 

CIFI Program Income Account

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Economic Development** 

**Projected End Date:** 

12/31/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Jan 1 thru Mar 31, 2016

Morris D Long/Healthcare Services Mgmt LLC

Overall

**Total Projected Budget from All Sources** N/A \$100,000.00 **Total Budget** \$0.00 \$100,000.00 **Total Obligated** \$0.00 \$50,000.00 **Total Funds Drawdown** \$44,152.47 \$44,152.47 **Program Funds Drawdown** \$44.152.47 \$44.152.47 \$0.00 \$0.00 **Program Income Drawdown Program Income Received** \$0.00 \$0.00



To Date

Total Funds Expended\$44,152.47\$44,152.47Morris D Long/Healthcare Services Mgmt LLC\$44,152.47\$44,152.47

Match Contributed \$0.00 \$0.00

#### **Activity Description:**

Funding will be used to purchase inventory and equipment for a non-emergency medical transportation services provider specifically for Geriatric psychiatric income qualified seniors. Federal law requires seniors needing psychatric services be transported in a Homeland Security approved ambulance.

#### **Location Description:**

City of Anderson, Madison County, IN

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: DR2ED-012-001 - Majestic Stone

Activity Title: Economic Development - Majestic Stone

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

DR2ED CIFI

**Projected Start Date:** 

11/06/2014

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Economic Development** 

**Projected End Date:** 

05/06/2016

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Inn 4 thm: Man 24 204C

Bob Brown/RCB Holdings d/b/a Majestic Stone

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$81,000.00
Total Budget	\$0.00	\$81,000.00
Total Obligated	\$0.00	\$81,000.00
Total Funds Drawdown	\$48,439.50	\$76,002.00
Program Funds Drawdown	\$48,439.50	\$76,002.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$48,439.50	\$76,002.00
Bob Brown/RCB Holdings d/b/a Majestic Stone	\$48,439.50	\$76,002.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

**Economic Development** 

## **Location Description:**

Indianapolis, Marion County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1
# of Businesses	0	0/1



	inis Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%	
# of Permanent Jobs Created	0	0	0	0/0	0/3	0/3	0	
# of Permanent Jobs Retained	0	0	0	0/8	0/8	0/16	0	

This Demant Deviced

#### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

# Project # / Title: DR2ER Projects / Emergency Homeowner Repair Projects

Grantee Activity Number: DR2ER-011-004B-HUEDC

Activity Title: Rehabilitation- HUEDC

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Completed

Project Number: Project Title:

DR2ER Projects Emergency Homeowner Repair Projects

Projected Start Date: Projected End Date:

05/09/2012 07/30/2013

Benefit Type: Completed Activity Actual End Date:
Direct ( HouseHold )

National Objective: Responsible Organization:

Low/Mod Hoosier Uplands Economic Development Corp

Overall Jan 1 thru Mar 31, 2016 To Date



Total Projected Budget from All Sources	N/A	\$91,964.72
Total Budget	\$0.00	\$91,964.72
Total Obligated	\$0.00	\$91,964.72
Total Funds Drawdown	\$0.00	\$91,964.72
Program Funds Drawdown	\$0.00	\$91,964.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$91,964.72
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

**Emergency Rehab** 

### **Location Description:**

Mitchell, IN

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	13/6
# of Singlefamily Units	0	13/6

## **Beneficiaries Performance Measures**

	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/3	3/3	13/6	100.00
# Owner Households	0	0	0	10/3	3/3	13/6	100.00

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

**Other Funding Sources Amount** 

No Other Funding Sources Found **Total Other Funding Sources** 



# Project # / Title: DR2H Projects / Affordable Rental Housing

Grantee Activity Number: DR2H-012-001A - Mellennia Housing Development

Activity Title: Rehabilitation - Mellennia Housing Development

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

10/17/2012 09/17/2014

Benefit Type: Completed Activity Actual End Date:

National Objective:Responsible Organization:Low/ModMillennia Housing Development Ltd

Program Income Account: Millennia Housing Development

Direct (HouseHold)

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,000.00	\$500,000.00
Millennia Housing Development Ltd	\$5,000.00	\$500,000.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation of affordable rental units

### **Location Description:**

City of Gary, Lake County, IN

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

This Report Period

Total

Cumulative Actual Total / Expected Total



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	26/7
# of Multifamily Units	0	26/7

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	24/5	1/2	25/7	100.00	
# Renter Households	0	0	0	24/5	1/2	25/7	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2H-012-003A - LaCasa
Activity Title: Acquisition - LaCasa

Activity Category: Activity Status:

Affordable Rental Housing Completed

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

08/23/2012 02/23/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod LaCasa Inc

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$66,018.29
Total Budget	\$0.00	\$66,018.29
Total Obligated	\$0.00	\$66,018.29
Total Funds Drawdown	\$0.00	\$66,018.29
Program Funds Drawdown	\$0.00	\$66,018.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$66,018.29

Match Contributed \$0.00 \$0.00

#### **Activity Description:**

Direct (HouseHold)

Rental

## **Location Description:**

Goshen, Elkhart, IN

# of Properties

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 1/1

This Report Period Cumulative Actual Total / Expected

Total Total



# of Housing Units	0	16/16
# of Multifamily Units	0	16/16

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	15/0	1/16	16/16	100.00	
# Renter Households	0	0	0	15/0	1/16	16/16	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: DR2H-012-003B - LaCasa
Activity Title: New Construction - LaCasa

Activity Category: Activity Status:

Affordable Rental Housing Completed

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

08/23/2012 02/23/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod LaCasa Inc

**Program Income Account:** 

LaCasa Inc

Direct (HouseHold)

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,453,181.71
Total Budget	\$0.00	\$1,453,181.71
Total Obligated	\$0.00	\$1,453,181.71
Total Funds Drawdown	\$0.00	\$1,453,181.71
Program Funds Drawdown	\$0.00	\$1,448,181.71
Program Income Drawdown	\$0.00	\$5,000.00
Program Income Received	\$0.00	\$5,000.00
Total Funds Expended	\$0.00	\$1,453,181.71

\$0.00

#### **Activity Description:**

Affordable rental housing

**Match Contributed** 

### **Location Description:**

Goshen, Elkhart County, IN

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 # of Properties
 0
 1/1

This Report Period Cumulative Actual Total / Expected

Total Total



\$0.00

# of Housing Units	0	16/16
# of Multifamily Units	0	16/16

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	15/0	1/16	16/16	100.00	
# Renter Households	0	0	0	15/0	1/16	16/16	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: DR2H-012-004A - New Harborview LP

Activity Title: Rehabilitation - (Olyinger) New Harborview LP

Activity Category: Activity Status:

Affordable Rental Housing Completed

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

08/23/2012 12/01/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod New Harborview LP

**Program Income Account:** 

New Harborview LP

Direct (HouseHold)

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$847,476.00
Total Budget	\$0.00	\$847,476.00
Total Obligated	\$0.00	\$847,476.00
Total Funds Drawdown	\$0.00	\$842,476.00
Program Funds Drawdown	\$0.00	\$191,580.15
Program Income Drawdown	\$0.00	\$650,895.85
Program Income Received	\$0.00	\$650,895.85
Total Funds Expended	\$0.00	\$842,476.00
New Harborview LP	\$0.00	\$842,476.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Acquisition and Rehabilitation of Affordable Housing

## **Location Description:**

Aurora, Dearborn County, IN

### **Activity Progress Narrative:**

Project is complete and monitored.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	28/28
# of Multifamily Units	0	28/28



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	25/20	3/8	28/28	100.00	
# Renter Households	0	0	0	25/20	3/8	28/28	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2H-012-005B - Golden Villa
Activity Title: Rehabilitation - Golden Villa

Activity Category: Activity Status:

Affordable Rental Housing Completed

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

08/23/2012 02/23/2014

Benefit Type: Completed Activity Actual End Date:

Direct ( HouseHold )

National Objective: Responsible Organization:
Low/Mod Golden Villa Inc

Low/Mod Golden Villa Inc

**Program Income Account:** 

Golden Villa

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$715,000.00
Total Budget	\$0.00	\$715,000.00
Total Obligated	\$0.00	\$715,000.00
Total Funds Drawdown	\$0.00	\$715,000.00
Program Funds Drawdown	\$0.00	\$715,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$715,000.00
	A	

Match Contributed \$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

Batesville, Ripley County, IN

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units

0 54/55

# of Multifamily Units

0 54/55



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	51/41	3/14	54/55	100.00	
# Renter Households	0	0	0	51/41	3/14	54/55	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2H-012-006 - Fairfield Community Home/SCAN Inc

Activity Title: New Construction - Fairfield Community

Home/SCAN

Activity Category: Activity Status:

Affordable Rental Housing

Project Number:

Under Way

Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

00/04/0040

03/04/2013 09/04/2013

Benefit Type: Completed Activity Actual End Date:
Direct ( HouseHold )

National Objective: Responsible Organization:

Low/Mod SCAN Inc

**Program Income Account:** 

SCAN Inc

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$377,950.00
Total Budget	\$0.00	\$377,950.00
Total Obligated	\$0.00	\$377,950.00
Total Funds Drawdown	\$0.00	\$372,950.00
Program Funds Drawdown	\$0.00	\$372,950.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$372,950.00
SCAN Inc	\$0.00	\$372,950.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

New construction of affordable rental units

### **Location Description:**

Fort Wayne, Allen County, IN

#### **Activity Progress Narrative:**

Project progressing to completion.

#### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 1/1



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	8/8
# of Multifamily Units	0	8/8

	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/8	0/0	8/8	100.00
# Renter Households	0	0	0	8/8	0/0	8/8	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: DR2H-012-007A - Broadway Area CDC
Activity Title: New Construction - Broadway Area CDC

**Activitiy Category:** 

Affordable Rental Housing

**Project Number:** 

DR2H Projects

**Projected Start Date:** 

08/23/2012

Benefit Type:

Direct ( HouseHold )

National Objective:

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Affordable Rental Housing

**Projected End Date:** 

10/30/2014

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Broadway Area CDC

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$495,000.00
Program Funds Drawdown	\$0.00	\$495,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$495,000.00
Broadway Area CDC	\$0.00	\$495,000.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

New Construction of Affordable Rental Housing

## **Location Description:**

City of Gary, Lake County, IN

### **Activity Progress Narrative:**

Project progressing to completion.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: DR2H-012-008B - DTA Michigan Street
Activity Title: Rehabilitation - DTA Michigan Street

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

08/23/2012 02/23/2014

Benefit Type: Completed Activity Actual End Date:
Direct ( HouseHold )

National Objective: Responsible Organization:

Low/Mod DTA Michigan Street, LLC

**Program Income Account:** 

DTA Michigan Street LLC

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$355,710.00
Total Budget	\$0.00	\$355,710.00
Total Obligated	\$0.00	\$355,710.00
Total Funds Drawdown	\$0.00	\$343,829.07
Program Funds Drawdown	\$0.00	\$343,829.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$343,829.07
DTA Michigan Street, LLC	\$0.00	\$343,829.07
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation of affordable rental units

### **Location Description:**

Indianapolis, Marion County, IN

### **Activity Progress Narrative:**

Project progressing to completion.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: DR2H-012-009B - HAND
Activity Title: New Construction - HAND

Activity Category: Activity Status:

Affordable Rental Housing Completed

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

11/16/2012 02/23/2014

Benefit Type: Completed Activity Actual End Date:

Direct ( HouseHold )

Low/Mod Hamilton County Area Neighborhood Development

**Program Income Account:** 

**National Objective:** 

**HAND** 

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$340,000.00
Total Budget	\$0.00	\$340,000.00
Total Obligated	\$0.00	\$340,000.00
Total Funds Drawdown	\$0.00	\$340,000.00
Program Funds Drawdown	\$0.00	\$326,254.64
Program Income Drawdown	\$0.00	\$13,745.36
Program Income Received	\$0.00	\$13,745.36
Total Funds Expended	\$0.00	\$340,000.00

\$0.00

## **Activity Description:**

**Match Contributed** 

New Construction of Affordable rental Housing

#### **Location Description:**

Cicero, Hamiltion County, IN

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

**Responsible Organization:** 

 Total
 Total

 # of Properties
 0
 1/1

This Report Period Cumulative Actual Total / Expected
Total Total



\$0.00

# of Housing Units	0	5/5
# of Multifamily Units	0	5/5

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/5	0/0	5/5	100.00
# Renter Households	0	0	0	5/5	0/0	5/5	100.00

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



**Grantee Activity Number:** DR2H-012-010A - Community Mental Health Center

**Acquisition - Community Mental Health Center Activity Title:** 

**Activitiy Category: Activity Status:** 

Affordable Rental Housing Completed

**Project Number: Project Title:** 

**DR2H Projects** Affordable Rental Housing **Projected Start Date: Projected End Date:** 

08/23/2012 02/23/2014

**Benefit Type: Completed Activity Actual End Date:** 

**National Objective: Responsible Organization:** 

Low/Mod Community Mental Health Center

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$505,000.00
Total Budget	\$0.00	\$505,000.00
Total Obligated	\$0.00	\$505,000.00
Total Funds Drawdown	\$0.00	\$505,000.00
Program Funds Drawdown	\$0.00	\$505,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$505,000.00
Community Mental Health Center	\$0.00	\$505,000.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Direct (HouseHold)

Acquisition

#### **Location Description:**

Lawrenceburg, Dearborn County, IN

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

**This Report Period Cumulative Actual Total / Expected Total Total** # of Properties 0 1/1



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	12/12
# of Multifamily Units	0	12/12

	This Report Period		<b>Cumulative Actual Total / Expected</b>					
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	12/0	0/12	12/12	100.00	
# Renter Households	0	0	0	12/0	0/12	12/12	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: DR2H-012-010B - Community Mental Health Center

Activity Title: Rehabilitation - Community Mental Health Center

Activity Category: Activity Status:

Affordable Rental Housing Completed

Project Number: Project Title:

DR2H Projects Affordable Rental Housing

Projected Start Date: Projected End Date:

08/23/2012 02/23/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Community Mental Health Center

**Overall** Jan 1 thru Mar 31, 2016 To Date **Total Projected Budget from All Sources** \$765,489.84 N/A **Total Budget** \$0.00 \$765,489.84 \$0.00 **Total Obligated** \$765,489.84 **Total Funds Drawdown** \$0.00 \$765,489.84 **Program Funds Drawdown** \$0.00 \$765,489.84 \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$765,489.84 **Total Funds Expended** 

Match Contributed \$0.00

**Activity Description:** 

Direct (HouseHold)

Rehabilitation of rental units

**Location Description:** 

Lawrenceburg, Dearborn County, IN

**Activity Progress Narrative:** 

**Accomplishments Performance Measures** 

This Report Period Cumulative Actual Total / Expected
Total Total

# of Properties 0 1/1



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	12/12
# of Multifamily Units	0	12/12

	This Report Period		<b>Cumulative Actual Total / Expected</b>					
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	12/0	0/12	12/12	100.00	
# Renter Households	0	0	0	12/0	0/12	12/12	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** DR2H-012-010C - Community Mental Health Center

**Activity Title: Relocation - Community Mental Health Center** 

**Activity Status: Activitiy Category:** 

Affordable Rental Housing Completed **Project Number: Project Title:** 

DR2H Projects Affordable Rental Housing **Projected Start Date: Projected End Date:** 

08/23/2012 02/23/2014

**Completed Activity Actual End Date: Benefit Type:** 

**National Objective: Responsible Organization:** Low/Mod Community Mental Health Center

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$24,792.00
Total Budget	\$0.00	\$24,792.00
Total Obligated	\$0.00	\$24,792.00
Total Funds Drawdown	\$0.00	\$24,792.00
Program Funds Drawdown	\$0.00	\$24,792.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$24,792.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Direct (HouseHold)

Relocation

### **Location Description:**

Lawrenceburg, Dearborn County, IN

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

**This Report Period Cumulative Actual Total / Expected Total Total** # of Properties 0 1/1



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	6/12
# of Multifamily Units	0	6/12

	This Report Period		Cumulative Actual Total / Expected						
	Low	Mod	Total	Low	Mod	Total	Low/Mod		
# of Households	0	0	0	6/0	0/12	6/12	100.00		
# Renter Households	0	0	0	6/0	0/12	6/12	100.00		

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: DR2H-012-011B - Community Action of Western IN

Activity Title: Acquisition - Community Action of Western IN

Activity Category: Activity Status:

Affordable Rental Housing Completed

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

08/23/2012 02/23/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Community Action Program Inc of Western IN

**Overall** Jan 1 thru Mar 31, 2016 To Date **Total Projected Budget from All Sources** N/A \$75,150,00 **Total Budget** \$0.00 \$75,150.00 \$0.00 **Total Obligated** \$75,150.00 **Total Funds Drawdown** \$0.00 \$75,150,00 \$0.00 \$75,150.00 **Program Funds Drawdown** \$0.00 **Program Income Drawdown** \$0.00 \$0.00 \$0.00 **Program Income Received Total Funds Expended** \$0.00 \$75,150.00

Match Contributed \$0.00 \$0.00

## **Activity Description:**

Direct (HouseHold)

Acquisition

#### **Location Description:**

Clinton, Vermillion County, IN

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total
# of Properties 0 8/8



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	8/8
# of Multifamily Units	0	8/8

	This Report Period			Cumulative Actual Total / Expected					
	Low	Mod	Total	Low	Mod	Total	Low/Mod		
# of Households	0	0	0	4/8	4/0	8/8	100.00		
# Renter Households	0	0	0	4/8	4/0	8/8	100.00		

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2H-012-011D - Community Action Program W IN

Activity Title: Rehabilitation - Community Action Program W IN

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

DR2H Projects Affordable Rental Housing

Projected Start Date: Projected End Date:

08/23/2012 02/23/2014

Benefit Type: Completed Activity Actual End Date:
Direct ( HouseHold )

National Objective: Responsible Organization:

Low/Mod Community Action Program Inc of Western IN

**Program Income Account:** 

**CAPWI** 

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$205,000.00
Total Budget	\$0.00	\$205,000.00
Total Obligated	\$0.00	\$205,000.00
Total Funds Drawdown	\$0.00	\$205,000.00
Program Funds Drawdown	\$0.00	\$200,000.00
Program Income Drawdown	\$0.00	\$5,000.00
Program Income Received	\$0.00	\$5,000.00
Total Funds Expended	\$0.00	\$205,000.00

Match Contributed \$0.00

**Activity Description:** 

Rehabilitation

**Location Description:** 

Clinton, Vermillion County, IN

**Activity Progress Narrative:** 

**Accomplishments Performance Measures** 

This Report Period Cumulative Actual Total / Expected
Total Total

# of Properties 0 4/4



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	4/4
# of Multifamily Units	0	4/4

	This	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/4	1/0	4/4	100.00
# Renter Households	0	0	0	3/4	1/0	4/4	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** DR2H-012-012B - Miami Lutheran **Rehabilitation - Miami Lutheran Activity Title:** 

**Activitiy Category: Activity Status:** 

Affordable Rental Housing Completed

**Project Number: Project Title:** 

**DR2H Projects** Affordable Rental Housing **Projected Start Date: Projected End Date:** 

09/27/2012 03/27/2014

**Completed Activity Actual End Date: Benefit Type:** Direct (HouseHold)

**National Objective: Responsible Organization:** 

Low/Mod Miami Valley Lutheran Hsg Assoc. of IN II Inc

**Program Income Account:** 

Miami Valley Lutheran Hsg Assoc

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$797,394.99
Total Budget	\$0.00	\$797,394.99
Total Obligated	\$0.00	\$797,394.99
Total Funds Drawdown	\$0.00	\$797,394.99
Program Funds Drawdown	\$0.00	\$716,336.03
Program Income Drawdown	\$0.00	\$81,058.96
Program Income Received	\$0.00	\$81,058.96
Total Funds Expended	\$0.00	\$797,394.99
Miami Valley Lutheran Hsg Assoc. of IN II Inc	\$0.00	\$797,394.99
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation of affordable rental units

### **Location Description:**

Union city, Randolph county, IN

## **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

**This Report Period Cumulative Actual Total / Expected** Total **Total** 

0 1/1 # of Properties

> **This Report Period Cumulative Actual Total / Expected Total Total**



# of Housing Units	0	29/29
# of Multifamily Units	0	29/29

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	28/28	1/1	29/29	100.00
# Renter Households	0	0	0	28/28	1/1	29/29	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: DR2H-012-013A - CR Works
Activity Title: New Construction - CR Works

Activity Category: Activity Status:

Affordable Rental Housing Completed

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

10/25/2012 04/25/2014

Benefit Type: Completed Activity Actual End Date:

Direct ( HouseHold )

Low/Mod CR Works

**Program Income Account:** 

**National Objective:** 

**CR Works** 

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$502,899.00
Total Budget	\$0.00	\$502,899.00
Total Obligated	\$0.00	\$502,899.00
Total Funds Drawdown	\$0.00	\$502,899.00
Program Funds Drawdown	\$0.00	\$497,899.00
Program Income Drawdown	\$0.00	\$5,000.00
Program Income Received	\$0.00	\$5,000.00
Total Funds Expended	\$0.00	\$502,899.00

Match Contributed \$0.00 \$0.00

#### **Activity Description:**

New construction of affordable rental housing

## **Location Description:**

City of Gary, Lake County, IN

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

**Responsible Organization:** 

**# of Properties** 0 1/1

This Report Period Cumulative Actual Total / Expected

Total Total



# of Housing Units	0	8/8
# of Multifamily Units	0	8/8

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/5	3/3	8/8	100.00
# Renter Households	0	0	0	5/5	3/3	8/8	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2H-012-014B - Broadway Plaza
Activity Title: New Construction - Broadway Plaza

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

07/03/2013 05/15/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod 747 Broadway Plaza 1 LLC

**Program Income Account:** 

747 Broadway Plaza 1 LLC

Direct ( HouseHold )

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$0.00	\$1,428,654.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,428,654.00
Program Income Received	\$0.00	\$1,428,654.00
Total Funds Expended	\$0.00	\$1,428,654.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

New construction of affordable rental units.

## **Location Description:**

Gary, Lake County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found





Grantee Activity Number: DR2HL-013-001 - Penn Place Apts
Activity Title: Rehabilitation - Penn Place Apts

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

04/24/2014 09/24/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Penn Place Apts

**Program Income Account:** 

Penn Place Apts

Direct (HouseHold)

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$0.00	\$1,495,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,495,000.00
Program Income Received	\$0.00	\$1,495,000.00
Total Funds Expended	\$0.00	\$0.00
Penn Place Apts	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Rehabilitation of Affordable Rental Housing

## **Location Description:**

Indianapolis, Marion County, IN

## **Activity Progress Narrative:**

Project complete. Lease up in progresss.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2HL-014-002B - 16 Park LP
Activity Title: New Construction - 16 Park LP

Activity Category: Activity Status:

Affordable Rental Housing Completed

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

02/04/2015 08/04/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod 16 Park LP

**Program Income Account:** 

16 Park LP

Direct (HouseHold)

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$3,000,000.00
Total Budget	\$0.00	\$3,000,000.00
Total Obligated	\$0.00	\$3,000,000.00
Total Funds Drawdown	\$0.00	\$3,000,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$3,000,000.00
Program Income Received	\$0.00	\$3,000,000.00
Total Funds Expended	\$0.00	\$0.00
16 Park LP	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Affordable Rental Housing

## **Location Description:**

City of Indianapolis, Marion County, IN

## **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

0 30/1

This Report Period Cumulative Actual Total / Expected

Total Total



# of Properties

# of Housing Units	0	30/30
# of Multifamily Units	0	30/30

	This	This Report Period		Cumulative	<b>Cumulative Actual Total / Expected</b>		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	29/29	1/1	30/30	100.00
# Renter Households	0	0	0	29/29	1/1	30/30	100.00

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources Amount** 

No Other Funding Sources Found **Total Other Funding Sources** 

**DR2HB Administration / Flood Plain Buyout Administration** Project # / Title:

**Grantee Activity Number:** DR2HB-011-009A - City of Jasper **Activity Title: Administraton - City of Jasper** 

**Activitiy Category: Activity Status:** 

Administration **Under Way** 

**Project Number: Project Title:** 

**DR2HB** Administration Flood Plain Buyout Administration

**Projected End Date: Projected Start Date:** 

12/13/2012 06/27/2014

**Completed Activity Actual End Date: Benefit Type:** 

**National Objective:** 

**Responsible Organization:** N/A Jasper, City of

**Program Income Account:** 

City of Jasper

( )

**Overall** Jan 1 thru Mar 31, 2016 To Date **Total Projected Budget from All Sources** N/A \$27,229.00 **Total Budget** \$0.00 \$27,229.00 **Total Obligated** \$0.00 \$27,229.00 **Total Funds Drawdown** \$3,000.00 \$27,229.00



Program Funds Drawdown	\$0.00	\$24,229.00
Program Income Drawdown	\$3,000.00	\$3,000.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$24,229.00

Match Contributed \$0.00 \$0.00

#### **Activity Description:**

Local Administration

## **Location Description:**

City of Jasper, Dubois County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

## Project # / Title: DR2HB Projects / Flood Plain Buyout

Grantee Activity Number: DR2HB-011-004B - City of Plymouth
Activity Title: Homeowner Buy Out - City of Plymouth

Activity Category: Activity Status:

Acquisition - buyout of residential properties Under Way



**Project Number:** 

**DR2HB Projects** 

**Projected Start Date:** 

12/29/2010

**Benefit Type:** 

( )

**National Objective:** 

Low/Mod

**Project Title:** 

Flood Plain Buyout

**Projected End Date:** 

06/30/2014

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Plymouth

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$153,828.00
Total Budget	\$0.00	\$153,828.00
Total Obligated	\$0.00	\$153,828.00
Total Funds Drawdown	\$0.00	\$40,481.00
Program Funds Drawdown	\$0.00	\$40,481.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$40,481.00
City of Plymouth	\$0.00	\$40,481.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Acquisition - buyout of residential properties

## **Location Description:**

City of Plymouth, Marshall County, IN

## **Activity Progress Narrative:**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2HB-011-009B - City of Jasper
Activity Title: Homeowner Buy Out - City of Jasper

**Activitiy Category:** 

Acquisition - buyout of residential properties

**Project Number:** DR2HB Projects

**Projected Start Date:** 

12/13/2012

**Benefit Type:** 

( )

**National Objective:** 

Low/Mod

**Program Income Account:** 

City of Jasper

**Activity Status:** 

**Under Way** 

**Project Title:** 

Flood Plain Buyout

**Projected End Date:** 

06/27/2014

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Jasper, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$517,355.00
Total Budget	\$0.00	\$517,355.00
Total Obligated	\$0.00	\$517,355.00
Total Funds Drawdown	\$36,274.52	\$340,282.66
Program Funds Drawdown	\$15,183.72	\$240,130.44
Program Income Drawdown	\$21,090.80	\$100,152.22
Program Income Received	\$24,090.80	\$103,152.22
Total Funds Expended	\$36,274.52	\$340,282.66
Jasper, City of	\$36,274.52	\$340,282.66
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Acquisition - buyout of residential properties

## **Location Description:**

City of Jasper, Dubois County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units

0 0/10

# of Singlefamily Units

0 0/10



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: DR2OR Administration / Owner Occupied Rehabilitation

Grantee Activity Number: DR2OR-012-005A - Town of Walcott Activity Title: Administration - Town of Wolcott

Activity Category: Activity Status:

Administration

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Completed

Town of Wolcott

Projected Start Date: Projected End Date:

08/26/2013 12/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Program Income Account:

Town of Walcott

( )

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$2,943.75	\$10,000.00
Program Funds Drawdown	\$0.00	\$2,056.25
Program Income Drawdown	\$2,943.75	\$7,943.75
Program Income Received	\$0.00	\$7,943.75
Total Funds Expended	\$2,943.75	\$10,000.00
Town of Wolcott	\$2,943.75	\$10,000.00



Match Contributed \$0.00 \$0.00

## **Activity Description:**

Admin costs for Town of Wolcott

## **Location Description:**

Wolcott, IN

### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2OR-013-003A - REAL Services Inc
Activity Title: Administration - REAL Services Inc

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Projected Start Date: Projected End Date:

06/27/2013 09/19/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A REAL Services Inc

**Program Income Account:** 

**REAL Services Inc** 

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$5,000.00
Total Budget	\$0.00	\$5,000.00
Total Obligated	\$0.00	\$5,000.00
Total Funds Drawdown	\$177.83	\$5,000.00
Program Funds Drawdown	\$177.83	\$2,293.36
Program Income Drawdown	\$0.00	\$2,706.64
Program Income Received	\$0.00	\$2,706.64
Total Funds Expended	\$177.83	\$5,000.00
REAL Services Inc	\$177.83	\$5,000.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local Administration

## **Location Description:**

St. Joseph County, IN

## **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



**Grantee Activity Number:** DR2OR-013-004A- Aurora **Administration- Aurora Activity Title:** 

**Activitiy Category: Activity Status:** 

**Under Way** Administration

**Project Number: Project Title:** 

**DR2OR Administration** Owner Occupied Rehabilitation Administration

**Projected Start Date: Projected End Date:** 

10/21/2013 02/19/2015

**Completed Activity Actual End Date: Benefit Type:** 

( ) **National Objective: Responsible Organization:** 

N/A City of Aurora

**Program Income Account:** 

City of Aurora

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$45,800.00
Total Budget	\$0.00	\$45,800.00
Total Obligated	\$0.00	\$45,800.00
Total Funds Drawdown	\$5,194.00	\$45,800.00
Program Funds Drawdown	\$5,194.00	\$13,960.12
Program Income Drawdown	\$0.00	\$31,839.88
Program Income Received	\$0.00	\$31,839.88
Total Funds Expended	\$5,194.00	\$45,800.00
City of Aurora	\$5,194.00	\$45,800.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Admin costs for the City of Aurora

## **Location Description:**

City of Aurora, IN

## **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found





**Grantee Activity Number:** DR2OR-013-006A - Housing Partnerships Inc **Administration - Housing Partnerships Inc Activity Title:** 

**Activitiy Category:** 

Administration

**Project Number:** 

**DR2OR Administration** 

**Projected Start Date:** 

03/13/2013

**Benefit Type:** 

( )

**National Objective:** 

N/A

**Program Income Account:** 

Housing Partnerships Inc

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation Administration

**Projected End Date:** 

09/26/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Housing Partnerships Inc

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$5,000.00
Total Budget	\$0.00	\$5,000.00
Total Obligated	\$0.00	\$5,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Housing Partnerships Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local Administration

## **Location Description:**

City of Columbus, Bartholomew County, IN

## **Activity Progress Narrative:**

Project complete.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



**Grantee Activity Number:** DR2OR-013-007A - City of Greencastle **Administration - City of Greencastle Activity Title:** 

**Activitiy Category: Activity Status:** 

Administration **Under Way** 

**Project Number: Project Title:** 

**DR2OR Administration** Owner Occupied Rehabilitation Administration

**Projected Start Date: Projected End Date:** 

07/02/2013 02/19/2015

**Completed Activity Actual End Date: Benefit Type:** 

**National Objective: Responsible Organization:** 

N/A Greencastle, City of

**Program Income Account:** 

City of Greencastle

( )

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$10,500.00
Total Budget	\$0.00	\$10,500.00
Total Obligated	\$0.00	\$10,500.00
Total Funds Drawdown	\$5,000.00	\$10,500.00
Program Funds Drawdown	\$5,000.00	\$5,245.00
Program Income Drawdown	\$0.00	\$5,255.00
Program Income Received	\$0.00	\$5,255.00
Total Funds Expended	\$5,000.00	\$10,500.00
Greencastle, City of	\$5,000.00	\$10,500.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local Administration

## **Location Description:**

City of Greencastle, Putnam County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



**Grantee Activity Number:** DR2OR-013-009A - City of Huntington **Administraton - City of Huntington Activity Title:** 

**Activitiy Category: Activity Status:** 

Administration Completed

**Project Number: Project Title:** 

**DR2OR Administration** Owner Occupied Rehabilitation Administration

**Projected Start Date: Projected End Date:** 

05/10/2013 03/26/2015

**Completed Activity Actual End Date: Benefit Type:** 

**National Objective: Responsible Organization:** 

N/A City of Huntington

**Program Income Account:** 

City of Huntington

( )

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$28,800.00
Total Budget	\$0.00	\$28,800.00
Total Obligated	\$0.00	\$28,800.00
Total Funds Drawdown	\$1,944.31	\$28,800.00
Program Funds Drawdown	\$1,944.31	\$8,952.35
Program Income Drawdown	\$0.00	\$19,847.65
Program Income Received	\$0.00	\$19,847.65
Total Funds Expended	\$1,944.31	\$28,800.00
City of Huntington	\$1,944.31	\$28,800.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local Administration

## **Location Description:**

City of Huntington, Huntington County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-013-010A - City of Linton
Activity Title: Administration - City of Linton

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Projected Start Date: Projected End Date:

09/13/2013 06/19/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of Linton

**Program Income Account:** 

City of Linton

( )

Overall	Jan 1 thru Mar 31, 2016	To Date
Overall	Jan i unu mai 31, 2016	10 Date
Total Projected Budget from All Sources	N/A	\$14,000.00
Total Budget	\$0.00	\$14,000.00
Total Obligated	\$0.00	\$14,000.00
Total Funds Drawdown	\$0.00	\$14,000.00
Program Funds Drawdown	\$0.00	\$8,379.29
Program Income Drawdown	\$0.00	\$5,620.71
Program Income Received	\$0.00	\$5,620.71
Total Funds Expended	\$461.10	\$14,000.00
City of Linton	\$461.10	\$14,000.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local Administraton

## **Location Description:**

Linton, Greene County, IN

## **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-013-011A - City of Connersville
Activity Title: Administration - City of Connersville

**Responsible Organization:** 

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Projected Start Date: Projected End Date:

02/27/2014 10/23/2015

Benefit Type: Completed Activity Actual End Date:

( )

N/A City of Connersville

**Program Income Account:** 

City of Connersville

**National Objective:** 

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$5,000.00	\$10,000.00
Program Funds Drawdown	\$5,000.00	\$7,500.00
Program Income Drawdown	\$0.00	\$2,500.00
Program Income Received	\$0.00	\$2,500.00
Total Funds Expended	\$5,000.00	\$7,500.00
City of Connersville	\$5,000.00	\$7,500.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local Administration

## **Location Description:**

City of Connersville, Fayette County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-013-012A - Town of Hope
Activity Title: Administration - Town of Hope

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Projected Start Date: Projected End Date:

02/28/2014 10/23/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Town of Hope

**Program Income Account:** 

Town of Hope

( )

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$10,000.00
Program Funds Drawdown	\$0.00	\$10,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,000.00	\$10,000.00
Town of Hope	\$5,000.00	\$10,000.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local Administration

## **Location Description:**

Town of Hope, Bartholomew County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



**Grantee Activity Number:** DR2OR-013-013A - City of Columbus **Administration - City of Columbus Activity Title:** 

**Activitiy Category: Activity Status:** 

Administration Completed

**Project Number: Project Title:** 

**DR2OR Administration** Owner Occupied Rehabilitation Administration

**Projected Start Date: Projected End Date:** 

02/28/2014 10/23/2015

**Completed Activity Actual End Date: Benefit Type:** 

**National Objective: Responsible Organization:** 

N/A City of Columbus

**Program Income Account:** 

City of Columbus

( )

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Columbus	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local Administration

## **Location Description:**

City of Columbus, Bartholomew County, IN

### **Activity Progress Narrative:**

Project is progressing to completion.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



**Grantee Activity Number:** DR2OR-013-014A - Fayette County **Activity Title: Administration - Fayette County** 

**Activitiy Category:** 

Administration

**National Objective:** 

**Project Number:** 

**Project Title: DR2OR Administration** Owner Occupied Rehabilitation Administration

**Projected Start Date: Projected End Date:** 

02/27/2014 10/23/2015

**Completed Activity Actual End Date: Benefit Type:** 

( )

N/A Board of Commissioners of the County of Fayette

**Activity Status:** 

**Responsible Organization:** 

**Under Way** 

**Program Income Account:** 

**Fayette County** 

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$5,000.00	\$10,000.00
Program Funds Drawdown	\$5,000.00	\$7,500.00
Program Income Drawdown	\$0.00	\$2,500.00
Program Income Received	\$0.00	\$2,500.00
Total Funds Expended	\$5,000.00	\$7,500.00
Board of Commissioners of the County of Fayette	\$5,000.00	\$7,500.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local Administration

## **Location Description:**

Fayette County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-014-001A - HAND Activity Title: Administration - HAND

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Projected Start Date: Projected End Date:

02/18/2015 08/18/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Hamilton County Area Neighborhood Development

**Program Income Account:** 

( )

Hamilton County Area Neighborhood Development Inc

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$17,500.00
Total Budget	\$0.00	\$17,500.00
Total Obligated	\$0.00	\$17,500.00
Total Funds Drawdown	\$0.00	\$17,500.00
Program Funds Drawdown	\$0.00	\$17,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$17,500.00
Hamilton County Area Neighborhood Development	\$0.00	\$17,500.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local administration

### **Location Description:**

Hamilton County, IN

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



**Grantee Activity Number:** DR2OR-014-002 - Community Action of Northeast IN **Activity Title:** 

**Administration - Community Action of Northeast** 

**Activitiy Category: Activity Status:** 

Administration **Under Way Project Number: Project Title:** 

**DR2OR Administration** Owner Occupied Rehabilitation Administration

**Projected Start Date: Projected End Date:** 

02/18/2015 08/18/2016

**Benefit Type: Completed Activity Actual End Date:** 

**National Objective: Responsible Organization:** 

N/A Community Action of Northeast IN

**Program Income Account:** DR2OR-014-002 Community Action of Northeast IN

Jan 1 thru Mar 31, 2016 To Date **Overall Total Projected Budget from All Sources** N/A \$17,500.00 **Total Budget** \$0.00 \$17,500.00 \$0.00 **Total Obligated** \$17,500.00 **Total Funds Drawdown** \$1,221.21 \$4,797.04 **Program Funds Drawdown** \$1,221.21 \$4,797.04 \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$4,797.04 \$4,797.04 **Total Funds Expended** \$4,797.04 \$4,797.04 Community Action of Northeast IN

**Match Contributed** \$0.00 \$0.00

## **Activity Description:**

Local administration

( )

#### **Location Description:**

City of Waterloo, Dekalb County, IN

### **Activity Progress Narrative:**

Project is progressing to completion.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-014-003A - REAL Services
Activity Title: Administration - REAL Services

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Projected Start Date: Projected End Date:

02/18/2015 08/18/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A REAL Services Inc

**Program Income Account:** 

**REAL Services Inc** 

( )

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$5,000.00
Total Budget	\$0.00	\$5,000.00
Total Obligated	\$0.00	\$5,000.00
Total Funds Drawdown	\$1,501.33	\$1,501.33
Program Funds Drawdown	\$1,501.33	\$1,501.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
REAL Services Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local administration

## **Location Description:**

St Joseph County, IN

## **Activity Progress Narrative:**

Project is progressing to completion.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-014-004A - LifeTime Hsg Grp
Activity Title: Administration - LifeTime Hsg Grp

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Projected Start Date: Projected End Date:

02/18/2015 08/18/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Life Time Housing Group Inc

**Program Income Account:** 

LifetTime Housing Group

( )

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$16,899.00
Total Budget	\$0.00	\$16,899.00
Total Obligated	\$0.00	\$16,899.00
Total Funds Drawdown	\$8,637.65	\$12,602.20
Program Funds Drawdown	\$8,637.65	\$12,602.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,637.65	\$12,602.20
Life Time Housing Group Inc	\$8,637.65	\$12,602.20
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local administration

## **Location Description:**

Dearborn County, IN

### **Activity Progress Narrative:**

Project is progressing to completion.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-014-005A - City of Kendallville
Activity Title: Administration - City of Kendallville

Activitiy Category:

Administration

**Project Number:** 

**DR2OR Administration** 

**Projected Start Date:** 

02/18/2015

**Benefit Type:** 

( )

**National Objective:** 

N/A

**Program Income Account:** 

City of Kendallville

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation Administration

**Projected End Date:** 

08/18/2016

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Kendallville

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$5,000.00
Total Budget	\$0.00	\$5,000.00
Total Obligated	\$0.00	\$5,000.00
Total Funds Drawdown	\$1,643.90	\$1,643.90
Program Funds Drawdown	\$1,643.90	\$1,643.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,643.90	\$1,643.90
City of Kendallville	\$1,643.90	\$1,643.90
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local administration

## **Location Description:**

City of Kendallville, Noble County, IN

### **Activity Progress Narrative:**

Project is progressing to completion.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-015-001A - City of Wabash
Activity Title: Administration - City of Wabash

**Activitiy Category:** 

Administration

**Project Number:** 

**DR2OR Administration** 

**Projected Start Date:** 

07/23/2015

**Benefit Type:** 

( )

**National Objective:** 

N/A

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation Administration

**Projected End Date:** 

01/27/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Wabash, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$12,500.00
Total Budget	\$12,500.00	\$12,500.00
Total Obligated	\$12,500.00	\$12,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Wabash, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local Administration

## **Location Description:**

City of Wabash, Wabash County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-015-002A - CAPWI
Activity Title: Administration - CAPWI

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Projected Start Date: Projected End Date:

10/22/2015 08/03/2017

Benefit Type: Completed Activity Actual End Date:

( )

National Objective: Responsible Organization:

N/A Community Action Program Inc of Western IN

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$10,000.00	\$10,000.00
Total Obligated	\$10,000.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local Administration

## **Location Description:**

Fountain Co, Benton Co, Vermillion Co, Parke Co, Montgomery Co, Indiana

## **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-015-003A - City of Shelbyville
Activity Title: Administration - City of Shelbyville

**Activitiy Category:** 

Administration

**Project Number:** 

**DR2OR Administration** 

**Projected Start Date:** 

10/22/2015

**Benefit Type:** 

( )

**National Objective:** 

N/A

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation Administration

**Projected End Date:** 

08/03/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Shelbyville

\$0.00

Overall	Jan 1 thru Mar 31, 2016 To 1	
Total Projected Budget from All Sources	N/A	\$42,500.00
Total Budget	\$42,500.00	\$42,500.00
Total Obligated	\$42,500.00	\$42,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

### **Activity Description:**

Local Administration

**Match Contributed** 

## **Location Description:**

City of Shelbville, Shelby County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



\$0.00

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-015-004A - City of Lawrenceburg
Activity Title: Administration - City of Lawrenceburg

**Activitiy Category:** 

Administration

**Project Number:** 

**DR2OR Administration** 

**Projected Start Date:** 

10/22/2015

**Benefit Type:** 

( )

**National Objective:** 

N/A

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation Administration

**Projected End Date:** 

08/03/2017

\$0.00

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Lawrenceburg, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$10,000.00	\$10,000.00
Total Obligated	\$10,000.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

**Match Contributed** 

**Activity Description:** 

Local Administration

**Location Description:** 

City of Lawrenceburg, Dearborn County, IN

**Activity Progress Narrative:** 

**Accomplishments Performance Measures** 

**No Accomplishments Performance Measures** 



\$0.00

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-015-005A - Town of Crothersville
Activity Title: Administration - Town of Crothersville

**Activitiy Category:** 

Administration

**Project Number:** 

**DR2OR Administration** 

**Projected Start Date:** 

10/22/2015

**Benefit Type:** 

( )

**National Objective:** 

N/A

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation Administration

**Projected End Date:** 

08/03/2017

\$0.00

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Crothersville, Town of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$10,000.00	\$10,000.00
Total Obligated	\$10,000.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

### **Activity Description:**

Local administration

**Match Contributed** 

## **Location Description:**

Town of Crothersville, Jackson County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



\$0.00

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



**Grantee Activity Number:** DR2OR-015-006A - City of Richmond **Administration - City of Richmond Activity Title:** 

**Activitiy Category:** 

Administration

**Project Number:** 

**DR2OR Administration** 

**Projected Start Date:** 

10/22/2015

**Benefit Type:** 

( )

**National Objective:** 

N/A

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation Administration

**Projected End Date:** 

08/03/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Richmond

\$0.00

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$15,000.00
Total Budget	\$15,000.00	\$15,000.00
Total Obligated	\$15,000.00	\$15,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

### **Activity Description:**

Local Administration

**Match Contributed** 

## **Location Description:**

City of Richmond, Wayne County, IN

## **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



\$0.00

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: DR2OR Projects / Owner Occupied Rehabilitation

Grantee Activity Number: DR2OR-011-012B- CAPWI

Activity Title: Rehabilitation- CAPWI

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

DR2OR Projects

Owner Occupied Rehabilitation

Projected Start Date:

Projected End Date:

08/30/2012 12/30/2013

Benefit Type: Completed Activity Actual End Date:

Direct ( HouseHold )

National Objective: Responsible Organization:

Low/Mod Community Action Program Inc of Western IN

**Program Income Account:** 

**CAPWI** 

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$141,835.00
Total Budget	\$0.00	\$141,835.00
Total Obligated	\$0.00	\$141,835.00
Total Funds Drawdown	\$0.00	\$141,835.00
Program Funds Drawdown	\$0.00	\$136,835.00
Program Income Drawdown	\$0.00	\$5,000.00
Program Income Received	\$0.00	\$5,000.00
Total Funds Expended	\$0.00	\$141,835.00



Match Contributed \$0.00 \$0.00

## **Activity Description:**

Rehabilitation/reconstruction of residential structures- Covington, IN

## **Location Description:**

COVINGTON, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	14/10
# of Singlefamily Units	0	14/10

### **Beneficiaries Performance Measures**

	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/5	7/5	14/10	100.00
# Owner Households	0	0	0	7/5	7/5	14/10	100.00

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-013B-Human Services

Activity Title: Rehabilitation- Human Services

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

04/18/2013

**Benefit Type:** 

Direct ( HouseHold )

**National Objective:** 

Low/Mod

**Program Income Account:** 

**Human Services** 

**Activity Status:** 

Completed

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

12/30/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

**Human Services Inc** 

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$140,350.10
Total Budget	\$0.00	\$140,350.10
Total Obligated	\$0.00	\$140,350.10
Total Funds Drawdown	\$0.00	\$140,350.10
Program Funds Drawdown	\$0.00	\$137,397.40
Program Income Drawdown	\$0.00	\$2,952.70
Program Income Received	\$0.00	\$2,952.70
Total Funds Expended	\$0.00	\$140,350.10
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Rehabilitation costs for Human Services

## **Location Description:**

Columbus, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	10/7
# of Singlefamily Units	0	10/7



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	10/7	0/0	10/7	100.00	
# Owner Households	0	0	0	10/7	0/0	10/7	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-014B- JobSource

Activity Title: Rehabiliation- JobSource

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Project Number: Project Title:

DR2OR Projects Owner Occupied Rehabilitation

Projected Start Date: Projected End Date:

07/10/2012 12/30/2013

Benefit Type: Completed Activity Actual End Date:

Completed

National Objective: Responsible Organization:

Low/Mod JobSource

**Program Income Account:** 

**JobSource** 

Direct (HouseHold)

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$70,057.61
Total Budget	\$0.00	\$70,057.61
Total Obligated	\$0.00	\$70,057.61
Total Funds Drawdown	\$0.00	\$70,057.61
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$70,057.61
Program Income Received	\$0.00	\$70,057.61
Total Funds Expended	\$0.00	\$70,057.61

Match Contributed \$0.00 \$0.00

### **Activity Description:**

Rehabilitation for JobSource- Central Indiana Community Action Program

## **Location Description:**

Anderson, IN

## **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/6
# of Singlefamily Units	0	7/6



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	7/3	0/3	7/6	100.00	
# Owner Households	0	0	0	7/3	0/3	7/6	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: DR2OR-012-012B - LaCasa Inc Activity Title: Rehabilitation - LaCasa Inc

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

06/11/2013

Benefit Type:

Direct (HouseHold)

**National Objective:** 

Low/Mod

**Program Income Account:** 

LaCasa Inc

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

12/31/2014

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

LaCasa Inc

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$213,157.07
Total Budget	\$0.00	\$213,157.07
Total Obligated	\$0.00	\$213,157.07
Total Funds Drawdown	\$5,000.00	\$213,157.07
Program Funds Drawdown	\$5,000.00	\$146,498.17
Program Income Drawdown	\$0.00	\$66,658.90
Program Income Received	\$0.00	\$66,658.90
Total Funds Expended	\$5,000.00	\$213,157.07
LaCasa Inc	\$5,000.00	\$213,157.07
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

Elkhart County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units

0 13/20

# of Singlefamily Units

0 13/20



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	5/8	8/12	13/20	100.00	
# Owner Households	0	0	0	5/8	8/12	13/20	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: DR2OR-013-001B - City of Decatur
Activity Title: Rehabilitation - City of Decatur

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

06/28/2013

Benefit Type: Direct ( HouseHold )

National Objective:

Low/Mod

**Program Income Account:** 

City of Decatur

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

02/19/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Decatur

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$328,279.01
Total Budget	\$0.00	\$328,279.01
Total Obligated	\$0.00	\$328,279.01
Total Funds Drawdown	\$0.00	\$323,279.01
Program Funds Drawdown	\$0.00	\$187,437.52
Program Income Drawdown	\$0.00	\$135,841.49
Program Income Received	\$0.00	\$135,841.49
Total Funds Expended	\$0.00	\$323,279.01
City of Decatur	\$0.00	\$323,279.01
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Owner occupied rehabilitation

## **Location Description:**

City of Decatur, Adams County, IN

## **Activity Progress Narrative:**

Project complete. In the monitoring process.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units

0 38/14

# of Singlefamily Units

0 38/14



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	32/8	6/6	38/14	100.00
# Owner Households	0	0	0	32/8	6/6	38/14	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: DR2OR-013-002B- LifeTime Housing Group
Activity Title: Rehabilitation-LifeTime Housing Group

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

10/21/2013

Benefit Type:

Direct (HouseHold)

**National Objective:** 

Low/Mod

**Program Income Account:** 

LifetTime Housing Group

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

02/19/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Life Time Housing Group Inc

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$265,675.00
Total Budget	\$0.00	\$265,675.00
Total Obligated	\$0.00	\$265,675.00
Total Funds Drawdown	\$0.00	\$236,044.95
Program Funds Drawdown	\$0.00	\$14,769.23
Program Income Drawdown	\$0.00	\$221,275.72
Program Income Received	\$0.00	\$221,275.72
Total Funds Expended	\$0.00	\$236,044.95
Life Time Housing Group Inc	\$0.00	\$236,044.95
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Rehabilitation costs- Life Time Housing Group

## **Location Description:**

Dillsboro, IN

## **Activity Progress Narrative:**

Project complete. In the monitoring process.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units

0 15/10

# of Singlefamily Units

0 15/10



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	8/10	7/0	15/10	100.00	
# Owner Households	0	0	0	8/10	7/0	15/10	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: DR2OR-013-003B - REAL Services Inc
Activity Title: Rehabilitation - REAL Services Inc

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

06/27/2013

Benefit Type:

Direct ( HouseHold )

**National Objective:** 

Low/Mod

**Program Income Account:** 

**REAL Services Inc** 

**Activity Status:** 

Completed

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

08/19/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

**REAL Services Inc** 

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$345,000.00
Total Budget	\$0.00	\$345,000.00
Total Obligated	\$0.00	\$345,000.00
Total Funds Drawdown	\$5,000.00	\$345,000.00
Program Funds Drawdown	\$5,000.00	\$127,279.72
Program Income Drawdown	\$0.00	\$217,720.28
Program Income Received	\$0.00	\$217,720.28
Total Funds Expended	\$5,000.00	\$345,000.00
REAL Services Inc	\$5,000.00	\$345,000.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

St Joseph County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	36/28
# of Singlefamily Units	0	36/28



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	22/20	14/8	36/28	100.00	
# Owner Households	0	0	0	22/20	14/8	36/28	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: DR2OR-013-006B - Housing Partnerships Inc Activity Title: Rehabilitation - Housing Partnerships Inc

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

03/13/2013

Benefit Type: Direct ( HouseHold )

**National Objective:** 

Low/Mod

**Program Income Account:** 

Housing Partnerships Inc

**Activity Status:** 

Completed

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

09/26/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Housing Partnerships Inc

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$220,000.00
Total Budget	\$0.00	\$220,000.00
Total Obligated	\$0.00	\$220,000.00
Total Funds Drawdown	\$36,308.00	\$220,000.00
Program Funds Drawdown	\$36,308.00	\$210,800.00
Program Income Drawdown	\$0.00	\$9,200.00
Program Income Received	\$0.00	\$9,200.00
Total Funds Expended	\$36,308.00	\$220,000.00
Housing Partnerships Inc	\$36,308.00	\$220,000.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

City of Columbus, Bartholomew County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units

0 15/15

# of Singlefamily Units

0 15/15



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	9/10	6/5	15/15	100.00	
# Owner Households	0	0	0	9/10	6/5	15/15	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: DR2OR-013-009B - City of Huntington Activity Title: Rehabilitation - City of Huntington

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

05/10/2013

Benefit Type:

Direct (HouseHold)

**National Objective:** 

Low/Mod

**Program Income Account:** 

City of Huntington

**Activity Status:** 

Completed

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

03/26/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Huntington

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$284,913.00
Total Budget	\$0.00	\$284,913.00
Total Obligated	\$0.00	\$284,913.00
Total Funds Drawdown	\$8,816.72	\$284,913.00
Program Funds Drawdown	\$8,816.72	\$162,417.92
Program Income Drawdown	\$0.00	\$122,495.08
Program Income Received	\$0.00	\$122,495.08
Total Funds Expended	\$8,816.72	\$284,913.00
City of Huntington	\$8,816.72	\$284,913.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

City of Huntington, Huntington County, IN

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units

0 14/15

# of Singlefamily Units

0 14/15



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	10/4	4/11	14/15	100.00	
# Owner Households	0	0	0	10/4	4/11	14/15	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: DR2OR-013-011B - City of Connersville Activity Title: Rehabilitation - City of Connersville

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

02/27/2014

Benefit Type:

Direct ( HouseHold )

National Objective:

Low/Mod

**Program Income Account:** 

City of Connersville

**Activity Status:** 

Completed

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

10/23/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Connersville

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$340,000.00
Total Budget	\$0.00	\$340,000.00
Total Obligated	\$0.00	\$340,000.00
Total Funds Drawdown	\$7,800.00	\$340,000.00
Program Funds Drawdown	\$7,800.00	\$290,796.70
Program Income Drawdown	\$0.00	\$49,203.30
Program Income Received	\$0.00	\$49,203.30
Total Funds Expended	\$91,217.70	\$340,000.00
City of Connersville	\$91,217.70	\$340,000.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

### **Location Description:**

City of Connersville, Fayette County, IN

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units

0 17/14

# of Singlefamily Units

0 17/14



	This	s Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	9/8	8/6	17/14	100.00	
# Owner Households	0	0	0	9/8	8/6	17/14	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2OR-013-013B - City of Columbus

Activity Title: Rehabilitation - City of Columbus

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

02/28/2014

Benefit Type: Direct ( HouseHold )

**National Objective:** 

Low/Mod

**Program Income Account:** 

City of Columbus

**Activity Status:** 

Completed

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

10/23/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Columbus

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$252,500.00
Total Budget	\$0.00	\$252,500.00
Total Obligated	\$0.00	\$252,500.00
Total Funds Drawdown	\$15,158.30	\$245,423.30
Program Funds Drawdown	\$15,158.30	\$143,198.30
Program Income Drawdown	\$0.00	\$102,225.00
Program Income Received	\$0.00	\$102,225.00
Total Funds Expended	\$15,158.30	\$245,423.30
City of Columbus	\$15,158.30	\$245,423.30
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

City of Columbus, Bartholomew County, IN

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units 0 13/16

# of Singlefamily Units 0 13/16



	This	Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	9/8	4/8	13/16	100.00	
# Owner Households	0	0	0	9/8	4/8	13/16	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2OR-013-014B - Fayette County
Activity Title: Rehabilitation - Fayette County

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

02/27/2014

Benefit Type:

Direct (HouseHold)

**National Objective:** 

Low/Mod

Overell

**Program Income Account:** 

**Fayette County** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

10/23/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Inn 4 thus May 24 2040

Board of Commissioners of the County of Fayette

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$196,250.00
Total Budget	\$0.00	\$196,250.00
Total Obligated	\$0.00	\$196,250.00
Total Funds Drawdown	\$0.00	\$196,250.00
Program Funds Drawdown	\$0.00	\$149,083.00
Program Income Drawdown	\$0.00	\$47,167.00
Program Income Received	\$0.00	\$47,167.00
Total Funds Expended	\$0.00	\$196,250.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

### **Location Description:**

Fayette County, IN

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units

0 11/11

# of Singlefamily Units

0 11/11



	This	s Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	4/4	7/7	11/11	100.00	
# Owner Households	0	0	0	4/4	7/7	11/11	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** DR2OR-014-001B - HAND

**Rehabilitation - HAND Activity Title:** 

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

02/18/2015

**Benefit Type:** Direct (HouseHold)

**National Objective:** 

Low/Mod

**Program Income Account:** 

Hamilton County Area Neighborhood Development Inc

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

08/18/2016

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Hamilton County Area Neighborhood Development

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$332,500.00
Total Budget	\$0.00	\$332,500.00
Total Obligated	\$0.00	\$332,500.00
Total Funds Drawdown	\$69,983.10	\$260,250.93
Program Funds Drawdown	\$69,983.10	\$260,250.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$69,983.10	\$260,250.93
Hamilton County Area Neighborhood Development	\$69,983.10	\$260,250.93
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

#### **Location Description:**

Hamilton County, IN

#### **Activity Progress Narrative:**

Project progressing to completion.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-014-002 - Community Action of NE IN

Activity Title: Rehabilitation - Community Action of NE IN

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

02/18/2015

Benefit Type:

Direct ( HouseHold )

National Objective:

Low/Mod

**Program Income Account:** 

DR2OR-014-002 Community Action of Northeast IN

**Activity Status:** 

Under Way

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

08/18/2016

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$19,308.39

\$19,308.39

\$19,308.39

\$19,308.39

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Jan 1 thru Mar 31, 2016

Community Action of Northeast IN

Overall

**Total Projected Budget from All Sources** 

Total Budget
Total Obligated

**Total Funds Drawdown** 

Program Funds Drawdown Program Income Drawdown

Program Income Received

Total Funds Expended

Community Action of Northeast IN

**Match Contributed** 

**Activity Description:** 

Rehabilitation/reconstruction of residential structures

**Location Description:** 

City of Waterloo, Dekalb County, IN

**Activity Progress Narrative:** 

Project progressing to completion.

**Accomplishments Performance Measures** 

**No Accomplishments Performance Measures** 



To Date

\$332.500.00

\$332,500.00

\$332,500.00

\$85,414,62

\$85,414.62

\$85,414.62

\$85,414.62

\$0.00

\$0.00

\$0.00

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-014-003B - REAL Services

Activity Title: Rehabilitation - REAL Services

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

02/18/2015

Benefit Type: Direct ( HouseHold )

**National Objective:** 

Low/Mod

**Program Income Account:** 

**REAL Services Inc** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

08/18/2016

N/A \$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$63,101.84

\$63,101.84

\$63,101.84

\$63,101.84

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

**REAL Services Inc** 

Overall

**Total Projected Budget from All Sources** 

Total Budget
Total Obligated

**Total Funds Drawdown** 

Program Funds Drawdown
Program Income Drawdown

Program Income Received Total Funds Expended

------

REAL Services Inc

**Match Contributed** 

Jan 1 thru Mar 31, 2016

To Date

\$345,000.00

\$345,000.00

\$345,000.00

\$63,101.84

\$63,101.84

\$0.00 \$0.00

\$63,101.84

\$63,101.84

\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

#### **Location Description:**

St Joseph County, IN

#### **Activity Progress Narrative:**

Project progressing to completion.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



**Grantee Activity Number:** DR2OR-014-004B - LifeTime Hsg Grp

**Activity Title:** Rehabilitation - LifeTime Hsg Grp

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

DR2OR Projects

**Projected Start Date:** 

02/18/2015

**Benefit Type:** Direct (HouseHold)

**National Objective:** 

Low/Mod

**Program Income Account:** 

LifetTime Housing Group

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

08/18/2016

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Life Time Housing Group Inc

Overall	Jan 1 thru Mar 31, 2016
Total Projected Budget from All Sources	N/A
Total Budget	\$0.00
Total Obligated	\$0.00
Total Funds Drawdown	\$38,041.81
Program Funds Drawdown	\$38,041.81
Program Income Drawdown	\$0.00
Program Income Received	\$0.00
Total Funds Expended	\$38,041.81
Life Time Housing Group Inc	\$38.041.81

Life Time Housing Group Inc

**Match Contributed** 

\$143,101.00 \$143,101.00 \$143,101.00 \$58,901.58 \$58,901.58 \$0.00 \$0.00 \$58,901.58 \$58,901.58 \$38,041.81 \$0.00 \$0.00

To Date

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

#### **Location Description:**

Dearborn County, IN

#### **Activity Progress Narrative:**

Project progressing to completion.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-014-005B - City of Kendallville

Activity Title: Rehabilitation - City of Kendallville

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

02/18/2015

Benefit Type: Direct ( HouseHold )

**National Objective:** 

Low/Mod

**Program Income Account:** 

City of Kendallville

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

08/18/2016

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Kendallville

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$85,000.00
Total Budget	\$0.00	\$85,000.00
Total Obligated	\$0.00	\$85,000.00
Total Funds Drawdown	\$2,502.50	\$2,502.50
Program Funds Drawdown	\$2,502.50	\$2,502.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,502.50	\$2,502.50
City of Kendallville	\$2,502.50	\$2,502.50
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

City of Kendallville, Noble County, IN

### **Activity Progress Narrative:**

Project progressing to completion.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-015-001B - City of Wabash Activity Title: Rehabilitation - City of Wabash

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

07/23/2015

Benefit Type: Direct ( HouseHold )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

01/27/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Wabash, City of

\$0.00

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$237,500.00
Total Budget	\$237,500.00	\$237,500.00
Total Obligated	\$237,500.00	\$237,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

# **Activity Description:**

**Match Contributed** 

Rehabilitation/reconstruction of residential structures

### **Location Description:**

City of Wabash, Wabash County, IN

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



\$0.00

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-015-002B - CAPWI Activity Title: Rehabilitation - CAPWI

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Project Number: Project Title:

DR2OR Projects Owner Occupied Rehabilitation

Projected Start Date: Projected End Date:

10/22/2015 08/03/2017

Benefit Type: Completed Activity Actual End Date:

**Under Way** 

National Objective: Responsible Organization:

Low/Mod Community Action Program Inc of Western IN

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$340,000.00
Total Budget	\$340,000.00	\$340,000.00
Total Obligated	\$340,000.00	\$340,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Direct (HouseHold)

Rehabilitation/reconstruction of residential structures

### **Location Description:**

Fountain Co, Benton Co, Vermillion Co, Parke Co, Montgomery Co, Indiana

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



**Grantee Activity Number:** DR2OR-015-003B - City of Shelbyville

**Rehabilitation - City of Shelbyville Activity Title:** 

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

10/22/2015

**Benefit Type:** Direct (HouseHold)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

08/03/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Shelbyville

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$307,500.00
Total Budget	\$307,500.00	\$307,500.00
Total Obligated	\$307,500.00	\$307,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

**Match Contributed** \$0.00 \$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

City of Shelbyville, Shelby County, IN

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-015-004B - City of Lawrenceburg
Activity Title: Rehabilitation - City of Lawrenceburg

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

10/22/2015

Benefit Type: Direct ( HouseHold )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

08/03/2017

\$0.00

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Lawrenceburg, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$140,000.00
Total Budget	\$140,000.00	\$140,000.00
Total Obligated	\$140,000.00	\$140,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

Match Contributed

**Activity Description:** 

Rehabilitation/reconstruction of residential structures

**Location Description:** 

City of Lawrenceburg, Dearborn County, IN

**Activity Progress Narrative:** 

**Accomplishments Performance Measures** 

**No Accomplishments Performance Measures** 



\$0.00

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-015-005B - Town of Crothersville
Activity Title: Rehabilitation - Town of Crothersville

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

10/22/2015

Benefit Type: Direct ( HouseHold )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

08/03/2017

\$0.00

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Crothersville, Town of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$145,750.00
Total Budget	\$145,750.00	\$145,750.00
Total Obligated	\$145,750.00	\$145,750.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

Match Contributed

**Activity Description:** 

Rehabilitation/reconstruction of residential structures

**Location Description:** 

Town of Crothersville, Jackson County, IN

**Activity Progress Narrative:** 

**Accomplishments Performance Measures** 

**No Accomplishments Performance Measures** 



\$0.00

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2OR-015-006B - City of Richmond

Activity Title: Rehabilitation - City of Richmond

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**DR2OR Projects** 

**Projected Start Date:** 

10/22/2015

Benefit Type: Direct ( HouseHold )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Owner Occupied Rehabilitation

**Projected End Date:** 

08/03/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Richmond

\$0.00

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$435,000.00
Total Budget	\$435,000.00	\$435,000.00
Total Obligated	\$435,000.00	\$435,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

Match Contributed

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

City of Richmond, Wayne County, IN

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



\$0.00

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

**Under Way** 

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: DR2SC Administration / Stellar Projects Administration

Grantee Activity Number: DR2SC-012-001A - City of Delphi Activity Title: Administration - City of Delphi

Activity Category: Activity Status:

Administration

Project Number: Project Title:

DR2SC Administration Stellar Projects Administration

Projected Start Date: Projected End Date:

09/30/2012 03/30/2014

Benefit Type: Completed Activity Actual End Date:

( )

National Objective: Responsible Organization:

N/A Delphi, City of

**Program Income Account:** 

City of Delphi

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$5,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$5,000.00
Program Income Received	\$0.00	\$5,000.00
Total Funds Expended	\$0.00	\$5,000.00
Delphi, City of	\$0.00	\$5,000.00



Match Contributed \$0.00 \$0.00

### **Activity Description:**

Local Administration

## **Location Description:**

City of Delphi

### **Activity Progress Narrative:**

Project is progressing to completion.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2SC-012-002A - City of Delphi
Activity Title: Administraton - City of Delphi

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2SC Administration

Projected Start Date:

Stellar Projects Administration

Projected End Date:

11/15/2012 06/30/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Delphi, City of

**Program Income Account:** 

City of Delphi

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$58,506.00
Total Budget	\$0.00	\$58,506.00
Total Obligated	\$0.00	\$39,639.00
Total Funds Drawdown	\$0.00	\$32,403.00
Program Funds Drawdown	\$0.00	\$32,403.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$32,403.00
Delphi, City of	\$0.00	\$32,403.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local Administration

### **Location Description:**

City of Delphi, Carroll County, IN

### **Activity Progress Narrative:**

Project is progressing to completion.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2SC-014-001A - City of North Vernon
Activity Title: Administration - City of North Vernon

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2SC Administration

Projected Start Date:

Stellar Projects Administration

Projected End Date:

08/28/2014 02/26/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of North Vernon

**Program Income Account:** 

City of North Vernon

( )

**Overall** Jan 1 thru Mar 31, 2016 To Date **Total Projected Budget from All Sources** N/A \$32,000.00 \$0.00 **Total Budget** \$32,000.00 **Total Obligated** \$0.00 \$32,000.00 **Total Funds Drawdown** \$15,000.00 \$30,000.00 **Program Funds Drawdown** \$0.00 \$15,000.00 **Program Income Drawdown** \$15,000.00 \$15,000.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$15,000.00 \$0.00 \$15,000.00 City of North Vernon **Match Contributed** \$0.00 \$0.00

**Activity Description:** 

Local Administration

**Location Description:** 

City of North Vernon, Jennings County, IN

**Activity Progress Narrative:** 

Project progressing to completion.

**Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: DR2SC Projects / Stellar Projects

Grantee Activity Number: DR2SC-012-002B - City of Delphi

Activity Title: Rehab/New Constr Public Facility - City of Delphi

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number:Project Title:DR2SC ProjectsStellar Projects

Projected Start Date: Projected End Date:

11/15/2012 06/30/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Delphi, City of

**Program Income Account:** 

City of Delphi

Area ( )

**Overall** Jan 1 thru Mar 31, 2016 To Date **Total Projected Budget from All Sources** N/A \$1,545,926.00 **Total Budget** \$0.00 \$1,545,926.00 **Total Obligated** \$0.00 \$1,545,926.00 **Total Funds Drawdown** \$28,693.89 \$1,526,759.00 **Program Funds Drawdown** \$28,693.89 \$1,118,940.96 **Program Income Drawdown** \$0.00 \$407,818.04 **Program Income Received** \$0.00 \$407,818.04 **Total Funds Expended** \$28,693.89 \$1,526,759.00



Delphi, City of \$28,693.89 \$1,526,759.00

Match Contributed \$0.00 \$0.00

### **Activity Description:**

Rehabilitation/reconstruction of public facilities

### **Location Description:**

City of Delphi, Carroll County, IN

### **Activity Progress Narrative:**

Project progressing to completion.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

0 0/1

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

# of Public Facilities

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2SC-013-002B - City of Greencastle

Activity Title: Acquisition/New Constr - City of Greencastle

**Activitiy Category:** 

Acquisition, construction, reconstruction of public facilities

Project Number:

**DR2SC Projects** 

**Projected Start Date:** 

05/22/2014

**Benefit Type:** 

Area ( )

**National Objective:** 

Low/Mod

**Program Income Account:** 

City of Greencastle

**Activity Status:** 

**Under Way** 

**Project Title:** 

Stellar Projects

**Projected End Date:** 

10/23/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Greencastle, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,803,429.78
Total Budget	\$0.00	\$1,803,429.78
Total Obligated	\$0.00	\$1,803,429.78
Total Funds Drawdown	\$0.00	\$1,640,448.00
Program Funds Drawdown	\$0.00	\$625,741.05
Program Income Drawdown	\$0.00	\$1,014,706.95
Program Income Received	\$0.00	\$1,014,706.95
Total Funds Expended	\$0.00	\$1,640,448.00
Greencastle, City of	\$0.00	\$1,640,448.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Acquisition, construction, reconstruction of public facilities

### **Location Description:**

City of Greencastle, Putnam County, IN

### **Activity Progress Narrative:**

Project progressing to completion.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2SC-014-001B - City of North Vernon
Activity Title: Rehabilitation - City of North Vernon

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** DR2SC Projects

**Projected Start Date:** 

08/28/2014

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Program Income Account:** 

City of North Vernon

**Activity Status:** 

Under Way

**Project Title:** 

Stellar Projects

**Projected End Date:** 

02/28/2016

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of North Vernon

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$406,000.00
Total Budget	\$0.00	\$406,000.00
Total Obligated	\$0.00	\$406,000.00
Total Funds Drawdown	\$260,886.22	\$313,386.22
Program Funds Drawdown	\$243,132.29	\$295,632.29
Program Income Drawdown	\$17,753.93	\$17,753.93
Program Income Received	\$0.00	\$32,753.93
Total Funds Expended	\$260,886.22	\$313,386.22
City of North Vernon	\$260,886.22	\$313,386.22
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of public facilities

## **Location Description:**

City of North Vernon, Jennings County, IN

#### **Activity Progress Narrative:**

Project progressing to completion.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources

Project # / Title: DT- Downtown Revitalization / DOWNTOWN REVITALIATION

Grantee Activity Number: DR2-DT-09-260A

Activity Title: Downtown Façades

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

DT- Downtown Revitalization DOWNTOWN REVITALIATION

Projected Start Date: Projected End Date:

08/07/2014 04/30/2017

Benefit Type: Completed Activity Actual End Date:
Area ( )

National Objective: Responsible Organization:

Slums and Blight Delphi, City of

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2016 N/A	<b>To Date</b> \$939,435.00
,		. ,
Total Budget	\$0.00	\$939,435.00
Total Obligated	\$0.00	\$939,435.00
Total Funds Drawdown	\$0.00	\$928,179.00
Program Funds Drawdown	\$0.00	\$928,179.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$478,179.00
Delphi, City of	\$0.00	\$478,179.00



Match Contributed \$0.00 \$0.00

#### **Activity Description:**

Grant funds will be used to renovate the façades of 34-36 buildings in the City of Delphi. The buildings are located in the downtown business district, which is listed on the National Register of Historic Places.

#### **Location Description:**

Delphi, IN 46923

108 S. Market, 102 W. Main, 104 W. Main, 110-112 W. Main, 114-116 W. Main, 118-120 W. Main, 122 W. Main, 124 W. Main, 202 W. Main, 204-206 W. Main, 210 W. Main, 106 E. Main, 108-110 E. Main, 107-109 E. Main, 111 E. Main, 112 E. Main, 113-115 E. Main, 114-116 E. Main, 117-119 E. Main, 118-120 E. Main, 124 E. Main, 101 S. Washington, 103 S. Washington, 111 S. Washington, 119-121 S. Washington, 207 S. Washington, 209-211 S. Washington, 215 S. Washington, 120 N. Washington, 103 W. Franklin, 109 W. Franklin, 111 W. Franklin, 113-115 W. Franklin, 114 E. Franklin, 101 W. Franklin, 110 E. Franklin

#### **Activity Progress Narrative:**

Project is complete and will submit closeout documents in April 2016.

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

#### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

# Project # / Title: ED-Economic Development / Economic Development

Grantee Activity Number: DR2-ED-09-073A
Activity Title: local administration

Activity Category: Activity Status: Administration Under Way

Project Number: Project Title:



**ED-Economic Development** 

**Projected Start Date:** 

01/11/2010

**Benefit Type:** 

( )

**National Objective:** 

Low/Mod

**Economic Development** 

**Projected End Date:** 

07/31/2012

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

New Albany, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$78,000.00
Total Budget	\$0.00	\$78,000.00
Total Obligated	\$0.00	\$78,000.00
Total Funds Drawdown	\$0.00	\$78,000.00
Program Funds Drawdown	\$0.00	\$78,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$78,000.00
New Albany, City of	\$0.00	\$78,000.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Local administration of an economic development project to create jobs.

# **Location Description:**

311 Hauss Square New Albany, Indiana 47150

#### **Activity Progress Narrative:**

Activity is ongoing.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-ED-09-073B

Activity Title: Job creation

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

**ED-Economic Development** 

**Projected Start Date:** 

01/11/2010

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Economic Development** 

**Projected End Date:** 

07/31/2012

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

New Albany, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$2,922,000.00
Total Budget	\$0.00	\$2,922,000.00
Total Obligated	\$0.00	\$2,922,000.00
Total Funds Drawdown	\$0.00	\$2,922,000.00
Program Funds Drawdown	\$0.00	\$2,922,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,922,000.00
New Albany, City of	\$0.00	\$2,922,000.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Kemper Foods will add an additional production line to the current facility and create 150 new jobs. Job creation numbers were modified and adjusted down as of 10/15/2015 based on the 9/30/2015 report from the grantee.

#### **Location Description:**

Kemper Foods International 525 Park East Boulevard, Suite 3 New Albany, Indiana

#### **Activity Progress Narrative:**

Kemper Food Intl. was not able to meet the projections and commitments made at the time of the grant pplication. Various circumstances over the period of the grant have caused delays in the expeansion of the plant. The city of new Albany has requested and received a modification from OCRA regarding the number of jobs created. The city has requested permission to submit an alternate project in lieu of repaying the \$1,250,000 in CDBG funds. The application will be submitted in 2016.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total 0/1

# of Businesses 0

**Beneficiaries Performance Measures** 

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod%

 # of Permanent Jobs Created
 0
 0
 0
 0/0
 69/24
 88/35
 78.41

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 0
 0
 0/0
 23/24
 24/35
 95.83

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ED-09-084A

Activity Title: local administration

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

ED-Economic Development Economic Development

Projected Start Date: Projected End Date:

03/18/2010 10/31/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Indianapolis, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$60,500.00
Total Budget	\$0.00	\$60,500.00
Total Obligated	\$0.00	\$60,500.00
Total Funds Drawdown	\$10,125.00	\$60,500.00
Program Funds Drawdown	\$10,125.00	\$60,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,125.00	\$60,500.00
Indianapolis, City of	\$10,125.00	\$60,500.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

( )

Local administration of of a CDBG economic development project.

Project is noncompliant with reporting requirements. Grantee is ineligible for additional grant funding until up to date with reporting requirements.

#### **Location Description:**

200 East Washington Street Indianapolis, IN 46204

#### **Activity Progress Narrative:**

This project produced no beneficiaries. After disucssion with the City, CORA, and the HUD regional office, this project will be closed but marked as a failed project.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-ED-09-084B

Activity Title: job creation

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

**ED-Economic Development** 

**Projected Start Date:** 

03/18/2010

**Benefit Type:** 

( )

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

**Economic Development** 

**Projected End Date:** 

10/31/2012

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Indianapolis, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$2,600,000.00
Total Budget	\$0.00	\$2,600,000.00
Total Obligated	\$0.00	\$2,600,000.00
Total Funds Drawdown	\$0.00	\$2,600,000.00
Program Funds Drawdown	\$0.00	\$2,600,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,600,000.00
Indianapolis, City of	\$0.00	\$2,600,000.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Project is noncompliant with reporting requirements. Grantee is ineligible for additional grant funding until up to date with reporting requirements.

The City of Indianapolis will use grant funds to assist EnerDel, a local manufacturer of lithium-ion batteries, purchase capital equipment which will result in the creation of 150 new full-time positions. EnerDel will purchase a binder dissolver machine, material handling processor, continuous batch oven, and a coil storage unit. The addition of this equipment is essential for the mass production of lithium-ion batteries.

#### **Location Description:**

EnerDel Inc 8740 Hague Road, Bldg. 7 Indianapolis, IN 46256

### **Activity Progress Narrative:**

After disucssion with the City, CORA, and the HUD regional office, this project will be closed but marked as a failed project due to the lack of beneficiaries.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total 1/1

# of Businesses

0

#### **Beneficiaries Performance Measures**

	Th	is Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	-23	-78	0/0	0/59	0/116	0

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-ED-09-229A
Activity Title: Activity Delivery

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

ED-Economic Development

**Projected Start Date:** 

09/27/2012

**Benefit Type:** 

( )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Economic Development** 

**Projected End Date:** 

03/31/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

**Clark County Commissioners** 

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$95,000.00
Total Budget	\$0.00	\$95,000.00
Total Obligated	\$0.00	\$95,000.00
Total Funds Drawdown	\$0.00	\$63,720.00
Program Funds Drawdown	\$0.00	\$63,720.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$63,720.00
Clark County Commissioners	\$0.00	\$63,720.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local Activity delivery of an economic development project.

# **Location Description:**

Clark County, Indiana.

## **Activity Progress Narrative:**

Activity is ongoing.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



**Grantee Activity Number:** DR2-ED-09-229B

**Activity Title: Job Creation** 

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

**ED-Economic Development** 

**Projected Start Date:** 

09/27/2012

**Benefit Type:** 

( )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Economic Development** 

**Projected End Date:** 

03/31/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Clark County Commissioners

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,005,000.00
Total Budget	\$0.00	\$1,005,000.00
Total Obligated	\$0.00	\$1,005,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,030,360.00
Clark County Commissioners	\$0.00	\$1,030,360.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

This project will create at direct access route to Koetter Woodworking Inc. which will allow them to create an additional 55 jobs. Job projections were adjusted down based on the grantee's 9/30/2015 report. Jobs Created 35; 22 LMI; 0 Minority; 4 Female

#### **Location Description:**

Star Hill Road from Rake Road at St. John Road to State Road 60. Clark County, Indiana.

# **Activity Progress Narrative:**

The new interpretation of Rule 5- Notice of Termination- delayed the project 6 months. The project has been extended to June 30 2016. Final inspection is expected in May 2016. Jobs created 35; 22 LMI; 0 Minority; 4 Female

#### **Accomplishments Performance Measures**



	This F	Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	43/22	66/35	65.15

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: DR2-ED-09-283A

Activity Title: Workforce Development

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

**ED-Economic Development** 

**Projected Start Date:** 

01/31/2016

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Economic Development** 

**Projected End Date:** 

08/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

**Knox County** 

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$236,000.00
Total Budget	\$0.00	\$236,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Knox County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used to establish a coalition in partnership with Sullivan County and the City of Princeton. The coalition would establish a program to train unemployed and underemployed workers into the fields of heavy equipment operation and industrial maintenance.

Knox, Sullivan, and Gibson (City of Princeton) Counties were included in the areas designated as disaster areas due to the severe flooding of 2008. Several of the communities within these counties were physically and economically affected by this flooding. The region continues to seek a full recovery from the negative economic impacts created by this flooding event. Economic losses are best recovered through new business investment and a creation of high wage employment.

#### **Location Description:**

This project will benefit poeple from Knox County, Sullivan County, and the City of Princeton.

#### **Activity Progress Narrative:**

Project was just awarded, no work completed yet.



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: DR2-ED-09-284A

Activity Title: Workforce Development

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

**ED-Economic Development** 

**Projected Start Date:** 

01/31/2016

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Economic Development** 

**Projected End Date:** 

08/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Starke County

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Starke County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used to for the development of an Equipment Maintenance and Automation Technology Training Program to serve residents primarily of Starke, Pulaski, Marshall, and La Porte (excluding the cities of La Porte and Michigan City) counties.

Starke County experienced severe flooding in 2008 throughout the county including the three incorporated municipalities. Extensive damage was done to homes, businesses, and public infrastructure. The flooding caused many economic hardships on businesses and home owners in terms of lost business, damage repair, and loss of prope1ty values.

#### **Location Description:**

This program will benefit people from Starke, PUlaski, Marshall, and LaPorte Counties.

#### **Activity Progress Narrative:**

Bid Specs being developed and project will bid in 2nd quarter 2016.



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount





Grantee Activity Number: DR2-ED-09-285A

Activity Title: Workforce Development

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

**ED-Economic Development** 

**Projected Start Date:** 

01/31/2016

Benefit Type: Direct ( Person )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Economic Development** 

**Projected End Date:** 

08/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Martin County

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Martin County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Martin County proposes to establish a coalition with Daviess, Greene, and Lawrence Counties. The coalition would establish a program to train unemployed and underemployed workers into the fields of CNC machining, electronics and information/security technology. The program would also have a component to allow for facilitation of potential persons to be trained into rehabilitation programs before entering into the training programs.

Daviess, Greene, Lawrence and Martin Counties were included in the areas designated as disaster areas due to the severe flooding of 2008. Several of the communities within these counties were physically and economically affected by this flooding. The region continues to seek a full recovery from the negative economic impacts created by this flooding event. Economic losses are best recovered through new business investment and a creation of high wage employment.

#### **Location Description:**

This project will benefit those from Daviess, Greene, Lawrence, and Martin Counties.

#### **Activity Progress Narrative:**

Project just awarded, no work complted yet.



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: FF - Flexible Fund / FLEXIBLE FUND

Grantee Activity Number: A192-11-DR2-MOU-001

Activity Title: NHD Datasets

Activity Category: Activity Status:

Planning Under Way

Project Number:Project Title:FF - Flexible FundFLEXIBLE FUND

Projected Start Date: Projected End Date:

05/09/2011 12/31/2013

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

N/A State of Indiana

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$2,107,230.00
Total Budget	\$0.00	\$2,107,230.00
Total Obligated	\$0.00	\$2,107,230.00
Total Funds Drawdown	\$0.00	\$1,926,736.87
Program Funds Drawdown	\$0.00	\$1,926,736.87



 Program Income Drawdown
 \$0.00
 \$0.00

 Program Income Received
 \$0.00
 \$0.00

 Total Funds Expended
 \$1,530,903.45
 \$1,926,736.87

 State of Indiana
 \$1,530,903.45
 \$1,926,736.87

 Match Contributed
 \$0.00
 \$0.00

**Activity Description:** 

**Location Description:** 

**Activity Progress Narrative:** 

# **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

0 0/2167230

Activity funds eligible for DREF

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



**Grantee Activity Number:** A192-11-DR2-MOU-002 **LiDAR Elevation Mapping Activity Title:** 

**Activitiy Category: Activity Status:** 

**Under Way Planning** 

**Project Number: Project Title:** FF - Flexible Fund FLEXIBLE FUND

**Projected Start Date: Projected End Date:** 

02/23/2011 12/31/2013

**Completed Activity Actual End Date: Benefit Type:** 

Area () **National Objective: Responsible Organization:** 

N/A State of Indiana

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$3,570,000.00
Total Budget	\$0.00	\$3,570,000.00
Total Obligated	\$0.00	\$3,570,000.00
Total Funds Drawdown	\$0.00	\$3,518,836.36
Program Funds Drawdown	\$0.00	\$3,518,836.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,667,685.44	\$3,518,836.36
State of Indiana	\$1,667,685.44	\$3,518,836.36
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

## **Location Description:**

## **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

**This Report Period Cumulative Actual Total / Expected** Total **Total** Activity funds eligible for DREF 0/3570000



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: A192-11-DR2-MOU-004

Activity Title: IN Floodplain Information Portal

Activity Category: Activity Status:

Planning Under Way

Project Number:Project Title:FF - Flexible FundFLEXIBLE FUND

Projected Start Date: Projected End Date:

02/19/2011 12/31/2013

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

N/A State of Indiana

**Overall** Jan 1 thru Mar 31, 2016 To Date **Total Projected Budget from All Sources** N/A \$310,035.00 \$0.00 **Total Budget** \$310,035.00 **Total Obligated** \$0.00 \$310,035.00 **Total Funds Drawdown** \$4,744.19 \$286,708.00 \$286,708.00 \$4,744.19 **Program Funds Drawdown Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$213,072.56 \$286,708.00 State of Indiana \$213,072.56 \$286,708.00

Match Contributed \$0.00 \$0.00

**Activity Description:** 

**Location Description:** 

**Activity Progress Narrative:** 

**Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: A192-11-DR2-PSC-002 (a)
Activity Title: Lost Rivery Planning Study

Activity Category: Activity Status:

Planning Under Way

Project Number:Project Title:FF - Flexible FundFLEXIBLE FUND

Projected Start Date: Projected End Date:

03/29/2011 12/31/2014

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

N/A State of Indiana

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$346,412.00
Total Budget	\$0.00	\$346,412.00
Total Obligated	\$0.00	\$346,412.00
Total Funds Drawdown	\$0.00	\$346,412.00
Program Funds Drawdown	\$0.00	\$346,412.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$116,223.00	\$346,412.00
State of Indiana	\$116,223.00	\$346,412.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

## **Location Description:**

## **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

Activity funds eligible for DREF 0 0/290000



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: A192-11-DR2-PSC-002 (b)

Activity Title: Fluvial Erosion Hazard Program - USGS

Activity Category: Activity Status:

Planning Under Way

Project Number:Project Title:FF - Flexible FundFLEXIBLE FUND

Projected Start Date: Projected End Date:

05/09/2011 02/28/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A State of Indiana

Overall Jan 1 thru Mar 31, 2016 To Date
Total Projected Budget from All Sources N/A \$1,111,588.00

 Total Budget
 \$0.00
 \$1,111,588.00

 Total Obligated
 \$0.00
 \$1,111,588.00

 Total Funds Drawdown
 \$58,193.00
 \$959,468.50

 Program Funds Drawdown
 \$58,193.00
 \$959,468.50

Program Income Drawdown\$0.00\$0.00Program Income Received\$0.00\$0.00

 Total Funds Expended
 \$129,248.00
 \$959,468.50

 State of Indiana
 \$129,248.00
 \$959,468.50

Match Contributed \$0.00 \$0.00

**Activity Description:** 

Area ()

**Location Description:** 

**Activity Progress Narrative:** 

**Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: A192-11-DR2-PSC-002 (c)
Activity Title: Flood Inundation Mapping

**Responsible Organization:** 

Activity Category: Activity Status:

Planning Under Way

Project Number:Project Title:FF - Flexible FundFLEXIBLE FUND

Projected Start Date: Projected End Date:

03/29/2011 12/31/2013

Benefit Type: Completed Activity Actual End Date:

Area ( )

N/A State of Indiana

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,400,000.00
Total Budget	\$0.00	\$1,400,000.00
Total Obligated	\$0.00	\$1,400,000.00
Total Funds Drawdown	\$0.00	\$1,400,000.00
Program Funds Drawdown	\$0.00	\$1,400,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$740,431.00	\$1,400,000.00
State of Indiana	\$740,431.00	\$1,400,000.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

**National Objective:** 

## **Location Description:**

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

Activity funds eligible for DREF 0 0/1090000



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: A192-11-DR2-PSC-002 (d)

Activity Title: Columbus Flood Alert System

Activity Category: Activity Status:

Planning Under Way

Project Number:Project Title:FF - Flexible FundFLEXIBLE FUND

Projected Start Date: Projected End Date:

05/09/2011 02/28/2014

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

N/A State of Indiana

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$478,000.00
Total Budget	\$0.00	\$478,000.00
Total Obligated	\$0.00	\$478,000.00
Total Funds Drawdown	\$74,068.75	\$410,071.75
Program Funds Drawdown	\$74,068.75	\$410,071.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$330,854.75	\$410,071.75
State of Indiana	\$330,854.75	\$410,071.75
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Development of a Flood Alert System for Columbus, Indiana for the purpose of mitigation activity to develop a flood alert and monitoring system for Columbus, Indiana that is focused on Haw Creek.

# **Location Description:**

Columbus, Indiana

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: A192-11-DR2-PSC-003

Activity Title: Fluvial Erosion Hazard Mapping - IU

Activity Category: Activity Status:

Planning Under Way

**Project Number:**FF - Flexible Fund

Project Title:
FLEXIBLE FUND

Projected Start Date: Projected End Date:

03/29/2011 12/31/2013

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

N/A State of Indiana

**Overall** Jan 1 thru Mar 31, 2016 To Date **Total Projected Budget from All Sources** N/A \$1,622,685.00 \$0.00 **Total Budget** \$1,622,685.00 **Total Obligated** \$0.00 \$1,622,685.00 **Total Funds Drawdown** \$156,518.03 \$1,580,623.57 \$156,518.03 **Program Funds Drawdown** \$1,580,623.57 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$156,518.03 \$1,580,623.57

State of Indiana \$156,518.03 \$1,580,623.57

Match Contributed \$0.00 \$0.00

**Activity Description:** 

**Location Description:** 

**Activity Progress Narrative:** 

**Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: A192-11-DR2-PSC-005
Activity Title: Flood Inundation Mapping

Activity Category: Activity Status:

Planning Under Way

Project Number:Project Title:FF - Flexible FundFLEXIBLE FUND

Projected Start Date: Projected End Date:

05/09/2011 02/28/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A State of Indiana

**Overall** Jan 1 thru Mar 31, 2016 To Date **Total Projected Budget from All Sources** N/A \$260,000.00 \$0.00 **Total Budget** \$260,000.00 **Total Obligated** \$0.00 \$260,000.00 **Total Funds Drawdown** \$36,409.08 \$236,112.71 \$36,409.08 **Program Funds Drawdown** \$236,112.71 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$36,409.08 \$236,112.71 State of Indiana \$36,409.08 \$236,112.71

\$0.00

**Activity Description:** 

**Match Contributed** 

Area ()

**Location Description:** 

**Activity Progress Narrative:** 

**Accomplishments Performance Measures** 

**No Accomplishments Performance Measures** 



\$0.00

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: A192-13-DR2-PSC-101A

Activity Title: Levee Identification

Activity Category: Activity Status:

Planning Under Way

Project Number:Project Title:FF - Flexible FundFLEXIBLE FUND

Projected Start Date: Projected End Date:

01/01/2013 12/31/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A State of Indiana

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$849,300.00
Total Budget	\$0.00	\$849,300.00
Total Obligated	\$0.00	\$849,300.00
Total Funds Drawdown	\$39,636.00	\$758,552.53
Program Funds Drawdown	\$39,636.00	\$758,552.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$39,636.00	\$758,552.53
State of Indiana	\$39,636.00	\$758,552.53
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area ()

The purposes of the planning activity are: to identify and map uncertified manmade structures that constrict the floodplain; identify the infrastructure at reisk behind these levees; to provide education and outreach including reports and maps to local justidictions; and to provide Homeland Security, Federal Emergency Management Agency and U.S. Army Corps of Engineers information for use in ongoing planning programs.

#### **Location Description:**

Indiana University 310 S. Fess Ave. Bloomington, Indiana 47401

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



**Grantee Activity Number:** A192-14-PSC-DR2-003

**Activity Title:** Fluvial Erosion Planning III - IU

**Activitiy Category: Activity Status:** 

**Planning Under Way** 

**Project Number: Project Title:** FF - Flexible Fund FLEXIBLE FUND

**Projected Start Date: Projected End Date:** 12/31/2016

01/01/2014

**Completed Activity Actual End Date: Benefit Type:** 

**National Objective: Responsible Organization:** 

N/A State of Indiana

**Overall** Jan 1 thru Mar 31, 2016 To Date **Total Projected Budget from All Sources** N/A \$836,000.00 \$0.00 **Total Budget** \$836,000.00 **Total Obligated** \$0.00 \$836,000.00 **Total Funds Drawdown** \$98,910.59 \$156,193.18 \$98,910.59 **Program Funds Drawdown** \$156,193.18 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$98,910.59 \$156,193.18 State of Indiana \$98,910.59 \$156,193.18

**Match Contributed** \$0.00 \$0.00

**Activity Description:** 

Area ()

**Location Description:** 

**Activity Progress Narrative:** 

**Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: ST - Stormwater / STORMWATER IMPROVEMENTS

Grantee Activity Number: DR2-ST-09-273A

Activity Title: Stormwater System Improvements

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

ST - Stormwater

**Projected Start Date:** 

01/31/2016

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

STORMWATER IMPROVEMENTS

**Projected End Date:** 

08/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Stinesville, Town of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$898,750.00
Total Budget	\$898,750.00	\$898,750.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Stinesville, Town of	\$0.00	\$0.00



Match Contributed \$0.00 \$0.00

### **Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas.

The project includes: Upgrade existing 115 feet of culvert under the west side of North Railroad Street; Replace the existing junction structure at North Railroad Street with a Type G Manhole; Upgrade the existing 40 feet of culvert running under the east side of Railroad St.; Construct a new Ditch from the upstream side of the culvert on the east side of Railroad St. to the downstream end of the culvert under Market St.; Add a storm water collection system for Main Street at the corner of Main St. and Railroad St.; Add a storm water collection system for Walnut St. at the corner of Walnut St. and Railroad St.; and add a storm water collection system to alleviate the flooding at Miller and Easton Streets. These new systems will consist of, Box Culverts, Storm Water Manholes, Storm Drainage Pipe, Channel Widening and Erosion Control Improvements and Pavement Rehabilitation.

#### **Location Description:**

Within the limits of the town of Stinesville.

## **Activity Progress Narrative:**

Project just awarded, no work done yet.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-274A

Activity Title: Stormwater System Improvements

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

ST - Stormwater

**Projected Start Date:** 

01/31/2016

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

STORMWATER IMPROVEMENTS

**Projected End Date:** 

08/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Town of West Terre Haute

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$1,000,000.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of West Terre Haute	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas.

The project includes: Installation of approximately 4,305 linear feet of concrete reinforced pipe (RCP) ranging in sizes from 12 inches to 30 inches in diameter over the distance of approximately 9-12 street blocks in length in order to collect stormwater drainage and convey this to the existing Cherry Grove pump station located at the very southern end of Town (7th Street and Cherry Grove Avenue). Along with the proposed pipe, approximately 31 inlets and 12 manholes will be installed throughout these areas and road pavement will be restored.

### **Location Description:**

Within the limits of the town of West Terre Haute.

### **Activity Progress Narrative:**

Project just awarded, no work completed yet.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-ST-09-275A

Activity Title: Stormwater System Improvements

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

ST - Stormwater

**Projected Start Date:** 

01/31/2016

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

STORMWATER IMPROVEMENTS

**Projected End Date:** 

08/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Fowler, Town of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$1,000,000.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Fowler, Town of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas.

The project includes: The excavation of a 30' wide, approximately 7' deep, maintainable open ditch drainage swale on the northeast side of the community. In addition, a 24" storm outlet will be installed and connect to an existing 24" storm sewer pipe moving water to the existing 12th Street detention pond.; A 7.6 acre maintainable detention pond shall be constructed on the east side of town. The estimated depth of the pond shall be approximately 5' to 10' deep. A 24" storm sewer line shall be used for inlet and effluent piping in various locations. The effluent piping will transfer water from the detention pond to the nearby East Street ditch. An 8" tiles shall be installed throughout the bottom of the detention pond as well; and 24" storm sewers shall be installed at various locations throughout town extending previously upgraded storm sewer to better transport the surface runoff. 12" and 8" storm sewers with catch basins and manholes will also assist in providing the Town adequate storm water removal.

#### **Location Description:**

With the limits of the Town of Fowler.

## **Activity Progress Narrative:**

Project just awarded, no work completed yet.



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-ST-09-276A

Activity Title: Stormwater System Improvements

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

ST - Stormwater

**Projected Start Date:** 

01/31/2016

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

STORMWATER IMPROVEMENTS

**Projected End Date:** 

08/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Bicknell, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$870,500.00
Total Budget	\$870,500.00	\$870,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Bicknell, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas.

The project includes: Replacement of the broken and damaged inlets within the City.; Replacement of large culverts which are culverts larger than 36 inches and that do not exceed the bridge limit of a 20 foot span.; Replacement of small culverts and storm sewer pipes with failing backfill, headwalls and

pavement.; and The reshaping side slopes on the open channel and removing soil and debris from the flow lines of the road side ditches.

### **Location Description:**

Within the limits of the Town of Bicknell.

### **Activity Progress Narrative:**

The grant administrator and the community are currently working on bid specs for this project.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-277A

Activity Title: Stormwater Systems IMprovements

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

ST - Stormwater

**Projected Start Date:** 

01/31/2016

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

STORMWATER IMPROVEMENTS

**Projected End Date:** 

08/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Edinburgh, Town of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$858,700.00
Total Budget	\$0.00	\$858,700.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Edinburgh, Town of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project includes: Install 15-inch diameter storm sewer from the drywell system located in the Heather View Subdivision along Glasgow Drive to the drywell system for Old Town Estates and Pruitt Subdivisions.; Install an 18-inch, 24-inch, 36-inch and 42-inch storm sewer from the existing 18-inch sewer crossing Main cross Street (approximately 250 feet east of Harrell Drive) west on Main Cross Street and connect it into the existing 60-inch diameter storm sewer at Kyle Street. The 18-inch would start upstream and extend to Brown Street then the pipe size would increase to 24-inch from Brown Street to Clay Street, the pipe size would increase to 36-inch from Clay Street to Lincoln Street, then increase to 42-inch from Lincoln Street to Kyle Street. These storm sewers are sized to include some new storm sewers to separate from the existing combined sewers.; Connect existing drainage structures along Harrell Drive and Main Cross Street into the new storm sewers to remove them from the combined sewers.; and The total lineal feet of storm sewer pipe for this project is 3,408 LF.

## **Location Description:**

Within the limits of the Town of Edinburgh.

### **Activity Progress Narrative:**

Project has just been awarded, no work completed yet.



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-ST-09-278A

Activity Title: Stormwater Improvements

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

ST - Stormwater

**Projected Start Date:** 

01/31/2016

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

Planned

**Project Title:** 

STORMWATER IMPROVEMENTS

**Projected End Date:** 

08/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Sullivan, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Sullivan, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Construct a detention pond and a new dedicated storm water system along Graysville and Wolfenberger to help alleviate the combined sewer overflows.

#### **Location Description:**

Northside of Beech Street and along Graysville and Wolfenberger in the City of Sulivan.

### **Activity Progress Narrative:**

Project has just been awarded, no work completed yet.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-ST-09-279A

Activity Title: Stormwater System Improvements

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

ST - Stormwater

**Projected Start Date:** 

01/31/2016

**Benefit Type:** 

Area ( )

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

STORMWATER IMPROVEMENTS

**Projected End Date:** 

08/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Middletown, Town of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$983,000.00
Total Budget	\$0.00	\$983,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Middletown, Town of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas.

The project includes: Construction of 2,000 feet of storm sewer ranging in diameter from 12-inch to 24-inch. The sewer will be constructed along State Road 236 beginning from the intersection of 8th St. to the intersection of Beechwood Ave.; Construction of approximately 1,600 feet of storm sewer ranging in diameter of 12-inch to 15-inch for the blocks between 8th and 7th Street along Maple Street, Liberty Street, and Central Avenue.; and Construction of approximately 550 feet of 12" storm sewer at the intersection of Locust and 6th St. and at the intersection of Locust St. and the alley between 5th and 6th St.

#### **Location Description:**

Activity will occur within the limits of the town of Middletown.

### **Activity Progress Narrative:**

Project just awarded, no work completed yet.



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-ST-09-280A

Activity Title: Stormwater System Improvements

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

ST - Stormwater

**Projected Start Date:** 

01/31/2016

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

STORMWATER IMPROVEMENTS

**Projected End Date:** 

08/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Rushville

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$382,500.00
Total Budget	\$0.00	\$382,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Rushville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The project includes: Install storm sewer lines with new inlets and all associated grading and restoration through the middle of the Rush view Mobile Home Park, located at 832 East US 52, Rushville, Rush County, Indiana.

#### **Location Description:**

The project occurs within the limits of the City of Rushville.

#### **Activity Progress Narrative:**

Project just awarded, no workd completed yet.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: DR2-ST-09-281A

Activity Title: Stormwater System Improvements

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

ST - Stormwater

**Projected Start Date:** 

01/31/2016

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

STORMWATER IMPROVEMENTS

**Projected End Date:** 

08/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Ligonier, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$365,810.00
Total Budget	\$0.00	\$365,810.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Ligonier, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas.

The project includes: Reconstruct approximately 500 feet of a collapsed retaining wall along the western bank of the Elkhart River that had been worsened following flood and storm damage of 2008. The purpose of the project is to stabilize the existing river bank and stop the river migration to the west, which is threatening the existing alley and buildings between Third Street and Pigeon Street east of Cavin Street.

## **Location Description:**

The project will occur within the limits of the City of Ligonier.

### **Activity Progress Narrative:**

Project just awarded, no work completed yet.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found





Grantee Activity Number: DR2-ST-09-282A

Activity Title: Stormwater System Improvements

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

ST - Stormwater

**Projected Start Date:** 

01/31/2016

**Benefit Type:** 

Area ()

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

STORMWATER IMPROVEMENTS

**Projected End Date:** 

08/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Franklin

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Franklin	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: A full-length structural rehabilitation project of the Roaring Run enclosed sewer system; Additional manholes and cleanouts will be installed to allow access to the sewer to facilitate cleaning and future inspections.; and Construct approximately 600 linear feet of 60" CMP and 300 linear feet of 72" CMP.

#### **Location Description:**

The project will occur within the limits of the city of Franklin.

## **Activity Progress Narrative:**

Project just awarded, no work completed yet.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: PB-ST-14-001A

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement

Project Number: Project Title:

ST - Stormwater STORMWATER IMPROVEMENTS

Projected Start Date: Projected End Date:

07/16/2014 01/31/2017

Benefit Type: Completed Activity Actual End Date:
Area ( )

**Under Way** 

National Objective: Responsible Organization:

Low/Mod Portland, City of

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$737,824.33
Total Budget	\$0.00	\$737,824.33
Total Obligated	\$0.00	\$737,824.33
Total Funds Drawdown	\$0.00	\$737,824.33
Program Funds Drawdown	\$0.00	\$737,824.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Portland, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Project funds will be used for the installation of new storm sewers in seven select areas of the NW portion of Portland. The new storm sewers will remove the storm water from the combined sewer system in the select areas and convey the storm water to the City's existing storm sewer system.

### **Location Description:**

Select areas of the NW portion of Portland, IN.

- Grand Street from Main Street to Race Street
- Race Street from Park Street to Williams Street
- Arch Street from Park Street to Western Street
- High Street from Grand Street to Alexander Street- Alexander Street from Walnut Street to Main Street
- Williams Street from Walnut Street to Main Street
- Western Avenue from Walnut Street to High Street

#### **Activity Progress Narrative:**

Project has been monitored and will proceed with closeout.



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

