Grantee: Indiana - OCRA

Grant: B-08-DI-18-0001

April 1, 2017 thru June 30, 2017 Performance Report



Grant Number: B-08-DI-18-0001	Obligation Date:	Award Date:
<b>Grantee Name:</b> Indiana - OCRA	Contract End Date:	<b>Review by HUD:</b> Submitted - Await for Review
Grant Award Amount: \$372,546,531.00	Grant Status: Active	<b>QPR Contact:</b> No QPR Contact Found
LOCCS Authorized Amount: \$372,546,531.00	Estimated PI/RL Funds: \$46,000,000.00	
Total Budget:		

\$418,546,531.00

# **Disasters:**

#### **Declaration Number**

FEMA-1766-DR-IN FEMA-1740-DR-IN FEMA-1795-DR-IN

## **Narratives**

#### **Disaster Damage:**

The 2008 disasters in Indiana have been among the worst in our state's history. 82 of Indiana's 92 counties were declared as Presidential disaster areas between the three disaster periods (DR-1740, DR- 1766 and DR-1795). DR-1740, which affected northern Indiana, occurred after winter rains melted several feet of snow, causing severe flooding. 21 counties were declared as a result of the winter weather. Additionally, the northwestern-most counties declared as part of DR-1740 were again affected by severe storms. As of the end of 2008, the declared counties received \$7.6 million of Individual Assistance and \$5.1 million in Public Assistance as a result of DR-1740. DR-1766, the result of tornados and severe flooding in late May and early June, was clearly the most substantial 2008 disaster with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for this disaster will exceed \$275 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in assistance. The PA process is now in full swing with FEMA having 318 eligible applicants from local and state government and an estimated 2,111 project worksheets. Currently \$22 million have been obligated to local governments, and PA total estimates exceed \$150 million. Lastly, when the powerful remnants of Hurricane Ike passed through Indiana in early September they caused severe flooding in the northern parts of the state and wind storms in the south. DR-1795 resulted in 38 county declarations. To date, 25,800 IA applications have been filed with FEMA and \$43 million of financial assistance provided to individuals. The chart below depicts the best possible estimate of the financial impact of all the 2008 disasters to the state of Indiana. Based on these estimates, the state has been subject to over \$1.9 billion in damage to public infrastructure, housing and farmland. Category

 Relief
 372,714 Private Insurance Claims for Natural Disasters
 735,000 Dams,

 Levees, & Other Infrastructure
 246,500 Federal
 735,000 Dams,

 Disaster Damage:
 13,700 Agriculture
 &am

#### **Recovery Needs:**

While the estimated FEMA assistance is substantial with over \$370 million in funding provided, it will not cover the estimated recovery needs in the areas of economic and workforce development, infrastructure, and housing. The following summarizes the key unmet needs in each of these areas:

#### Economic and Workforce Development

The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal, levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$500 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less that \$75 million will be covered by FEMA. Additionally, the city's largest employer reported damages in excess of \$200 million none of which qualified for assistance.



#### Infrastructure

Damage to Indiana's public infrastructure will likely exceed \$325 million and it is estimated that FEMAPA will cover \$217.4 million that was found to be eligible for their program, providing a federal share of \$123.3 million or less than half, of this expense. The remainder does not qualify, is covered by another

Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need.

FEMA-IA	\$000)	FEMA-IA	SBA Loans	FEMA-PA	Total Financial
Assistance (\$		Applicants Assistance (\$000)	(\$000)	Assistance (\$000)	)
DR- 1740	3,291	7,653	8,890	6,864 &a	ap;aymp;ap;ap;ap;ap;ap;ap;ap;ap;ap;ap;ap;ap;ap

#### **Recovery Needs:**

DR-1795	26,039	34,088	28,622	39,734	102,444	
TOTALS	47,180	97,509		110,968	217,464	425,941

About half of Indiana's PA expense comes from the extensive damages to Columbus Regional Hospital, a major hospital servicing a large portion of Southeastern Indiana. The hospital suffered over \$211 million in damage of which about half will qualify for FEMA-PA. One of the state's top priorities has been to help

CRH recover from the catastrophic losses experienced in June of 2008, and a portion of PA-match funding would be for this effort. The remaining PA expenses result from damage to a mixture of public infrastructure such as damaged roads, bridges, dams and levees.

Housing

Indiana has over 17,000 families who suffered some type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required. The most urgent need is to insure that homeowners who are displaced by flooding are not faced with outstanding mortgage debt

#### **Recovery Needs:**

from asubstantiallydamagedpropertythat precludesthemfrom obtainingsuitable replacement housing. Over700homestotaling\$80MMhavebeen identifiedfor communitybuy-out programs.Projectionsfrom DR-1766indicatethatFEMA'spayout under theHMGP willleaveIndianawith a shortfall of at least \$12MM. Extrapolating these metrics to DR-1795, Indiana expects an underpayment from FEMA to total \$6MM. Moreover, 20% of the displaced homeowners also find themselves underwater on average 10% with their mortgage. To make these homeowners whole will cost an additional \$1.6MM. In total, Indiana anticipates nearly \$20MM in unmet housing need for homeowners who have lost their homes due to these recent disasters. Filling this gap with CDBG

Disaster Recovery Funds would make homeowners whole and permit localities to move forward with their buy-out programs expeditiously.

The State of Indiana has set-aside in excess of \$39,021,933 to meet the requirement for the multi-family housing set-aside.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$373,627,455.05
Total Budget	(\$255,766.42)	\$373,627,455.05
Total Obligated	\$3,396,831.58	\$371,703,255.05
Total Funds Drawdown	\$3,694,356.98	\$355,145,872.04
Program Funds Drawdown	\$3,641,653.22	\$338,633,351.78
Program Income Drawdown	\$52,703.76	\$16,512,520.26
Program Income Received	\$52,703.76	\$16,515,247.54
Total Funds Expended	\$3,574,673.22	\$355,153,746.64
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$2,317.50





# **Progress Toward Required Numeric Targets**

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		95.09%
Overall Benefit Percentage (Actual)		95.02%
Minimum Non-Federal Match	\$0.00	\$6,002,317.50
Limit on Public Services	\$55,881,979.65	\$471,343.50
Limit on Admin/Planning	\$37,254,653.10	\$27,671,291.35
Limit on State Admin	\$0.00	\$10,084,787.87
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

**Progress Toward Activity Type Targets** 

Activity Type	Target	Actual
Affordable Rental Housing	\$41,725,211.47	\$43,332,827.47

# Progress Toward National Objective Targets National Objective Target

Low/Mod	\$186,273,265.50	\$323,927,081.67

# **Overall Progress Narrative:**

A timeline for completion of the award was submitted for review by HUD on 6/23/2017. Conversations have occurred between OCRA, HUD, and IHCDA regarding a final plan for expenditiure of the DR funds and time frame for the the close-out.

# **Project Summary**

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
CL - Clearance, CLEARANCE AND DEMOLITION	\$0.00	\$4,988,376.40	\$5,322,015.29
CL - Competitive Clearance, Clearance and Demolition	\$0.00	\$1,615,674.90	\$1,615,674.90
DL - Dams/Levees, Dam and Levee Improvements	\$455,708.45	\$19,540,827.69	\$18,247,078.98
DR2-09-Admin, State Admin	\$40,446.47	\$7,418,153.00	\$3,677,043.82
DR2ED CIFI, Economic Development/RAD	\$0.00	\$1,000,000.00	\$948,881.34
DR2ER Administration, Emergency Homeowner Repair	\$0.00	\$30,957.98	\$25,957.98
DR2ER Projects, Emergency Homeowner Repair Projects	\$0.00	\$435,826.64	\$435,826.64
DR2FA-09-001, Emergency Flood Assistance	\$0.00	\$650,000.00	\$307,953.48
DR2H Administration, Affordable Rental Housing	\$0.00	\$180,262.00	\$177,862.00
DR2H Projects, Affordable Rental Housing	\$0.00	\$50,635,241.79	\$43,849,720.69

Actual



DR2HB Administration, Flood Plain Buyout Administration	\$0.00	\$49,154.35	\$46,154.35
DR2HB Projects, Flood Plain Buyout	\$0.00	\$2,481,820.21	\$2,016,167.99
DR2OR Administration, Owner Occupied Rehabilitation	\$16,256.13	\$1,185,410.09	\$755,210.98
DR2OR Projects, Owner Occupied Rehabilitation	\$614,016.50	\$21,539,954.14	\$15,035,938.20
DR2RU Administration, DR2RU Administration	\$0.00	\$1,670.00	\$0.00
DR2RU Projects, DR2RU Projects	\$0.00	\$23,330.00	\$0.00
DR2SC Administration, Stellar Projects Administration	\$10,000.00	\$184,456.00	\$126,256.00
DR2SC Projects, Stellar Projects	\$0.00	\$8,961,048.44	\$3,497,306.42
DT- Downtown Revitalization, DOWNTOWN REVITALIATION	\$0.00	\$3,395,840.71	\$3,395,840.71
ED-Economic Development, Economic Development	\$63,860.74	\$18,809,669.95	\$17,699,446.28
EHDP-009-001, Emergency Housing Disaster Planning	\$0.00	\$1,500,000.00	\$1,500,000.00
ES - Emergency Services, EMERGENCY SERVICES	\$0.00	\$2,786,129.94	\$2,786,129.94
FF - Flexible Fund, FLEXIBLE FUND	\$167,810.19	\$29,624,673.00	\$26,264,660.84
SP - Wastewater/Drinking Water, SMALL PROJECT	\$0.00	\$34,004,460.67	\$34,004,460.67
ST - Stormwater, STORMWATER IMPROVEMENTS	\$2,273,554.74	\$66,105,255.16	\$62,590,598.79
WD - Waterway Debris, WATERWAY DEBRIS	\$0.00	\$2,095,377.56	\$2,095,377.56
WW - Wastewater and Drinking Water, WASTEWATER AND	\$0.00	\$92,211,787.93	\$92,211,787.93



# Activities

# Project # / Title: DL - Dams/Levees / Dam and Levee Improvements

# Grantee Activity Number: Activity Title:

DR2-DL-09-268A Levee Improvements

Activitiy Category:	Activity Status:
Dike/dam/stream-river bank repairs	Under Way
Project Number:	Project Title:
DL - Dams/Levees	Dam and Levee Improvements
Projected Start Date:	Projected End Date:
01/05/2015	12/31/2017
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Delphi, City of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,633,598.00
Total Budget	\$0.00	\$1,633,598.00
Total Obligated	\$1,633,598.00	\$1,633,598.00
Total Funds Drawdown	\$455,708.45	\$455,708.45
Program Funds Drawdown	\$455,708.45	\$455,708.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$455,708.45	\$455,708.45
Delphi, City of	\$455,708.45	\$455,708.45
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Grant funds will be used for improvements to the State Road 18/U.S. - 421 levee project. The upgrades will include the replacement of faltering backflow prevention devices in the Wabash and Erie Canal channel at the existing crossing under SR 18/U.S. 421, the installation of two backflow prevention devices, the replacement of existing flap gates and sluice gates, and the construction of a storm water pumping station. The pump station will include wet and dry wells, intake and discharge piping, electrical and control systems, pumps, and fittings. Approximately half of the discharge piping will be installed inside steel casing pipe.

## **Location Description:**

1700 West U.S. Highway 421, 46923-8573

# **Activity Progress Narrative:**



UNDER CONSTRUCTION. NO ISSUES. HOLDING PROGRESS MEETINGS TO KEEP ALL AWARE OF DEADLINES AND/OR ISSUES.

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





# DR2-DL-09-270A Activity Delivery

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DL - Dams/Levees	Dam and Levee Improvements
Projected Start Date:	Projected End Date:
09/01/2015	08/30/2018
Benefit Type:	Completed Activity Actual End Date:
	Desnonsible Organization.
National Objective:	Responsible Organization:
Low/Mod	Town of Milan

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$33,000.00
Total Budget	\$0.00	\$33,000.00
Total Obligated	\$0.00	\$33,000.00
Total Funds Drawdown	\$0.00	\$33,000.00
Program Funds Drawdown	\$0.00	\$33,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$33,000.00
Town of Milan	\$0.00	\$33,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Administration of grant activities.

#### **Location Description:**

Town of Milan

# Activity Progress Narrative:

ACTIVITY UNDERWAY.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

# DR2-DL-09-270B Dam Rehabilitation

Activitiy Category:	Activity Status:
Dike/dam/stream-river bank repairs	Under Way
Project Number:	Project Title:
DL - Dams/Levees	Dam and Levee Improvements
Projected Start Date:	Projected End Date:
09/01/2015	08/31/2018
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Town of Milan

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$967,000.00
Total Budget	\$0.00	\$967,000.00
Total Obligated	\$0.00	\$967,000.00
Total Funds Drawdown	\$0.00	\$967,000.00
Program Funds Drawdown	\$0.00	\$967,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$967,000.00
Town of Milan	\$0.00	\$967,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Rehabilitation of the Milan Lake Dam.

#### **Location Description:**

Town of Milan, Milan Lake Dam

#### **Activity Progress Narrative:**

PROJECT COMPLETE AND CLOSE-OUT PAPERWORK SUBMITTED.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

# Project # / Title: DR2-09-Admin / State Admin

Grantee Activity Number:	DR2-09-Admin-A
Activity Title:	State Admin
Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-Admin	State Admin
Projected Start Date:	Projected End Date:
02/01/2009	12/31/2012
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	State of Indiana

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$5,797,195.00
Total Budget	\$0.00	\$5,797,195.00
Total Obligated	\$0.00	\$5,797,195.00
Total Funds Drawdown	\$2,277.71	\$2,357,540.29
Program Funds Drawdown	\$2,277.71	\$2,357,540.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,277.71	\$2,357,540.29
State of Indiana	\$2,277.71	\$2,357,540.29



Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

General State Admin

#### Location Description:

State of Indiana

Activity Progress Narrative:

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# Activitiy Category: Administration Project Number: DR2-09-Admin Projected Start Date: 02/01/2009 Benefit Type: ( ) National Objective: N/A

Activity Status: Under Way Project Title: State Admin Projected End Date: 12/31/2012 Completed Activity Actual End Date:

Responsible Organization: State of Indiana

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,370,957.00
Total Budget	\$0.00	\$1,370,957.00
Total Obligated	\$0.00	\$1,370,957.00
Total Funds Drawdown	\$38,168.76	\$1,319,503.53
Program Funds Drawdown	\$38,168.76	\$1,319,503.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$38,168.76	\$1,319,503.53
State of Indiana	\$38,168.76	\$1,319,503.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

IHCDA Disaster 2 Admin

#### **Location Description:**

State of Indiana

**Activity Progress Narrative:** 

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

# Project # / Title: DR2ED CIFI / Economic Development/RAD

# Grantee Activity Number:DR2ED-012-001 - RAD I & RAD IIActivity Title:Rehabilitation - RAD I & RAD II

Activitiy Category: Rehabilitation/reconstruction of residential structures **Project Number:** 

DR2ED CIFI
Projected Start Date:
10/13/2016

Benefit Type: Direct ( HouseHold )

National Objective: Low/Mod Activity Status: Completed Project Title: Economic Development/RAD Projected End Date: 03/13/2017 Completed Activity Actual End Date:

Responsible Organization: RAD I & RAD II

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$819,000.00
Total Budget	\$0.00	\$819,000.00
Total Obligated	\$0.00	\$819,000.00
Total Funds Drawdown	\$0.00	\$819,000.00
Program Funds Drawdown	\$0.00	\$819,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$819,000.00
RAD I & RAD II	\$0.00	\$819,000.00



Most Impacted and Distressed Expended Match Contributed	\$0.00 \$0.00	\$0.00 \$0.00
Activity Description: Rehabilitation/reconstruction of residential structure	s	
Location Description: City of Evansville, Vanderburgh County, IN		
Activity Progress Narrative:		

project completed

# **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	314	314/314
# of Multifamily Units	314	314/314

# **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	314	0	314	314/314	0/0	314/314	100.00
# Renter Households	314	0	314	314/314	0/0	314/314	100.00

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount

# Project # / Title: DR2H Projects / Affordable Rental Housing

Grantee Activity Number:	DR2H-012-006 - Fairfield Community Home/SCAN Inc
Activity Title:	New Construction - Fairfield Community Home/SCAN
Activitiy Category:	Activity Status:



Affordable Rental Housing	Completed
Project Number:	Project Title:
DR2H Projects	Affordable Rental Housing
Projected Start Date:	Projected End Date:
03/04/2013	09/04/2013
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	SCAN Inc
Program Income Account: SCAN Inc	

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$377,950.00
Total Budget	\$0.00	\$377,950.00
Total Obligated	\$0.00	\$377,950.00
Total Funds Drawdown	\$0.00	\$372,950.00
Program Funds Drawdown	\$0.00	\$372,950.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$372,950.00
SCAN Inc	\$0.00	\$372,950.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

New construction of affordable rental units

#### **Location Description:**

Fort Wayne, Allen County, IN

#### **Activity Progress Narrative:**

Project is completed. Final claim will be paid when the monitoring is completed.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/8
# of Multifamily Units	0	8/8

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/8	0/0	8/8	100.00
# Renter Households	0	0	0	8/8	0/0	8/8	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





# DR2H-012-007A - Broadway Area CDC New Construction - Broadway Area CDC

Activitiy Category:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
DR2H Projects	Affordable Rental Housing
Projected Start Date:	Projected End Date:
08/23/2012	10/30/2014
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Broadway Area CDC

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$495,000.00
Program Funds Drawdown	\$0.00	\$495,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$495,000.00
Broadway Area CDC	\$0.00	\$495,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

New Construction of Affordable Rental Housing

#### **Location Description:**

City of Gary, Lake County, IN

#### **Activity Progress Narrative:**

Project is completed. Final claim will be paid when the monitoring is completed.

## **Accomplishments Performance Measures**





No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2H-012-008B - DTA Michigan Street **Rehabilitation - DTA Michigan Street**

Activitiy Category:	Activity Status:
Affordable Rental Housing	Completed
Project Number:	Project Title:
DR2H Projects	Affordable Rental Housing
Projected Start Date:	Projected End Date:
08/23/2012	02/23/2014
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	DTA Michigan Street, LLC

**Program Income Account:** DTA Michigan Street LLC

# **Overall**

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$355,710.00
Total Budget	\$0.00	\$355,710.00
Total Obligated	\$0.00	\$355,710.00
Total Funds Drawdown	\$0.00	\$343,829.07
Program Funds Drawdown	\$0.00	\$343,829.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$343,829.07
DTA Michigan Street, LLC	\$0.00	\$343,829.07
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Rehabilitation of affordable rental units

#### **Location Description:**

Indianapolis, Marion County, IN

#### **Activity Progress Narrative:**

Project is completed. Final draw will occur once the monitoring is completed.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	1	1/1
Activity funds eligible for DREF	0	0/1



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	46	46/46
# of Multifamily Units	46	46/46

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	28	18	46	28/11	18/35	46/46	100.00
# Renter Households	28	18	46	28/11	18/35	46/46	100.00

# **Activity Locations**

Address	City	County	State	Zip	Status / Accept

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# DR2HL-013-001 - Penn Place Apts **Rehabilitation - Penn Place Apts**

Activitiy Category:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
DR2H Projects	Affordable Rental Housing
Projected Start Date:	Projected End Date:
04/24/2014	09/24/2015
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Penn Place Apts

**Program Income Account:** Penn Place Apts

# **Overall**

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$0.00	\$1,495,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,495,000.00
Program Income Received	\$0.00	\$1,495,000.00
Total Funds Expended	\$0.00	\$1,495,000.00
Penn Place Apts	\$0.00	\$1,495,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation of Affordable Rental Housing

## **Location Description:**

Indianapolis, Marion County, IN

#### **Activity Progress Narrative:**

Project is completed. Final claim will be submitted after monitoring.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	38/30
# of Multifamily Units	0	38/30



	٦	This Report Peri	od	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	38/25	0/5	38/30	100.00
# Renter Households	0	0	0	38/25	0/5	38/30	100.00

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount

# Project # / Title: DR2OR Administration / Owner Occupied Rehabilitation

Grantee Activity Number:	DR2OR-013-005A - Interlocal CAP	)
Activity Title:	Administration - Interlocal CAP	
Activitiy Category:	Activity Status:	
Administration	Completed	
Project Number:	Project Title:	
DR2OR Administration	Owner Occupied Rehabilitation	Administration
Projected Start Date:	Projected End Date:	
06/25/2013	02/19/2015	
Benefit Type:	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
N/A	Interlocal Community Action Pro	gram Inc
Program Income Account: Interlocal CAP		
Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$6,765.86
Total Budget	(\$3,003.75)	\$6,765.86
Total Obligated	(\$3,003.75)	\$6,765.86
Total Funds Drawdown	\$0.00	\$6,765.86
Program Funds Drawdown	\$0.00	\$6,733.65
Program Income Drawdown	\$0.00	\$32.21
Program Income Received	\$0.00	\$2,759.49



Total Funds Expended	\$0.00	\$6,765.86
Interlocal Community Action Program Inc	\$0.00	\$6,765.86
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local Administration

#### **Location Description:**

Town of Hope, Bartholomew County, IN

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

## **No Accomplishments Performance Measures**

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found

**Total Other Funding Sources** 



# DR2OR-014-003A - REAL Services **Administration - REAL Services**

Activitiy Category:	Activity Status:
Administration	Completed
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
02/18/2015	08/18/2016
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	REAL Services Inc

**Program Income Account: REAL Services Inc** 

#### **Overall**

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$5,000.00
Total Budget	\$0.00	\$5,000.00
Total Obligated	\$0.00	\$5,000.00
Total Funds Drawdown	\$0.00	\$1,501.33
Program Funds Drawdown	\$0.00	\$1,501.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,501.33
REAL Services Inc	\$0.00	\$1,501.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Local administration

#### **Location Description:**

St Joseph County, IN

#### **Activity Progress Narrative:**

Project is completed. Final claim will be submitted after monitoring.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# **Grantee Activity Number: Activity Title:**

# DR2OR-014-005A - City of Kendallville **Administration - City of Kendallville**

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
02/18/2015	08/18/2016
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	City of Kendallville

**Program Income Account:** City of Kendallville

#### **Overall**

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$4,000.00
Total Budget	(\$1,000.00)	\$4,000.00
Total Obligated	(\$1,000.00)	\$4,000.00
Total Funds Drawdown	\$0.00	\$1,643.90
Program Funds Drawdown	\$0.00	\$1,643.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,643.90
City of Kendallville	\$0.00	\$1,643.90
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local administration

## **Location Description:**

City of Kendallville, Noble County, IN

#### **Activity Progress Narrative:**

Project is completed. Final claim will be submitted after monitoring.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# **Grantee Activity Number: Activity Title:**

# DR2OR-015-001A - City of Wabash **Administration - City of Wabash**

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
07/23/2015	01/27/2017
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Wabash, City of

**Program Income Account:** City of Wabash

#### **Overall**

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$11,418.45
Total Budget	\$0.00	\$11,418.45
Total Obligated	\$0.00	\$11,418.45
Total Funds Drawdown	\$0.00	\$3,168.45
Program Funds Drawdown	\$0.00	\$3,168.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,168.45
Wabash, City of	\$0.00	\$3,168.45
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local Administration

## **Location Description:**

City of Wabash, Wabash County, IN

#### **Activity Progress Narrative:**

Project is completed. Final claim will be submitted after monitoring.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-015-002A - CAPWI **Administration - CAPWI**

Activitiy Category:	Activity Status:
Administration	Completed
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
10/22/2015	08/03/2017
Benefit Type: ( )	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Community Action Program Inc of Western IN

**Program Income Account:** CAPWI

#### **Overall**

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$2,640.16	\$10,000.00
Program Funds Drawdown	\$2,072.48	\$8,210.55
Program Income Drawdown	\$567.68	\$1,789.45
Program Income Received	\$567.68	\$753.92
Total Funds Expended	\$2,640.16	\$10,000.00
Community Action Program Inc of Western IN	\$2,640.16	\$10,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local Administration

#### **Location Description:**

Fountain Co, Benton Co, Vermillion Co, Parke Co, Montgomery Co, Indiana

#### **Activity Progress Narrative:**

Project completed.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# **Grantee Activity Number: Activity Title:**

# DR2OR-015-003A - City of Shelbyville **Administration - City of Shelbyville**

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
10/22/2015	08/03/2017
Benefit Type: ( )	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	City of Shelbyville

**Program Income Account:** City of Shelbyville

# **Overall**

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$42,500.00
Total Budget	\$0.00	\$42,500.00
Total Obligated	\$0.00	\$42,500.00
Total Funds Drawdown	\$0.00	\$14,234.13
Program Funds Drawdown	\$0.00	\$14,234.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$14,234.13
City of Shelbyville	\$0.00	\$14,234.13
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local Administration

#### **Location Description:**

City of Shelbville, Shelby County, IN

#### **Activity Progress Narrative:**

Project is progressing to completion.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-015-004A - City of Lawrenceburg Administration - City of Lawrenceburg

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
10/22/2015	08/03/2017
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Lawrenceburg, City of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$2,500.00
Program Funds Drawdown	\$0.00	\$2,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,500.00
Lawrenceburg, City of	\$0.00	\$2,500.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Local Administration

## **Location Description:**

City of Lawrenceburg, Dearborn County, IN

#### **Activity Progress Narrative:**

Project is completed. Final claim will be submitted after monitoring.

## **Accomplishments Performance Measures**





No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-015-006A - City of Richmond **Administration - City of Richmond**

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
10/22/2015	08/03/2017
Benefit Type:	Completed Activity Actual End Date:
()	
National Objective:	Responsible Organization:
N/A	City of Richmond

**Program Income Account:** City of Richmond

#### **Overall**

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$15,000.00
Total Budget	\$0.00	\$15,000.00
Total Obligated	\$0.00	\$15,000.00
Total Funds Drawdown	\$4,700.00	\$9,300.00
Program Funds Drawdown	\$4,700.00	\$9,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,700.00	\$9,300.00
City of Richmond	\$4,700.00	\$9,300.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local Administration

#### **Location Description:**

City of Richmond, Wayne County, IN

#### **Activity Progress Narrative:**

Project is progressing to completion.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-015-007 - City of Huntington **Administration - City of Huntington**

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
03/24/2016	08/25/2017
Benefit Type:	Completed Activity Actual End Date:
( )	
National Objective:	Responsible Organization:
N/A	City of Huntington

**Program Income Account:** City of Huntington

#### **Overall**

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$35,000.00
Total Budget	\$0.00	\$35,000.00
Total Obligated	\$0.00	\$35,000.00
Total Funds Drawdown	\$7,006.15	\$9,343.07
Program Funds Drawdown	\$7,006.15	\$9,343.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,006.15	\$9,343.07
City of Huntington	\$7,006.15	\$9,343.07
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local Administration

#### **Location Description:**

City of Huntington, Huntington County, IN

#### **Activity Progress Narrative:**

Project is progressing to completion.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-016-001A - Martin County Administration - Martin County

Apr 1 thru Jun 30, 2017

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
12/30/2016	07/02/2018
Benefit Type:	Completed Activity Actual End Date:
()	
National Objective:	Responsible Organization:
N/A	The Board of Commissioners of the County of Martin

**Program Income Account:** Martin County

#### **Overall**

• • • • • • • • • • • • • • • • • • • •		
Total Projected Budget from All Sources	N/A	\$16,500.00
Total Budget	\$0.00	\$16,500.00
Total Obligated	\$0.00	\$16,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
The Board of Commissioners of the County of Martin	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local administration

#### **Location Description:**

Martin County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**

#### **No Accomplishments Performance Measures**

To Date



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-016-002A - Town of Worthington Administration - Town of Worthington

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
12/30/2016	07/02/2018
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Worthington, Town of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$14,000.00
Total Budget	\$0.00	\$14,000.00
Total Obligated	\$0.00	\$14,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Worthington, Town of	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local administration

#### **Location Description:**

Town of Worthington, Greene County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**





No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-016-003A - Town of Camden Administration - Town of Camden

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
12/30/2016	07/02/2018
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Camden, Town of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Camden, Town of	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local administration

#### **Location Description:**

Town of Camden, Carroll County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**





No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-016-004A - Town of East Germantown

# **Activity Title:**

Activitiy Category: Administration Project Number: DR2OR Administration Projected Start Date: 12/30/2016 Benefit Type: ( ) National Objective: N/A

## **Administration - Town of East Germantown**

Activity Status: Under Way Project Title: Owner Occupied Rehabilitation Administration Projected End Date: 07/02/2018 Completed Activity Actual End Date:

**Responsible Organization:** Town of East Germantown

Overall Total Projected Budget from All Sources	<b>Apr 1 thru Jun 30, 2017</b> N/A	<b>To Date</b> \$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$2,477.50	\$2,477.50
Program Funds Drawdown	\$2,477.50	\$2,477.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of East Germantown	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Local administration

#### **Location Description:**

Town of East Germantown, Wayne County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**





No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-016-005A - City of Aurora Administration - City of Aurora

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
12/30/2016	07/02/2018
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	City of Aurora

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$15,910.00
Total Budget	\$0.00	\$15,910.00
Total Obligated	\$0.00	\$15,910.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Aurora	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local administration

#### **Location Description:**

City of Aurora, Dearborn County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**





No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-016-006A - REAL Services **Administration - REAL Services**

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
12/30/2016	07/02/2018
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	REAL Services Inc

**Program Income Account: REAL Services Inc** 

#### **Overall**

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$2,500.00
Total Budget	\$0.00	\$2,500.00
Total Obligated	\$0.00	\$2,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
REAL Services Inc	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Local Administration

## **Location Description:**

Kosciuko County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-016-007A - REAL Services Administration - REAL Services

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
12/30/2016	07/02/2018
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	REAL Services Inc

Program Income Account: REAL Services Inc

# Overall

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$2,500.00
Total Budget	\$0.00	\$2,500.00
Total Obligated	\$0.00	\$2,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
REAL Services Inc	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local administration

## **Location Description:**

Marshall County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-016-008A - City of Mitchell **Administration - City of Mitchell**

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
12/30/2016	07/02/2018
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Mitchell, City of

**Program Income Account:** City of Mitchell

# **Overall**

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Mitchell, City of	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local administration

## **Location Description:**

City of Mitchell, Lawarence County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-016-009A - City of Columbus Administration - City of Columbus

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2OR Administration	Owner Occupied Rehabilitation Administration
Projected Start Date:	Projected End Date:
12/30/2016	07/02/2018
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	City of Columbus

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Columbus	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local administration

#### **Location Description:**

City of Columbus, Bartholomew County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

57



No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

# Project # / Title: DR2OR Projects / Owner Occupied Rehabilitation

# Grantee Activity Number:DR2OR-011-007B-King Park AreaActivity Title:Rehabilitation- King Park Area

Activitiy Category: Rehabilitation/reconstruction of residential structures **Project Number:** 

DR2OR Projects
Projected Start Date:
10/18/2012

Benefit Type: Direct ( HouseHold )

National Objective: Low/Mod Activity Status: Completed Project Title: Owner Occupied Rehabilitation Projected End Date: 11/30/2013 Completed Activity Actual End Date:

**Responsible Organization:** King Park Area Development Corporation

Overall Total Projected Budget from All Sources	<b>Apr 1 thru Jun 30, 2017</b> N/A	<b>To Date</b> \$323,408.50
Total Budget	(\$4,047.00)	\$323,408.50
Total Obligated	(\$4,047.00)	\$323,408.50
Total Funds Drawdown	\$0.00	\$323,408.50
Program Funds Drawdown	\$0.00	\$323,408.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$323,408.50
Most Impacted and Distressed Expended	\$0.00	\$0.00



Rehabilitation- King Park Area

#### **Location Description:**

Indianapolis, IN

**Activity Progress Narrative:** 

#### **Accomplishments Performance Measures**

#### **No Accomplishments Performance Measures**

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount

\$0.00



# Activitiy Category:

#### Rehabilitation/reconstruction of residential structures

Project Number: DR2OR Projects

Projected Start Date: 05/20/2013

Benefit Type: Direct ( HouseHold )

National Objective: Low/Mod

Program Income Account: CAPWI Activity Status: Completed Project Title: Owner Occupied Rehabilitation Projected End Date: 08/30/2014 Completed Activity Actual End Date:

Responsible Organization: Community Action Program Inc of Western IN

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$280,528.30
Total Budget	(\$5,471.70)	\$280,528.30
Total Obligated	(\$5,471.70)	\$280,528.30
Total Funds Drawdown	\$0.00	\$280,528.30
Program Funds Drawdown	\$0.00	\$106,236.32
Program Income Drawdown	\$0.00	\$174,291.98
Program Income Received	\$0.00	\$174,291.98
Total Funds Expended	\$0.00	\$280,528.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation costs for COWI

#### **Location Description:**

Covington, IN

**Activity Progress Narrative:** 

## **Accomplishments Performance Measures**





No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-013-001B - City of Decatur **Rehabilitation - City of Decatur**

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Completed
Project Number:	Project Title:
DR2OR Projects	Owner Occupied Rehabilitation
Projected Start Date:	Projected End Date:
06/28/2013	02/19/2015
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Decatur

**Program Income Account:** City of Decatur

#### **Overall**

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$313,021.79
Total Budget	(\$15,257.22)	\$313,021.79
Total Obligated	(\$15,257.22)	\$313,021.79
Total Funds Drawdown	\$0.00	\$313,021.79
Program Funds Drawdown	\$0.00	\$177,180.30
Program Income Drawdown	\$0.00	\$135,841.49
Program Income Received	\$0.00	\$135,841.49
Total Funds Expended	\$0.00	\$313,021.79
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Owner occupied rehabilitation

#### **Location Description:**

City of Decatur, Adams County, IN

#### **Activity Progress Narrative:**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	38/14
# of Singlefamily Units	0	38/14



	Th	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	32/8	6/6	38/14	100.00
# Owner Households	0	0	0	32/8	6/6	38/14	100.00

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# DR2OR-013-003B - REAL Services Inc Rehabilitation - REAL Services Inc

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Completed
Project Number:	Project Title:
DR2OR Projects	Owner Occupied Rehabilitation
Projected Start Date:	Projected End Date:
06/27/2013	08/19/2015
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	REAL Services Inc

Program Income Account: REAL Services Inc

Overall Total Projected Budget from All Sources	<b>Apr 1 thru Jun 30, 2017</b> N/A	<b>To Date</b> \$335,784.45
Total Budget	(\$9,215.55)	\$335,784.45
Total Obligated	(\$9,215.55)	\$335,784.45
Total Funds Drawdown	\$0.00	\$335,784.45
Program Funds Drawdown	\$0.00	\$118,064.17
Program Income Drawdown	\$0.00	\$217,720.28
Program Income Received	\$0.00	\$217,720.28
Total Funds Expended	\$0.00	\$335,784.45
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

#### **Location Description:**

St Joseph County, IN

#### **Activity Progress Narrative:**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	36/28
# of Singlefamily Units	0	36/28





		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	22/20	14/8	36/28	100.00
# Owner Households	0	0	0	22/20	14/8	36/28	100.00

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# DR2OR-014-003B - REAL Services **Rehabilitation - REAL Services**

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
DR2OR Projects	Owner Occupied Rehabilitation
Projected Start Date:	Projected End Date:
02/18/2015	08/18/2016
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	REAL Services Inc

**Program Income Account: REAL Services Inc** 

#### **Overall**

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$345,000.00
Total Budget	\$0.00	\$345,000.00
Total Obligated	\$0.00	\$345,000.00
Total Funds Drawdown	\$0.00	\$343,498.67
Program Funds Drawdown	\$0.00	\$217,369.40
Program Income Drawdown	\$0.00	\$126,129.27
Program Income Received	\$0.00	\$126,129.27
Total Funds Expended	\$0.00	\$343,498.67
REAL Services Inc	\$0.00	\$343,498.67
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

#### **Location Description:**

St Joseph County, IN

#### **Activity Progress Narrative:**

Project is completed. Final claim will be submitted after monitoring.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	25/28
# of Singlefamily Units	0	25/28



	Th	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	19/22	6/6	25/28	100.00
# Owner Households	0	0	0	19/22	6/6	25/28	100.00

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# DR2OR-014-005B - City of Kendallville Rehabilitation - City of Kendallville

# Activitiy Category: Rehabilitation/reconstruction of residential structures Project Number: DR2OR Projects Projected Start Date: 02/18/2015 Benefit Type: Direct ( HouseHold ) National Objective: Low/Mod

Program Income Account: City of Kendallville Activity Status: Under Way Project Title: Owner Occupied Rehabilitation Projected End Date: 08/18/2016 Completed Activity Actual End Date:

Responsible Organization: City of Kendallville

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$38,011.62
Total Budget	(\$46,988.38)	\$38,011.62
Total Obligated	(\$46,988.38)	\$38,011.62
Total Funds Drawdown	\$0.00	\$2,502.50
Program Funds Drawdown	\$0.00	\$2,502.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,502.50
City of Kendallville	\$0.00	\$2,502.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

City of Kendallville, Noble County, IN

#### **Activity Progress Narrative:**

Project is completed. Final claim will be submitted after monitoring.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-015-001B - City of Wabash **Rehabilitation - City of Wabash**

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
DR2OR Projects	Owner Occupied Rehabilitation
Projected Start Date:	Projected End Date:
07/23/2015	01/27/2017
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Wabash, City of

**Program Income Account:** City of Wabash

## Overall

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$217,421.43
Total Budget	\$0.00	\$217,421.43
Total Obligated	\$0.00	\$217,421.43
Total Funds Drawdown	\$140,771.91	\$217,421.43
Program Funds Drawdown	\$140,771.91	\$148,794.61
Program Income Drawdown	\$0.00	\$68,626.82
Program Income Received	\$0.00	\$68,626.82
Total Funds Expended	\$140,771.91	\$217,421.43
Wabash, City of	\$140,771.91	\$217,421.43
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

City of Wabash, Wabash County, IN

#### **Activity Progress Narrative:**

Project is completed. Final claim will be submitted after the monitoring is completed.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	11	22/10
# of Singlefamily Units	11	22/10



	Th	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	10	1	11	20/5	2/5	22/10	100.00
# Owner Households	10	1	11	20/5	2/5	22/10	100.00

# **Activity Locations**

Address	City	County	State	Zip	Status / Accept
Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found					
Other Funding Sources No Other Funding Sources Found Total Other Funding Sources					Amount



# DR2OR-015-002B - CAPWI Rehabilitation - CAPWI

## Activitiy Category: Rehabilitation/reconstruction of residential structures Project Number: DR2OR Projects Projected Start Date: 10/22/2015

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

Program Income Account: CAPWI Activity Status: Under Way Project Title: Owner Occupied Rehabilitation Projected End Date: 08/03/2017 Completed Activity Actual End Date:

Responsible Organization: Community Action Program Inc of Western IN

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$340,000.00
Total Budget	\$0.00	\$340,000.00
Total Obligated	\$0.00	\$340,000.00
Total Funds Drawdown	\$169,643.32	\$329,790.00
Program Funds Drawdown	\$127,838.52	\$258,449.93
Program Income Drawdown	\$41,804.80	\$71,340.07
Program Income Received	\$41,804.80	\$72,375.60
Total Funds Expended	\$169,643.32	\$329,790.00
Community Action Program Inc of Western IN	\$169,643.32	\$329,790.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

Fountain Co, Benton Co, Vermillion Co, Parke Co, Montgomery Co, Indiana

#### **Activity Progress Narrative:**

Project is completed. Final claim will be submitted after monitoring.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	18	18/15
# of Singlefamily Units	18	18/15



	This Report Period		Cumulative A	Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	11	7	18	11/3	7/12	18/15	100.00	
# Owner Households	11	7	18	11/3	7/12	18/15	100.00	

# **Activity Locations**

Address	City	County	State	Zip	Status / Accept
Other Funding Sources B No Other Match Funding So					
Other Funding Sources No Other Funding Sources Found Total Other Funding Sources					Amount



# Grantee Activity Number: Activity Title:

# DR2OR-015-003B - City of Shelbyville Rehabilitation - City of Shelbyville

# Activitiy Category: Rehabilitation/reconstruction of residential structures Project Number: DR2OR Projects Projected Start Date:

10/22/2015

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

Program Income Account: City of Shelbyville Activity Status: Under Way Project Title: Owner Occupied Rehabilitation Projected End Date: 08/03/2017 Completed Activity Actual End Date:

Responsible Organization: City of Shelbyville

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$307,500.00
Total Budget	\$0.00	\$307,500.00
Total Obligated	\$0.00	\$307,500.00
Total Funds Drawdown	\$75,813.00	\$81,413.00
Program Funds Drawdown	\$75,521.00	\$79,021.00
Program Income Drawdown	\$292.00	\$2,392.00
Program Income Received	\$292.00	\$2,392.00
Total Funds Expended	\$75,813.00	\$81,413.00
City of Shelbyville	\$75,813.00	\$81,413.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

City of Shelbyville, Shelby County, IN

## **Activity Progress Narrative:**

Project is progressing to completion.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-015-004B - City of Lawrenceburg Rehabilitation - City of Lawrenceburg

Activitiy Category:
Rehabilitation/reconstruction of residential structures
Project Number:
DR2OR Projects
Projected Start Date:
10/22/2015
Benefit Type: Direct(HouseHold)
National Objective:

# Activity Status: Under Way Project Title: Owner Occupied Rehabilitation Projected End Date: 08/03/2017 Completed Activity Actual End Date:

**Responsible Organization:** Lawrenceburg, City of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$140,000.00
Total Budget	\$0.00	\$140,000.00
Total Obligated	\$0.00	\$140,000.00
Total Funds Drawdown	\$18,364.58	\$98,839.58
Program Funds Drawdown	\$18,364.58	\$98,839.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$18,364.58	\$98,839.58
Lawrenceburg, City of	\$18,364.58	\$98,839.58
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Low/Mod

Rehabilitation/reconstruction of residential structures

## **Location Description:**

City of Lawrenceburg, Dearborn County, IN

#### **Activity Progress Narrative:**

Project is completed. Final claim will be submitted after monitoring.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	8	8/15
# of Singlefamily Units	8	8/15



	This Report Period		Cumulative	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	4	4	8	4/4	4/11	8/15	100.00
# Owner Households	4	4	8	4/4	4/11	8/15	100.00

# **Activity Locations**

Address	City	County	State	Zip	Status / Accept
Other Funding Sources Budget					
No Other Match Funding Sources	Found				
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



# Grantee Activity Number: Activity Title:

# DR2OR-015-006B - City of Richmond Rehabilitation - City of Richmond

# Activitiy Category: Rehabilitation/reconstruction of residential structures Project Number: DR2OR Projects

Projected Start Date: 10/22/2015

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

Program Income Account: City of Richmond Activity Status: Under Way Project Title: Owner Occupied Rehabilitation Projected End Date: 08/03/2017 Completed Activity Actual End Date:

Responsible Organization: City of Richmond

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$435,000.00
Total Budget	\$0.00	\$435,000.00
Total Obligated	\$0.00	\$435,000.00
Total Funds Drawdown	\$123,434.52	\$300,531.00
Program Funds Drawdown	\$123,434.52	\$281,126.00
Program Income Drawdown	\$0.00	\$19,405.00
Program Income Received	\$0.00	\$19,405.00
Total Funds Expended	\$123,434.52	\$300,531.00
City of Richmond	\$123,434.52	\$300,531.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

City of Richmond, Wayne County, IN

## **Activity Progress Narrative:**

Project is progressing to completion.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# Grantee Activity Number: Activity Title:

# DR2OR-015-007B - City of Huntington Rehabilitation - City of Huntington

# Activitiy Category: Rehabilitation/reconstruction of residential structures Project Number: DR2OR Projects Projected Start Date: 09/24/2016 Benefit Type: Direct ( HouseHold )

National Objective: Low/Mod

Program Income Account: City of Huntington Activity Status: Under Way Project Title: Owner Occupied Rehabilitation Projected End Date: 08/25/2017 Completed Activity Actual End Date:

**Responsible Organization:** City of Huntington

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$290,500.00
Total Budget	\$0.00	\$290,500.00
Total Obligated	\$0.00	\$290,500.00
Total Funds Drawdown	\$95,857.47	\$130,635.32
Program Funds Drawdown	\$93,144.89	\$109,349.36
Program Income Drawdown	\$2,712.58	\$21,285.96
Program Income Received	\$2,712.58	\$21,285.96
Total Funds Expended	\$95,857.47	\$130,635.32
City of Huntington	\$95,857.47	\$130,635.32
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

City of Huntington, Huntington County, IN

## **Activity Progress Narrative:**

Project is progressing to completion.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-016-001B - Martin County **Rehabilitation - Martin County**

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
DR2OR Projects	Owner Occupied Rehabilitation
Projected Start Date:	Projected End Date:
12/30/2016	07/02/2018
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	The Board of Commissioners of the County of Martin

**Program Income Account:** Martin County

The Board of Commissioners of the County of Martin

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$333,500.00
Total Budget	\$0.00	\$333,500.00
Total Obligated	\$0.00	\$333,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
The Board of Commissioners of the County of Martin	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

Martin County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-016-002B - Town of Worthington Rehabilitation - Town of Worthington

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
DR2OR Projects	Owner Occupied Rehabilitation
Projected Start Date:	Projected End Date:
12/30/2016	07/02/2018
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Worthington, Town of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$286,000.00
Total Budget	\$0.00	\$286,000.00
Total Obligated	\$0.00	\$286,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Worthington, Town of	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

Town of Worthington, Greene County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-016-003B - Town of Camden Rehabilitation - Town of Camden

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
DR2OR Projects	Owner Occupied Rehabilitation
Projected Start Date:	Projected End Date:
12/30/2016	07/02/2018
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Camden, Town of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$237,500.00
Total Budget	\$0.00	\$237,500.00
Total Obligated	\$0.00	\$237,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Camden, Town of	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

Town of Camden, Carroll County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



## **Grantee Activity Number:**

# DR2OR-016-004B - Town of East Germantown

## **Activity Title:**

## Rehabilitation - Town of East Germantown

Activitiy Category: Rehabilitation/reconstruction of residential structures Project Number: DR2OR Projects Projected Start Date: 12/30/2016 Benefit Type: Direct ( HouseHold )

National Objective: Low/Mod Activity Status: Under Way Project Title: Owner Occupied Rehabilitation Projected End Date: 07/02/2018 Completed Activity Actual End Date:

**Responsible Organization:** Town of East Germantown

Overall Total Projected Budget from All Sources	<b>Apr 1 thru Jun 30, 2017</b> N/A	<b>To Date</b> \$192,500.00
Total Budget	\$0.00	\$192,500.00
Total Obligated	\$0.00	\$192,500.00
Total Funds Drawdown	\$25,141.08	\$25,141.08
Program Funds Drawdown	\$25,141.08	\$25,141.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of East Germantown	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

#### **Location Description:**

Town of East Germantown, Wayne County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-016-005B - City of Aurora Rehabilitation - City of Aurora

Activitiy Category:
Rehabilitation/reconstruction of residential structures
Project Number:
DR2OR Projects
Projected Start Date:
12/30/2016
Benefit Type: Direct ( HouseHold )
National Objective:

Low/Mod

Activity Status: Under Way Project Title: Owner Occupied Rehabilitation Projected End Date: 07/02/2018 Completed Activity Actual End Date:

**Responsible Organization:** City of Aurora

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$120,140.00
Total Budget	\$0.00	\$120,140.00
Total Obligated	\$0.00	\$120,140.00
Total Funds Drawdown	\$9,800.00	\$9,800.00
Program Funds Drawdown	\$9,800.00	\$9,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Aurora	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

City of Aurora, Dearborn County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# **Grantee Activity Number: Activity Title:**

# DR2OR-016-006B - REAL Services **Rehabilitation - REAL Services**

#### **Activitiy Category: Activity Status:** Under Way Rehabilitation/reconstruction of residential structures **Project Number: Project Title: DR2OR** Projects **Owner Occupied Rehabilitation Projected Start Date: Projected End Date:** 12/30/2016 07/02/2018 **Completed Activity Actual End Date: Benefit Type:** Direct (HouseHold) National Objective: **Responsible Organization:** Low/Mod

**Program Income Account: REAL Services Inc** 

**REAL Services Inc** 

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$102,500.00
Total Budget	\$0.00	\$102,500.00
Total Obligated	\$0.00	\$102,500.00
Total Funds Drawdown	\$2,502.11	\$2,502.11
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$2,502.11	\$2,502.11
Program Income Received	\$2,502.11	\$2,502.11
Total Funds Expended	\$0.00	\$0.00
REAL Services Inc	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

#### **Location Description:**

Kosciuko County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# **Grantee Activity Number: Activity Title:**

# DR2OR-016-007B - REAL Services **Rehabilitation - REAL Services**

#### **Activitiy Category: Activity Status:** Under Way Rehabilitation/reconstruction of residential structures **Project Number: Project Title: DR2OR** Projects **Owner Occupied Rehabilitation Projected Start Date: Projected End Date:** 12/30/2016 07/02/2018 **Completed Activity Actual End Date: Benefit Type:** Direct (HouseHold) National Objective: **Responsible Organization:** Low/Mod

**Program Income Account: REAL Services Inc** 

**REAL Services Inc** 

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$102,500.00
Total Budget	\$0.00	\$102,500.00
Total Obligated	\$0.00	\$102,500.00
Total Funds Drawdown	\$4,824.59	\$4,824.59
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$4,824.59	\$4,824.59
Program Income Received	\$4,824.59	\$4,824.59
Total Funds Expended	\$0.00	\$0.00
REAL Services Inc	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Rehabilitation/reconstruction of residential structures

#### **Location Description:**

Marshall County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-016-008B - City of Mitchell Rehabilitation - City of Mitchell

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
DR2OR Projects	Owner Occupied Rehabilitation
Projected Start Date:	Projected End Date:
12/30/2016	07/02/2018
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Mitchell, City of

Program Income Account: City of Mitchell

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$161,000.00
Total Budget	\$0.00	\$161,000.00
Total Obligated	\$0.00	\$161,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Mitchell, City of	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

City of Mitchell, Lawrence County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



96



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# DR2OR-016-009B - City of Columbus Rehabilitation - City of Columbus

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
DR2OR Projects	Owner Occupied Rehabilitation
Projected Start Date:	Projected End Date:
12/30/2016	07/02/2018
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Columbus

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$235,000.00
Total Budget	\$0.00	\$235,000.00
Total Obligated	\$0.00	\$235,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Columbus	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Rehabilitation/reconstruction of residential structures

## **Location Description:**

City of Columbus, Bartholomew County, IN

#### **Activity Progress Narrative:**

Project is progressing.

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

# Project # / Title: DR2RU Administration / DR2RU Administration

Grantee Activity Number:	DR2RU-016-001A - ICAP
Activity Title:	Administration - ICAP
Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2RU Administration	DR2RU Administration
Projected Start Date:	Projected End Date:
10/13/2016	04/13/2018
Benefit Type:	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Interlocal Community Action Program Inc

Overall	Apr 1 thru Jun 30, 2017	To Date
Overall	Apr 1 thru 301 30, 2017	TO Date
Total Projected Budget from All Sources	N/A	\$1,670.00
Total Budget	\$0.00	\$1,670.00
Total Obligated	\$0.00	\$1,670.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Interlocal Community Action Program Inc	\$0.00	\$0.00



Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local administration

#### **Location Description:**

Indiana counties of Henry, Hancock, Rush, Fayette, and Wayne

#### **Activity Progress Narrative:**

Project is progressing.

#### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

# Project # / Title: DR2RU Projects / DR2RU Projects

# Grantee Activity Number:DR2RU-016-001B - ICAPActivity Title:Rehabilitation - ICAP

Activitiy Category: Rehabilitation/reconstruction of residential structures Project Number: DR2RU Projects Projected Start Date: 10/13/2016 Activity Status: Under Way Project Title: DR2RU Projects Projected End Date: 04/13/2018



Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

#### **Completed Activity Actual End Date:**

#### **Responsible Organization:**

Interlocal Community Action Program Inc

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$23,330.00
Total Budget	\$0.00	\$23,330.00
Total Obligated	\$0.00	\$23,330.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Interlocal Community Action Program Inc	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation/reconstruction of residential structures

#### **Location Description:**

Indiana counties of Henry, Hancock, Rush, Fayette, and Wayne

#### **Activity Progress Narrative:**

Project is progressing.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 



# **Project # / Title:** DR2SC Administration / Stellar Projects Administration

<b>Grantee Activity Number:</b>	
Activity Title:	

# DR2SC-012-001A - City of Delphi Administration - City of Delphi

Completed

03/30/2014

Delphi, City of

**Activity Status:** 

**Project Title:** 

Stellar Projects Administration

**Responsible Organization:** 

**Completed Activity Actual End Date:** 

**Projected End Date:** 

Activitiy Category: Administration Project Number: DR2SC Administration Projected Start Date: 09/30/2012 Benefit Type: ( ) National Objective: N/A Program Income Account: City of Delphi

#### **To Date Overall** Apr 1 thru Jun 30, 2017 N/A **Total Projected Budget from All Sources** \$10,000.00 **Total Budget** \$0.00 \$10,000.00 **Total Obligated** \$0.00 \$10,000.00 **Total Funds Drawdown** \$5,000.00 \$10,000.00 **Program Funds Drawdown** \$5,000.00 \$5,000.00 **Program Income Drawdown** \$0.00 \$5,000.00 **Program Income Received** \$0.00 \$5,000.00 **Total Funds Expended** \$5,000.00 \$10,000.00 \$5,000.00 \$10,000.00 Delphi, City of Most Impacted and Distressed Expended \$0.00 \$0.00 Match Contributed \$0.00 \$0.00

## **Activity Description:**

Local Administration

#### **Location Description:**

City of Delphi

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

#### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





# Grantee Activity Number: Activity Title:

# DR2SC-012-002A - City of Delphi Administraton - City of Delphi

Activitiy Category:
Administration
Project Number:
DR2SC Administration
Projected Start Date:
11/15/2012
Benefit Type: ()
National Objective:
N/A

Program Income Account: City of Delphi Activity Status: Under Way Project Title: Stellar Projects Administration Projected End Date: 06/30/2015 Completed Activity Actual End Date:

Responsible Organization: Delphi, City of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$58,806.00
Total Budget	\$300.00	\$58,806.00
Total Obligated	\$300.00	\$58,806.00
Total Funds Drawdown	\$5,000.00	\$58,806.00
Program Funds Drawdown	\$5,000.00	\$58,806.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,000.00	\$58,806.00
Delphi, City of	\$5,000.00	\$58,806.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local Administration

#### **Location Description:**

City of Delphi, Carroll County, IN

**Activity Progress Narrative:** 

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### **No Other Match Funding Sources Found**

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

# Project # / Title: DR2SC Projects / Stellar Projects

Grantee Activity Number:	DR2SC-012-002B - City of Delphi
Activity Title:	Rehab/New Constr Public Facility - City of Delphi

**Activity Status:** 

Completed

**Project Title:** 

Stellar Projects

06/30/2015

Delphi, City of

**Projected End Date:** 

**Responsible Organization:** 

Apr 1 thru Jun 30, 2017

**Completed Activity Actual End Date:** 

Activitiy Category: Rehabilitation/reconstruction of public facilities Project Number: DR2SC Projects Projected Start Date: 11/15/2012 Benefit Type: Area ( ) National Objective: Low/Mod

Program Income Account: City of Delphi

#### **Overall**

Total Projected Budget from All Sources	N/A	\$1,526,759.00
Total Budget	(\$19,167.00)	\$1,526,759.00
Total Obligated	(\$19,167.00)	\$1,526,759.00
Total Funds Drawdown	\$0.00	\$1,526,759.00
Program Funds Drawdown	\$0.00	\$1,118,940.96
Program Income Drawdown	\$0.00	\$407,818.04
Program Income Received	\$0.00	\$407,818.04
Total Funds Expended	\$0.00	\$1,526,759.00

**To Date** 



Most Impacted and Distressed Expended Match Contributed	\$0.00 \$0.00	\$0.00 \$0.00
Activity Description: Rehabilitation/reconstruction of public facilities		
Location Description: City of Delphi, Carroll County, IN		
Activity Progress Narrative:		

# **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/1

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# Grantee Activity Number: Activity Title:

# DR2SC-013-002B - City of Greencastle Acquisition/New Constr - City of Greencastle

Activitiy Category:	Activity Status:	
Acquisition, construction, reconstruction of public facilities	Completed	
Project Number:	Project Title:	
DR2SC Projects	Stellar Projects	
Projected Start Date:	Projected End Date:	
05/22/2014	10/23/2015	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	Greencastle, City of	
Program Income Account:		

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,670,448.00
Total Budget	(\$132,981.78)	\$1,670,448.00
Total Obligated	(\$132,981.78)	\$1,670,448.00
Total Funds Drawdown	\$0.00	\$1,670,448.00
Program Funds Drawdown	\$0.00	\$655,741.05
Program Income Drawdown	\$0.00	\$1,014,706.95
Program Income Received	\$0.00	\$1,014,706.95
Total Funds Expended	\$0.00	\$1,670,448.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

City of Greencastle

Acquisition, construction, reconstruction of public facilities

#### **Location Description:**

City of Greencastle, Putnam County, IN

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



## DR2SC-014-001B - City of North Vernon Rehabilitation - City of North Vernon

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Completed
Project Number:	Project Title:
DR2SC Projects	Stellar Projects
Projected Start Date:	Projected End Date:
08/28/2014	02/28/2016
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of North Vernon

Program Income Account: City of North Vernon

#### **Overall** Apr 1 thru Jun 30, 2017 **To Date Total Projected Budget from All Sources** N/A \$387,065.96 \$387,065.96 **Total Budget** (\$18,934.04) **Total Obligated** (\$18,934.04) \$387,065.96 **Total Funds Drawdown** \$0.00 \$387,065.96 \$0.00 **Program Funds Drawdown** \$369,312.03 \$17,753.93 **Program Income Drawdown** \$0.00 **Program Income Received** \$0.00 \$32,753.93 \$0.00 \$387,065.96 **Total Funds Expended** City of North Vernon \$0.00 \$387,065.96 \$0.00 \$0.00 Most Impacted and Distressed Expended Match Contributed \$0.00 \$0.00

### **Activity Description:**

Rehabilitation/reconstruction of public facilities

#### **Location Description:**

City of North Vernon, Jennings County, IN

#### **Activity Progress Narrative:**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

## Project # / Title: ED-Economic Development / Economic Development

Grantee Activity Number:	DR2-ED-09-283A
Activity Title:	Workforce Development
Activitiy Category:	Activity Status:
Public services	Under Way
Project Number:	Project Title:
ED-Economic Development	Economic Development
Projected Start Date:	Projected End Date:
01/31/2016	08/31/2018
<b>Benefit Type:</b> Direct(Person)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Knox County

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$236,000.00
Total Budget	\$0.00	\$236,000.00
Total Obligated	\$0.00	\$236,000.00
Total Funds Drawdown	\$25,000.00	\$100,000.00
Program Funds Drawdown	\$25,000.00	\$100,000.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$25,000.00	\$100,000.00
Knox County	\$25,000.00	\$100,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used to establish a coalition in partnership with Sullivan County and the City of Princeton. The coalition would establish a program to train unemployed and underemployed workers into the fields of heavy equipment operation and industrial maintenance.

Knox, Sullivan, and Gibson (City of Princeton) Counties were included in the areas designated as disaster areas due to the severe flooding of 2008. Several of the communities within these counties were physically and economically affected by this flooding. The region continues to seek a full recovery from the negative economic impacts created by this flooding event. Economic losses are best recovered through new business investment and a creation of high wage employment.

#### **Location Description:**

This project will benefit poeple from Knox County, Sullivan County, and the City of Princeton.

#### **Activity Progress Narrative:**

INDUSTRIAL MAINTENANCE TRAINING HAS COMPLETED SECOND ROUND AND 10 STUDENTS TRAINED. HEAVY EQUIPMENT OPERATOR HAS 20 STUDENTS TRAINED. OF THOSE WHO HAVE COMPLETED BOTH COURSES, OVER HALF HAVE FOUND EMPLOYMENT.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
ED-Economic Development	Economic Development
Projected Start Date:	Projected End Date:
01/31/2016	08/31/2018
Benefit Type:	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Knox County

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$14,000.00
Total Budget	\$0.00	\$14,000.00
Total Obligated	\$0.00	\$14,000.00
Total Funds Drawdown	\$0.00	\$8,000.00
Program Funds Drawdown	\$0.00	\$8,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,000.00
Knox County	\$0.00	\$8,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant funds will be used to provide on-going grant administration for this project.

### **Location Description:**

Theis project will benefits people from Know County, Sullican County, and the City of Princeton.

#### **Activity Progress Narrative:**

ACTIVITY ON-GOING.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



### DR2-ED-09-284A Workforce Development

Activitiy Category:	Activity Status:
Public services	Under Way
Project Number:	Project Title:
ED-Economic Development	Economic Development
Projected Start Date:	Projected End Date:
01/31/2016	08/31/2018
Benefit Type: Direct(Person)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Starke County

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Starke County	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant funds will be used to for the development of an Equipment Maintenance and Automation Technology Training Program to serve residents primarily of Starke, Pulaski, Marshall, and La Porte (excluding the cities of La Porte and Michigan City) counties.

Starke County experienced severe flooding in 2008 throughout the county including the three incorporated municipalities. Extensive damage was done to homes, businesses, and public infrastructure. The flooding caused many economic hardships on businesses and home owners in terms of lost business, damage repair, and loss of prope1ty values.

### **Location Description:**

This program will benefit people from Starke, PUlaski, Marshall, and LaPorte Counties.

### **Activity Progress Narrative:**

THIRD QUARTER STUDENTS WILL BEGIN UTILIZING FACILITIES AND PROJECT WILL PROGRESS.





**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





## DR2-ED-09-285A Workforce Development

Activitiy Category:	Activity Status:
Public services	Under Way
Project Number:	Project Title:
ED-Economic Development	Economic Development
Projected Start Date:	Projected End Date:
01/31/2016	08/31/2018
Benefit Type: Direct ( Person )	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Martin County

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$20,860.74	\$30,590.02
Program Funds Drawdown	\$20,860.74	\$30,590.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$20,860.74	\$26,590.02
Martin County	\$20,860.74	\$26,590.02
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Martin County proposes to establish a coalition with Daviess, Greene, and Lawrence Counties. The coalition would establish a program to train unemployed and underemployed workers into the fields of CNC machining, electronics and information/security technology. The program would also have a component to allow for facilitation of potential persons to be trained into rehabilitation programs before entering into the training programs.

Daviess, Greene, Lawrence and Martin Counties were included in the areas designated as disaster areas due to the severe flooding of 2008. Several of the communities within these counties were physically and economically affected by this flooding. The region continues to seek a full recovery from the negative economic impacts created by this flooding event. Economic losses are best recovered through new business investment and a creation of high wage employment.

### **Location Description:**

This project will benefit those from Daviess, Greene, Lawrence, and Martin Counties.

### **Activity Progress Narrative:**

CONTINUING PROGRESS ON ELECTRONIC PROGRAMS. READY FOR NEXT CNC ROUND.



**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





## DR2-ED-09-286A Activity Delivery

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
ED-Economic Development	Economic Development
Projected Start Date:	Projected End Date:
08/31/2016	01/31/2018
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Tell City, City of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$14,000.00
Total Budget	\$0.00	\$14,000.00
Total Obligated	\$0.00	\$14,000.00
Total Funds Drawdown	\$6,000.00	\$8,000.00
Program Funds Drawdown	\$6,000.00	\$8,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,000.00	\$8,000.00
Tell City, City of	\$6,000.00	\$8,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant administration for the project.

#### **Location Description:**

Tell City (Perry County), Spencer, Crawford and and Dubois Counties.

#### **Activity Progress Narrative:**

ACTIVITY ON-GOING.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



118



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



### DR2-ED-09-286B Workforce Development

Activitiy Category:	Activity Status:
Public services	Under Way
Project Number:	Project Title:
ED-Economic Development	Economic Development
Projected Start Date:	Projected End Date:
01/31/2016	08/31/2018
Benefit Type: Direct(Person)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Tell City, City of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$236,000.00
Total Budget	\$0.00	\$236,000.00
Total Obligated	\$0.00	\$236,000.00
Total Funds Drawdown	\$12,000.00	\$32,800.00
Program Funds Drawdown	\$12,000.00	\$32,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,000.00	\$32,800.00
Tell City, City of	\$12,000.00	\$32,800.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant funds will be used to implement a workforce development training for unemployed and underemployed ind ividuals in Perry, Spencer, Crawford, and Dubois Counties.

In September 2008, the City of Tell City and the region of Spencer, Crawford, Perry, and Dubois County were impacted by severe storms and flooding. Perry County, where Tell City is located, incurred nearly \$700,000 damage to public infrastructure, with large amounts of debris. Long term electrical outages occurred, and 37 homes were impacted by roof and structural damage. Schools were closed for two days, and unfortunately, two deaths occurred. The situation was similar throughout the region. This training program has a direct impact on the economic recovery of the region as it reaches the individuals most in need. By focusing on the unemployed and underemployed, these individuals receive the skills training necessary to obtain employment with local industries, which in turn provides income which will be reinvested into the community.

#### **Location Description:**

The City of Tell City and the region of Spencer, Crawford, Perry, and Dubois County.

#### **Activity Progress Narrative:**



TWO COMPLETE TRAINING CLASSES HELD TO DATE. MARKETING IS ON-GOING FOR ENROLLMENT IN CLASSES FOR LATER SUMMER/EARLY FALL. NO PROBLEMS OR DELAYS AT THIS TIME.

#### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

# Project # / Title: FF - Flexible Fund / FLEXIBLE FUND

Grantee Activity Number:	A192-11-DR2-MOU-003
Activity Title:	RiskMAP Floodplain Mapping

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
FF - Flexible Fund	FLEXIBLE FUND
Projected Start Date:	Projected End Date:
02/14/2011	12/31/2013
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	State of Indiana

Overall	<b>Apr 1 thru Jun 30, 2017</b>	<b>To Date</b>
Total Projected Budget from All Sources	N/A	\$4,760,965.00
Total Budget	\$0.00	\$4,760,965.00



Total Obligated Total Funds Drawdown	\$0.00 \$74,938.48	\$4,760,965.00 \$1,979,324.48
Program Funds Drawdown	\$74,938.48	\$1,979,324.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,904,386.00
Most Impacted and Distressed Expended Match Contributed	\$0.00 \$0.00	\$0.00 \$0.00

#### **Activity Description:**

#### **Location Description:**

**Activity Progress Narrative:** 

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/4760965

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



## Activitiy Category: Planning Project Number: FF - Flexible Fund Projected Start Date: 01/01/2014 Benefit Type: Area ( ) National Objective:

N/A

## A192-14-PSC-DR2-003 Fluvial Erosion Planning III - IU

Activity Status: Under Way Project Title: FLEXIBLE FUND Projected End Date: 12/31/2016 Completed Activity Actual End Date:

Responsible Organization: State of Indiana

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$836,700.00
Total Budget	\$0.00	\$836,700.00
Total Obligated	\$0.00	\$836,700.00
Total Funds Drawdown	\$91,999.20	\$341,513.54
Program Funds Drawdown	\$91,999.20	\$341,513.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$91,999.20	\$341,513.54
State of Indiana	\$91,999.20	\$341,513.54
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

### **Location Description:**

**Activity Progress Narrative:** 

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:
Planning
Project Number:
FF - Flexible Fund
Projected Start Date:
09/01/2016
Benefit Type: Area()
National Objective: N/A

Activity Status: Under Way Project Title: FLEXIBLE FUND Projected End Date: 12/31/2018 Completed Activity Actual End Date:

**Responsible Organization:** Southern Indiana Development Commission

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$20,000.00
Total Budget	\$0.00	\$20,000.00
Total Obligated	\$20,000.00	\$20,000.00
Total Funds Drawdown	\$872.51	\$872.51
Program Funds Drawdown	\$872.51	\$872.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$872.51	\$872.51
Southern Indiana Development Commission	\$872.51	\$872.51
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This funding will allow SIDC to complete an inventory of potential brownfield sites for further investigation and potenial clean-up for the 5 county area.

### **Location Description:**

Five County region of Knox, Daviess, Greene, Lawrence and Martin, Indiana.

#### **Activity Progress Narrative:**

INVENTORY WORKSHEET REVISION CONTINUES AND PHYSICAL VISITS TO ALL 106 SITES COMPLETE. PHASE 1 ASSESSMENTS COMPLETED ON 5 SITES. PHASE 2 ASSESSMENTS COMPLETED ON 2 SITES. PHASE 1 ASSESSMENT REQUESTED FOR 2 PETROLEUM SITES AND APPROVED. PHASE 2 TANK REMOVAL FOR PETROLEUM 1 SITE ON-SCHEDULE FOR COMPLETION.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

## Project # / Title: ST - Stormwater / STORMWATER IMPROVEMENTS

Grantee Activity Number:	DR2-ST-09-014A
Activity Title:	General Admin
Activitiy Category:	Activity Status:
Administration	Completed
Project Number:	Project Title:
ST - Stormwater	STORMWATER IMPROVEMENTS
Projected Start Date:	Projected End Date:
08/11/2009	02/28/2011
Benefit Type: ( )	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Lanesville, Town of

Overall Total Projected Budget from All Sources	<b>Apr 1 thru Jun 30, 2017</b> N/A	<b>To Date</b> \$27,275.00
Total Budget	\$0.00	\$27,275.00
Total Obligated	\$0.00	\$27,275.00
Total Funds Drawdown	\$0.00	\$27,275.00
Program Funds Drawdown	\$0.00	\$27,275.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$27,275.00
Lanesville, Town of	\$0.00	\$27,275.00



Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Local Admin

#### **Location Description:**

PO Box 6 Lanesville, IN 47136

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR2-ST-09-272A

**Stormwater System Improvements** 

### Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

ST - Stormwater Projected Start Date:

01/31/2016

Benefit Type: Area ( )

National Objective: Low/Mod

### Activity Status: Under Way Project Title: STORMWATER IMPROVEMENTS Projected End Date: 08/31/2018 Completed Activity Actual End Date:

**Responsible Organization:** Morgantown

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$949,000.00
Total Budget	\$0.00	\$949,000.00
Total Obligated	\$0.00	\$949,000.00
Total Funds Drawdown	\$225,567.35	\$687,789.00
Program Funds Drawdown	\$225,567.35	\$687,789.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$225,567.35	\$687,789.00
Morgantown	\$225,567.35	\$687,789.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes improving drainage ditches, swales and replacing culverts to improve flow in existing channels. Additional storm sewers will be added in areas that do not currently have any stormwater infrastructure and will be connected to the existing storm sewers.

### **Location Description:**

Within the limits of the Town of Morgantown.

#### **Activity Progress Narrative:**

PROJECT APPROXIMATELY 96% COMPLETE. NO ANTICIPATED DELAYS.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

#### **No Other Match Funding Sources Found**

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR2-ST-09-273A Stormwater System Improvements

#### Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

ST - Stormwater

Projected Start Date:

01/31/2016

Benefit Type: Area ( )

#### National Objective: Low/Mod

### Activity Status: Under Way Project Title: STORMWATER IMPROVEMENTS Projected End Date: 08/31/2018 Completed Activity Actual End Date:

**Responsible Organization:** Stinesville, Town of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$898,750.00
Total Budget	\$0.00	\$898,750.00
Total Obligated	\$0.00	\$898,750.00
Total Funds Drawdown	\$429,287.48	\$572,168.96
Program Funds Drawdown	\$429,287.48	\$572,168.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$429,287.48	\$572,168.96
Stinesville, Town of	\$429,287.48	\$572,168.96
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas.

The project includes: Upgrade existing 115 feet of culvert under the west side of North Railroad Street; Replace the existing junction structure at North Railroad Street with a Type G Manhole; Upgrade the existing 40 feet of culvert running under the east side of Railroad St.; Construct a new Ditch from the upstream side of the culvert on the east side of Railroad St. to the downstream end of the culvert under Market St.; Add a storm water collection system for Main Street at the corner of Main St. and Railroad St.; Add a storm water collection system for Walnut St. and Railroad St.; and add a storm water collection system to alleviate the flooding at Miller and Easton Streets. These new systems will consist of, Box Culverts, Storm Water Manholes, Storm Drainage Pipe, Channel Widening and Erosion Control Improvements and Pavement Rehabilitation.

### **Location Description:**

Within the limits of the town of Stinesville.

### **Activity Progress Narrative:**

CONSTRUCTION APPROXIMATELY 80% COMPLETE. NO ANTICIPATED DELAYS.





**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

### Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR2-ST-09-274A Stormwater System Improvements

#### Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

ST - Stormwater

Projected Start Date:

01/31/2016

Benefit Type: Area ( )

#### National Objective: Low/Mod

### Activity Status: Under Way Project Title: STORMWATER IMPROVEMENTS Projected End Date: 08/31/2018 Completed Activity Actual End Date:

**Responsible Organization:** Town of West Terre Haute

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$227,461.87	\$506,355.09
Program Funds Drawdown	\$227,461.87	\$506,355.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$227,461.87	\$506,355.09
Town of West Terre Haute	\$227,461.87	\$506,355.09
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Installation of approximately 4,305 linear feet of concrete reinforced pipe (RCP) ranging in sizes from 12 inches to 30 inches in diameter over the distance of approximately 9-12 street blocks in length in order to collect stormwater drainage and convey this to the existing Cherry Grove pump station located at the very southern end of Town (7th Street and Cherry Grove Avenue). Along with the proposed pipe, approximately 31 inlets and 12 manholes will be installed throughout these areas and road pavement will be restored.

### **Location Description:**

Within the limits of the town of West Terre Haute.

### **Activity Progress Narrative:**

CONSTRUCTION UNDERWAY. APPROXIMATELY 100% OF THE STORMWATER PIPE AND STRUCTURES HAVE BEEN PLACED INTO THE GROUND. FINAL WALK THROUGH AND FINAL PUNCH LIST CLEANUP ITEMS ARE BEING IDENTIFIED/VERIFIED.





**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





DR2-ST-09-275A

**Stormwater System Improvements** 

#### Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

ST - Stormwater

Projected Start Date:

01/31/2016

Benefit Type: Area ( )

#### National Objective: Low/Mod

Activity Status: Under Way Project Title: STORMWATER IMPROVEMENTS Projected End Date: 08/31/2018 Completed Activity Actual End Date:

Responsible Organization: Fowler, Town of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Fowler, Town of	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas.

The project includes: The excavation of a 30' wide, approximately 7' deep, maintainable open ditch drainage swale on the northeast side of the community. In addition, a 24" storm outlet will be installed and connect to an existing 24" storm sewer pipe moving water to the existing 12th Street detention pond.; A 7.6 acre maintainable detention pond shall be constructed on the east side of town. The estimated depth of the pond shall be approximately 5' to 10' deep. A 24" storm sewer line shall be used for inlet and effluent piping in various locations. The effluent piping will transfer water from the detention pond to the nearby East Street ditch. An 8" tiles shall be installed throughout the bottom of the detention pond as well; and 24" storm sewers shall be installed at various locations throughout town extending previously upgraded storm sewer to better transport the surface run-off. 12" and 8" storm sewers with catch basins and manholes will also assist in providing the Town adequate storm water removal.

### **Location Description:**

With the limits of the Town of Fowler.

### **Activity Progress Narrative:**

CONSTRUCTION HAS BEGUN.



**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





DR2-ST-09-276A Stormwater System Improvements

#### Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

ST - Stormwater

Projected Start Date:

01/31/2016

Benefit Type: Area ( )

National Objective: Low/Mod

### Activity Status: Under Way Project Title: STORMWATER IMPROVEMENTS Projected End Date: 08/31/2018 Completed Activity Actual End Date:

**Responsible Organization:** Bicknell, City of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$870,500.00
Total Budget	\$0.00	\$870,500.00
Total Obligated	\$0.00	\$870,500.00
Total Funds Drawdown	\$393,228.49	\$469,228.49
Program Funds Drawdown	\$393,228.49	\$469,228.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$393,228.49	\$469,228.49
Bicknell, City of	\$393,228.49	\$469,228.49
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas.

The project includes: Replacement of the broken and damaged inlets within the City.; Replacement of large culverts which are culverts larger than 36 inches and that do not exceed the bridge limit of a 20 foot span.; Replacement of small culverts and storm sewer pipes with failing backfill, headwalls and

pavement.; and The reshaping side slopes on the open channel and removing soil and debris from the flow lines of the road side ditches.

### **Location Description:**

Within the limits of the Town of Bicknell.

### **Activity Progress Narrative:**

PROJECT 97% COMPLETE.



**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

### Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR2-ST-09-277A Stormwater Systems IMprovements

#### Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

ST - Stormwater

Projected Start Date:

01/31/2016

Benefit Type: Area ( )

National Objective: Low/Mod

### Activity Status: Under Way Project Title: STORMWATER IMPROVEMENTS Projected End Date: 08/31/2018 Completed Activity Actual End Date:

**Responsible Organization:** Edinburgh, Town of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$858,700.00
Total Budget	\$0.00	\$858,700.00
Total Obligated	\$0.00	\$858,700.00
Total Funds Drawdown	\$259,382.00	\$826,849.00
Program Funds Drawdown	\$259,382.00	\$826,849.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$259,382.00	\$826,849.00
Edinburgh, Town of	\$259,382.00	\$826,849.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project includes: Install 15-inch diameter storm sewer from the drywell system located in the Heather View Subdivision along Glasgow Drive to the drywell system for Old Town Estates and Pruitt Subdivisions.; Install an 18-inch, 24-inch, 36-inch and 42-inch storm sewer from the existing 18-inch sewer crossing Main cross Street (approximately 250 feet east of Harrell Drive) west on Main Cross Street and connect it into the existing 60-inch diameter storm sewer at Kyle Street. The 18-inch would start upstream and extend to Brown Street then the pipe size would increase to 24-inch from Brown Street to Clay Street, the pipe size would increase to 36-inch from Clay Street to Lincoln Street, then increase to 42-inch from Lincoln Street to Kyle Street. These storm sewers are sized to include some new storm sewers to separate from the existing combined sewers.; Connect existing drainage structures along Harrell Drive and Main Cross Street into the new storm sewers to remove them from the combined sewers.; and The total lineal feet of storm sewer pipe for this project is 3,408 LF.

### **Location Description:**

Within the limits of the Town of Edinburgh.

### **Activity Progress Narrative:**

PROJECT APPROXIMATELY 99% COMPLETE. NO ANTICIPATED DELAYS.

**No Accomplishments Performance Measures** 

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

### Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



DR2-ST-09-278A Stormwater Improvements

## Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: ST - Stormwater

**Projected Start Date:** 01/31/2016

Benefit Type: Area ( )

National Objective: Low/Mod

### Activity Status: Planned Project Title: STORMWATER IMPROVEMENTS Projected End Date: 08/31/2018 Completed Activity Actual End Date:

**Responsible Organization:** Sullivan, City of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$73,481.51	\$746,150.83
Program Funds Drawdown	\$73,481.51	\$746,150.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$73,481.51	\$746,150.83
Sullivan, City of	\$73,481.51	\$746,150.83
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Construct a detention pond and a new dedicated storm water system along Graysville and Wolfenberger to help alleviate the combined sewer overflows.

### **Location Description:**

Northside of Beech Street and along Graysville and Wolfenberger in the City of Sulivan.

### **Activity Progress Narrative:**

PROJECT APPROXIMATELY 90% COMPLETE. NO ANTICIPATED DELAYS.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR2-ST-09-279A Stormwater System Improvements

#### Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

ST - Stormwater

Projected Start Date:

01/31/2016

Benefit Type: Area ( )

National Objective: Low/Mod

### Activity Status: Under Way Project Title: STORMWATER IMPROVEMENTS Projected End Date: 08/31/2018 Completed Activity Actual End Date:

**Responsible Organization:** Middletown, Town of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$983,000.00
Total Budget	\$0.00	\$983,000.00
Total Obligated	\$0.00	\$983,000.00
Total Funds Drawdown	\$208,608.76	\$216,433.76
Program Funds Drawdown	\$208,608.76	\$216,433.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$208,608.76	\$216,433.76
Middletown, Town of	\$208,608.76	\$216,433.76
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Construction of 2,000 feet of storm sewer ranging in diameter from 12-inch to 24-inch. The sewer will be constructed along State Road 236 beginning from the intersection of 8th St. to the intersection of Beechwood Ave.; Construction of approximately 1,600 feet of storm sewer ranging in diameter of 12-inch to 15-inch for the blocks between 8th and 7th Street along Maple Street, Liberty Street, and Central Avenue.; and Construction of approximately 550 feet of 12" storm sewer at the intersection of Locust and 6th St. and at the intersection of Locust St. and the alley between 5th and 6th St.

### **Location Description:**

Activity will occur within the limits of the town of Middletown.

### **Activity Progress Narrative:**

PROJECT APPROXIMATELY 86% COMPLETE. NO ANTICIPATED DELAYS.





**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



DR2-ST-09-280A Stormwater System Improvements

Activitiy Category:	Activity Status:
Construction/reconstruction of water/sewer lines or systems	Under Way
Project Number:	Project Title:
ST - Stormwater	STORMWATER IMPROVEMENTS
Projected Start Date:	Projected End Date:
01/31/2016	08/31/2018
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Rushville

#### **Activity Description:**

The project includes: Install storm sewer lines with new inlets and all associated grading and restoration through the middle of the Rush view Mobile Home Park, located at 832 East US 52, Rushville, Rush County, Indiana.

#### **Location Description:**

The project occurs within the limits of the City of Rushville.

#### **Activity Progress Narrative:**

PROJECT COMPLETE. CLOSE-OUT INITIATED.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR2-ST-09-281A Stormwater System Improvements

### Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

ST - Stormwater

Projected Start Date:

01/31/2016

Benefit Type: Area ( )

National Objective: Low/Mod

### Activity Status: Under Way Project Title: STORMWATER IMPROVEMENTS Projected End Date: 08/31/2018 Completed Activity Actual End Date:

**Responsible Organization:** Ligonier, City of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$365,810.00
Total Budget	\$0.00	\$365,810.00
Total Obligated	\$0.00	\$365,810.00
Total Funds Drawdown	\$87,607.98	\$87,607.98
Program Funds Drawdown	\$87,607.98	\$87,607.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$87,607.98	\$87,607.98
Ligonier, City of	\$87,607.98	\$87,607.98
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Reconstruct approximately 500 feet of a collapsed retaining wall along the western bank of the Elkhart River that had been worsened following flood and storm damage of 2008. The purpose of the project is to stabilize the existing river bank and stop the river migration to the west, which is threatening the existing alley and buildings between Third Street and Pigeon Street east of Cavin Street.

#### **Location Description:**

The project will occur within the limits of the City of Ligonier.

#### **Activity Progress Narrative:**

CONSTRUCTION DELAYS DUE TO VIBRATIONS FROM THE WORK CAUSING PROBLEMS FOR BUSINESSES NEAR PROJECT AREA. PROJECT SCOPE RE-ENGINEERED TO ADDRESS THE PROBLEM AND CHANGE ORDER SUBMITTED. CONSTRUCTION NOW UNDERWAY UNDER RE-ENGINEERED SCOPE.





**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



DR2-ST-09-282A

**Stormwater System Improvements** 

### Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

ST - Stormwater

Projected Start Date:

01/31/2016

Benefit Type: Area ( )

#### National Objective: Low/Mod

### Activity Status: Under Way Project Title: STORMWATER IMPROVEMENTS Projected End Date: 08/31/2018 Completed Activity Actual End Date:

**Responsible Organization:** City of Franklin

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$747,247.00
Program Funds Drawdown	\$0.00	\$747,247.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$747,247.00
City of Franklin	\$0.00	\$747,247.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: A full-length structural rehabilitation project of the Roaring Run enclosed sewer system; Additional manholes and cleanouts will be installed to allow access to the sewer to facilitate cleaning and future inspections.; and Construct approximately 600 linear feet of 60" CMP and 300 linear feet of 72" CMP.

### **Location Description:**

The project will occur within the limits of the city of Franklin.

### **Activity Progress Narrative:**

PROJECT APPROXIMATELY 74% COMPLETE. NO ANTICIPATED DELAYS.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

#### **No Other Match Funding Sources Found**

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR2-ST-09-287A

Flood/Drainage

Activitiy Category:
Rehabilitation/reconstruction of a public improvement
Project Number:
ST - Stormwater
Projected Start Date:
04/12/2016

Benefit Type: Area ( )

National Objective: Low/Mod Activity Status: Under Way Project Title: STORMWATER IMPROVEMENTS Projected End Date: 11/30/2017 Completed Activity Actual End Date:

**Responsible Organization:** Holton, Town of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$999,000.00
Total Budget	\$0.00	\$999,000.00
Total Obligated	\$999,000.00	\$999,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Holton, Town of	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The town will construct a new storm water detention basin, replace 2195 LF of storm sewers, restore ditches, replace culverts and drainage channels.

### **Location Description:**

Improvements will take place on Versailles, Marion, Broadway and Washington Streets in the Town of Holton, Indiana.

#### **Activity Progress Narrative:**

PROJECT UNDER CONSTRUCTION. NO PROBLEMS OR ISSUES TO DATE.

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



DR2-ST-09-288A

## Flood/Drainage

## Activitiy Category: Rehabilitation/reconstruction of a public improvement Project Number: ST - Stormwater Projected Start Date: 04/12/2016 Benefit Type: Area ( ) National Objective: Low/Mod

Activity Status: Under Way Project Title: STORMWATER IMPROVEMENTS Projected End Date: 11/30/2017 Completed Activity Actual End Date:

**Responsible Organization:** Roachdale, Town of

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$1,000,000.00	\$1,000,000.00
Total Funds Drawdown	\$351,219.52	\$351,219.52
Program Funds Drawdown	\$351,219.52	\$351,219.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$351,219.52	\$351,219.52
Roachdale, Town of	\$351,219.52	\$351,219.52
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

12,413 LF of storm sewers, 11 manholes and 48 catch basins will be installed.

### **Location Description:**

Project will take place on Railroad, Washington, Columbia, Grove and South Streets in Roachdale, Indiana

#### **Activity Progress Narrative:**

PROJECT SUBSTANTIALLY COMPLETE.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

