Grantee: Indiana - OCRA

Grant: B-08-DF-18-0001

January 1, 2015 thru March 31, 2015 Performance Report



Grant Number: Obligation Date: Award Date:

B-08-DF-18-0001

Grantee Name: Contract End Date: Review by HUD:

Indiana - OCRA Submitted - Await for Review

Grant Award Amount: Grant Status: QPR Contact:

\$67,012,966.00 Active No QPR Contact Found

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$67,012,966.00 \$0.00

Total Budget: \$67,012,966.00

Disasters:

Declaration Number

FEMA-1766-DR-IN

Narratives

Disaster Damage:

The 2008 disasters in Indiana have been among the worst in our state; Is history. 82 of Indiana; Is 92 counties were declared as Presidential disaster areas between the three disaster periods (DR-1740, DR-1766 and DR-1795). DR-1766, the result of severe flooding in late May and early June, was clearly the most substantial with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for this disaster will exceed \$350 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in assistance. The PA process is now in full swing with FEMA having 471 applicants from local and state government and an estimated 2,092 project worksheets. Currently 26 million dollars have been obligated to local governments, and PA total estimates exceed \$150 million. While the estimated FEMA assistance is substantial, it will not cover the estimated recovery needs in the areas of economic and workforce development, infrastructure, and housing. The following summarizes the key unmet needs in each of these areas: Economic and Workforce Development The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal, levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$400 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less that \$75 million will be covered by FEMA. Additionally, the cityi's largest employer reported damages in excess of \$200 million none of which qualified for assistance. Infrastructure Damage to Indiana; is public infrastructure will likely exceed \$325 million and it is estimated that FEMA-PA will cover about half, or \$158 million of this expense. The remainder does not qualify, is covered by another Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need. FEMA-IA Applicants FEMA-IA Assistance (\$000) SBA Loans (\$000) FEMA-PA Assistance (\$000) Total Financial Assistance (\$000) June Flooding & Tornados DR-1766 17,840 54,241 71,711 158,502 284,454 About half of Indiana; Is PA expense comes from the extensive damages to Columbus Regional Hospital, a major hospital servicing a large portion of Southeastern Indiana. The hospital suffered over \$211 million in damage of which about half will qualify for FEMA-PA. One of the stateils top priorities has been to help CRH recover from the catastrophic losses experienced in June of 2008, and a portion of PA-match funding would be for this effort. The remaining PA expenses result from damage to a mixture of public infrastructure such as damaged roads, bridges, dams and levees. Of note, Indiana is local FEMA-PA match will likely exceed \$40 million. Indiana will likely not achieve an automatic reduction in the FEMA match rate from 25% to 10% as our statewide per capita loss will bebelow the \$122 threshold. However, our hardest hit counties have more than exceeded this threshold and thus this match will be a burden to them. The disaster CDBG funds will be key in helping reduce this local burden. Housing Indiana has over 17,000 families who suffered some type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required.

Recovery Needs:

The most urgent need is to insure that those communities wanting to participate in a buy-out program have the resources to do so. Over 550 homes totaling \$71MM could be purchased through the home buy-out program with local match exceeding \$17MM. Many communities have opted to participate in the home buy-out program offered by FEMA as most of these homes have been completely destroyed and are in floodplains. While this will clearly benefit the community long-term, two issues exist. First, the match requirement is burdensome and in many cases homeowners have been left in limbo while local communities wrestle with this issue. Some communities are currently deciding not to include significantly damaged homes in the buy-out because they are concerned about funding their 25% match. Second, the state anticipates receiving only \$30 million from FEMA in HMGP funds. This estimate is based on FEMA¡Is formula which determines the HMGP funds based on 15% of both IA and PA. This results in slightly more than a \$25 million shortfall. Indiana now has 14 local Long Term Recovery Committees (LTRCs) assessing the other unmet needs in counties declared during DR-1766. Early estimates indicate that those needs could exceed \$20



million. The vast majority of this need will be to ensure that communities have adequate affordable housing options. METHOD OF DISTRIBUTION All local units of government (cities, towns, counties) will be eligible for the Disaster Recovery program, including HUD Entitlements. Flood Plain Acquisition and Green Space Development IHCDA, in coordination with the Indiana Department of Homeland Security (IDHS), proposes to provide grants that allow cities, towns, and counties to acquire and demolish substantially damaged residential properties contained within a floodplain or floodway and to redevelop the area into permanent green space for community use. The voluntary program must be initiated by a local community and be agreed to by individual homeowners. In order to be considered for mitigation funds, communities must have a FEMA-approved multi-hazards mitigation plan. The Indiana Department of Homeland Security has provided grants to the 42 counties impacted by the floods to complete these plans. To expedite the overall process, FEMA has given approval for communities to apply for mitigation funds while they assemble their multi-hazards plans. Interested communities must submit a joint grant application to IDHS. Once a property is approved for purchase, the Federal Emergency Management Agency (FEMA) will cover 75 percent of the acquisition cost with the remaining 25 percent to be paid by the local unit of government, which can use CDBG funding to offset its match requirement. Priority will be given to communities with the greatest needs considering the concentration of affected individuals and financial need of each local unit of government. Specific criteria include: &bdquoX the communityi's match obligation as a percent of its annual budget; &bdquoX the median assessed value of the residential properties in the buy-out area; and &bdquoX the concentration of individual assistance applications in an impacted community. The Flood Plain Acquisition and Green Space Development Program has no maximum grant amount. Allocation: \$22,826,594 Emergency Rental Assistance From the beginning of the disaster, under the leadership of Governor Daniels, IHCDA took an active roll in ensuring that those victims of the floorary housing for all displaced victims. For displaced flood victims that were ineligible to receive FEMA assistance, IHCDA committed to paying any necessary security deposit and three months rent. For all of those who were deemed eligible to receive FEMA assistance, IHCDA committed to paying any necessary security deposit. IHCDA paid \$823,405.85 in temporary rental assistance to property owners to ensure the immediate housing of those displaced by the floods. The State would request that a portion of the CDBG Disaster Recovery Funds be used to reimburse IHCDA for these up-front costs. Allocation: \$823,406 Public Infrastructure The CDBG Disaster Recovery Fund (DRF) will be available through the Indiana Office of Community and Rural Affairs. This fund will help offset the twenty-five percent (25%) FEMA match for various eligible public facilities activities pursuant to 24 CFR 570.201(c) and 24 CRF 507.201(f)(2). The Office of Community and Rural Affairs will give priority for activities that benefit at least 51% low-to-moderate income persons. Eligible DRF activities will include most activities eligible under FEMA Public Assistance iV Category A, Category B (Permanent Restoration of Facilities), Category C, Category D (limited), Category E (buildings), Category F, Category G (limited). Eligible activities will be determined by OCRA on a project by project basis. Examples include: 1. Construction/rehabilitation of public wastewater systems; 2. Construction/rehabilitation of public drinking water systems; 3. Construction/rehabilitation of storm drainage systems; 4. Rehabilitation of public roadways, bridges and dams; 5. Construction/rehabilitation of public facility buildings. Projects/applications will be evaluated using the following criteria: 1. The importance of the project to post disaster recovery of the applicant; 2. The percentage of low-to-moderate income persons served; 3. The percentage of grant amount in relation to applicantils annual budget; 4. The relative economic distress of the applicant. Grant applications will be accepted and awards made until funding is no longer available. The intent of the program is to provide the non-federal share of necessary public improvements and/or rehabilitation related to the 2008 presidentially declared disaster. A minimum of fifty percent (50%) of grant funds will be awarded to projects that benefit at least 51% low-to-moderate income persons. Actual grant amounts are negotiated on a case by case basis and the amount of assistance will be dependent upon the factors described above. There is no maximum grant award for the Public Assistance Match Program. Allocation: \$40,000,000 Administration The State will set aside \$3,350,000 of its CDBG Disaster Recovery Funds for payment of costs associated with administering the Program (Docket No. FR-5250-N-01). This constitutes five percent (5%) of the State; is CDBG Disaster Recovery allocation. These funds will be used by the Office of Community and Rural Affairs for expenses associated with administering its State CDBG Program, including direct personal services and fringe benefits of applicable Office of Community and Rural Affairs staff, as well as direct and indirect expenses incurred in the proper administration of the state; s program and monitoring activities respective to CDBG grants awarded to units of local government (i.e. telephone, travel, services contractual, etc.). Allocation: \$3,350,000

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$61,526,606.80
Total Budget	(\$1,100,376.75)	\$61,526,606.80
Total Obligated	(\$1,082,743.57)	\$59,943,775.23
Total Funds Drawdown	\$1,346,643.08	\$54,784,744.68
Program Funds Drawdown	\$1,346,643.08	\$54,784,744.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$353,595.91	\$51,937,895.57
Match Contributed	\$0.00	\$0.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		60.12%
Overall Benefit Percentage (Actual)		56.10%
Minimum Non-Federal Match	\$0.00	\$3,000,000.00
Limit on Public Services	\$10,051,944.90	\$1,012,844.85
Limit on Admin/Planning	\$3,350,648.30	\$1,608,285.56
Limit on State Admin	\$0.00	\$1.608.285.56

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

Disaster Damage:

The 2008 disasters in Indiana have been among the worst in our state; Is history. 82 of Indiana; Is 92 counties were declared as Presidential disaster areas between the three disaster periods (DR-1740, DR-1766 and DR-1795). DR-1766, the result of severe flooding in late May and early June, was clearly the most substantial with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for this disaster will exceed \$350 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in assistance. The PA process is now in full swing with FEMA having 471 applicants from local and state government and an estimated 2,092 project worksheets. Currently 26 million dollars have been obligated to local governments, and PA total estimates exceed \$150 million. While the estimated FEMA assistance is substantial, it will not cover the estimated recovery needs in the areas of economic and workforce development, infrastructure, and housing. The following summarizes the key unmet needs in each of these areas: Economic and Workforce Development The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal, levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$400 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less that \$75 million will be covered by FEMA. Additionally, the cityils largest employer reported damages in excess of \$200 million none of which qualified for assistance. Infrastructure Damage to Indiana; s public infrastructure will likely exceed \$325 million and it is estimated that FEMA-PA will cover about half, or \$158 million of this expense. The remainder does not qualify, is covered by another Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need. FEMA-IA Applicants FEMA-IA Assistance (\$000) SBA Loans (\$000) FEMA-PA Assistance (\$000) Total Financial Assistance (\$000) June Flooding & Tornados DR-1766 17,840 54,241 71,711 158,502 284,454. About half of Indianails PA expense comes from the extensive damages to Columbus Regional Hospital, a major hospital servicing a large portion of Southeastern Indiana. The hospital suffered over \$211 million in damage of which about half will qualify for FEMA-PA. One of the state; is top priorities has been to help CRH recover from the catastrophic losses experienced in June of 2008, and a portion of PA-match funding would be for this effort. The remaining PA expenses result from damage to a mixture of public infrastructure such as damaged roads, bridges, dams and levees. Of note, Indianails local FEMA-PA match will likely exceed \$40



million. Indiana will likely not achieve an automatic reduction in the FEMA match rate from 25% to 10% as our statewideper capita loss will below the \$122 threshold. However, our hardest hit counties have more than exceeded this threshold and thus this match will be a burden to

them. The disaster CDBG funds will be key in helping reduce this local burden. Housing Indiana has over 17,000 families who suffered some type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required. Recovery Needs:

The most urgent need is to insure that those communities wanting to participate in a buy-out program have the resources to do so. Over 550 homes totaling \$71MM could be purchased through the home buy-out program with local match exceeding \$17MM. Many communities have opted to participate in the home buy-out program offered by FEMA as most of these homes have been completely destroyed and are in floodplains. While this will clearly benefit the community long-term, two issues exist. First, the match requirement is burdensome and in many cases homeowners have been left in limbo while local communities wrestle with this issue. Some communities are currently deciding not toinclude significantly damaged homes in the buy-out because they are concerned about funding their 25% match. Second, the state anticipates

receiving only \$30 million from FEMA in HMGP funds. This estimate is based on FEMAils formula which determines the HMGP funds based on 15% of both IA and PA. This results in slightly more than a \$25 million shortfall. Indiana now has 14 local Long Term Recovery Committees (LTRCs) assessing the other unmet needs in counties declared during DR-1766. Early estimates indicate that those needs could exceed \$20 million. The vast majority of this need will be to ensure that communities have adequate affordable housing options. METHOD OF DISTRIBUTION All local units of government (cities, towns, counties) will be eligible for the Disaster Recovery program, including HUD Entitlements. Flood Plain Acquisition and Green Space Development IHCDA, in coordination with the Indiana Department of Homeland Security (IDHS), proposes to provide grants that allow cities, towns, and counties to acquire and demolish substantially damaged residential properties contained within a floodplain or floodway and to redevelop the area into permanent green space for community use. The voluntary program must be initiated by a local community and be agreed to by individual homeowners. In order to be considered for mitigation funds, communities must have a FEMA-approved multi-hazards mitigation plan. The Indiana Department of Homeland Security has provided grants to the 42 counties impacted by the floods to complete these plans. To expedite the overall process, FEMA has given approval for communities to apply for mitigation funds while they assemble their multi-hazards plans. Interested communities must submit a joint grant application to IDHS. Once a property is approved for purchase, the Federal Emergency Management Agency (FEMA) will cover 75 percent of the acquisition cost with the remaining 25 percent to be paid by the local unit of government, which can use CDBG funding to offset its match requirement. Priority will be given to communities with the greatest needs considering the concentration of affected individuals and financial need of each local unit of government. Specific criteria include: &bdquoX the community&iexc;&brvbrs match obligation as a percent of its annual budget; &bdquoX the median assessed value of the residential properties in the buy-out area; and &bdquoX the concentration of individual assistance applications in an impacted community. The Flood Plain Acquisition and Green Space Development Program has no maximum grant amount. Allocation: \$22,826,594 Emergency Rental Assistance From the beginning of the disaster, under the leadership of Governor Daniels, IHCDA took an active roll in ensuring that those victims of the floo

rary housing for all displaced victims. For displaced flood victims that were ineligible to receive FEMA assistance, IHCDA committed to paying any necessary security deposit and three months rent. For all of those who were deemed eligible to receive FEMA assistance, IHCDA committed to paying any necessary security deposit. IHCDA paid \$823,405.85 in temporary rental assistance to property owners to ensure the immediate housing of those displaced by the floods. The State would request that a portion of the CDBG Disaster Recovery Funds be used to reimburse IHCDA for these up-front costs. Allocation: \$823,406 Public Infrastructure The CDBG Disaster Recovery Fund (DRF) will be available through the Indiana Office of Community and Rural Affairs. This fund will help offset the twenty-five percent (25%) FEMA match for various eligible public facilities activities pursuant to 24 CFR 570.201(c) and 24 CRF 507.201(f)(2). The Office of Community and Rural Affairs will give priority for activities that benefit at least 51% low-to-moderate income persons. Eligible DRF activities will include most activities eligible under FEMA Public Assistance ¡V Category A, Category B (Permanent Restoration of Facilities), Category C, Category D (limited), Category E (buildings), Category F, Category G (limited). Eligible activities will be determined by OCRA on a project by project basis. Examples include: 1. Construction/rehabilitation of public wastewater systems; 2. Construction/rehabilitation of public drinking water systems; 3. Construction/rehabilitation of storm drainage systems; 4. Rehabilitation of public roadways, bridges and dams; 5. Construction/rehabilitation of public facility buildings. Projects/applications will be evaluated using the following criteria: 1. The importance of the project to post disaster recovery of the applicant; 2. The percentage of low-to-moderate income persons served; 3. The percentage of grant amount in relation to applicant; Is annual budget; 4. The relative economic distress of the applicant. Grant



applications will be accepted and awards made until funding is no longer available. The intent of the program is to provide the non-federal share of necessary public improvements and/or rehabilitation related to the 2008 presidentially declared disaster. A minimum of fifty percent (50%) of grant funds will be awarded to projects that benefit at least 51% low-to-moderate income persons. Actual grant amounts are negotiated on a case by case basis and the amount of assistance will be dependent upon the factors described above. There is no maximum grant award for the Public Assistance Match Program. Allocation: \$40,000,000 Administration The State will set aside \$3,350,000 of its CDBG Disaster Recovery Funds for payment of costs associated with administering the Program (Docket No. FR-5250-N-01). This constitutes five percent (5%) of the State_i's CDBG Disaster Recovery allocation. These funds will be used by the Office of Community and Rural Affairs for expenses associated with administering its State CDBG Program, including direct personal services and fringe benefits of applicable Office of Community and Rural Affairs staff, as well as direct and indirect expenses incurred in the proper administration of the state_i's program and monitoring activities respective t

o CDBGgrants awarded to units of local government (i.e. telephone, travel, services contractual, etc.).Allocation: \$3,350,000

Project Summary

Project #, Project Title	This Report Period	To Dat	te
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
DL- Dams/Levees, Dam and Levee Improvements	\$359,966.11	\$16,764,272.86	\$13,692,131.68
DR1-09-Admin, State Admin	\$1,461.97	\$1,611,292.00	\$479,012.27
DR1A-09-001, Union City, City of	\$0.00	\$12,985.75	\$12,985.75
DR1A-09-002, Gosport, Town of	\$0.00	\$8,075.44	\$8,075.44
DR1A-09-003, Sullivan County	\$0.00	\$81,391.13	\$81,391.13
DR1A-09-004, Town of New Whiteland	\$0.00	\$4,537.14	\$4,537.14
DR1A-09-005, Brown County	\$0.00	\$5,966.46	\$5,966.46
DR1A-09-006, Trafalgar, Town of	\$0.00	\$2,575.00	\$2,575.00
DR1A-09-007, Sullivan, City of	\$0.00	\$31,567.94	\$31,567.94
DR1A-09-008, Jefferson Co. Commissioners	\$0.00	\$11,497.28	\$11,497.28
DR1A-09-009, Trafalgar, Town of	\$0.00	\$6,400.28	\$6,400.28
DR1A-09-010, Crawfordsville	\$0.00	\$22,097.79	\$22,097.79
DR1A-09-011, Fountain County	\$0.00	\$22,952.11	\$22,952.11
DR1A-09-012, Clayton, Town of	\$0.00	\$467.63	\$467.63
DR1A-09-013, Hazelton, Town of	\$0.00	\$2,902.09	\$2,902.09
DR1A-09-014, Gibson County	\$0.00	\$50,425.27	\$50,425.27
DR1A-09-015, Pike County Board of Commissioners	\$0.00	\$51,869.74	\$51,869.74
DR1A-09-016, Posey County	\$0.00	\$17,040.38	\$17,040.38
DR1A-09-017, Vincennes, City of	\$0.00	\$15,041.13	\$15,041.13
DR1A-09-018, Darlington, Town of	\$0.00	\$3,529.70	\$3,529.70
DR1A-09-019, Bicknell	\$0.00	\$17,918.50	\$17,918.50
DR1A-09-020, Elnora, Town of	\$0.00	\$4,425.11	\$4,425.11
DR1A-09-021, Brooklyn, Town of	\$0.00	\$4,095.36	\$4,095.36
DR1A-09-022, Daviess County	\$0.00	\$7,479.14	\$7,479.14
DR1A-09-023, Jasonville, City of	\$0.00	\$8,607.32	\$8,607.32



DR1A-09-024, Spencer, Town of	\$0.00	\$39,408.38	\$39,408.38
DR1A-09-025, Worthington, Town of	\$0.00	\$15,960.33	\$15,960.33
DR1A-09-026, Knox County	\$0.00	\$52,522.43	\$52,522.43
DR1A-09-027, Morgan County	\$0.00	\$229,102.46	\$229,102.46
DR1A-09-028, Lawrence, City of	\$0.00	\$21,495.25	\$21,495.25
DR1A-09-029, Bloomfield, Town of	\$0.00	\$9,357.84	\$9,357.84
DR1A-09-030, Greene County	\$0.00	\$71,239.81	\$71,239.81
DR1A-09-031, Brazil, City of	\$0.00	\$12,218.31	\$12,218.31
DR1A-09-032, Danville, Town of	\$0.00	\$35,195.33	\$35,195.33
DR1A-09-033, Knox County	\$0.00	\$59,888.46	\$59,888.46
DR1A-09-034, Jackson County	\$0.00	\$68,286.46	\$68,286.46
DR1A-09-035, Brownstown, Town of	\$0.00	\$10,528.10	\$10,528.10
DR1A-09-036, Montezuma, Town of	\$0.00	\$3,404.97	\$3,404.97
DR1A-09-037, Bloomington, City of	\$0.00	\$22,378.22	\$22,378.22
DR1A-09-038, Waveland, Town of	\$0.00	\$3,084.38	\$3,084.38
DR1A-09-039, Brown County	\$0.00	\$55,163.60	\$55,163.60
DR1A-09-040, Owen County	\$0.00	\$10,228.41	\$10,228.41
DR1A-09-041, Montgomery County	\$0.00	\$37,507.08	\$37,507.08
DR1A-09-042, Morgan County	\$0.00	\$156,584.86	\$156,584.86
DR1A-09-043, Greene County	\$0.00	\$100,925.24	\$100,925.24
DR1A-09-044, Staunton, Town of	\$0.00	\$2,440.00	\$2,440.00
DR1A-09-045, Bartholomew County	\$0.00	\$1,724,046.05	\$1,724,046.05
DR1A-09-046, Columbus City	\$0.00	\$240,960.35	\$240,960.35
DR1A-09-047, Morgan County	\$0.00	\$3,023.77	\$3,023.77
DR1A-09-048, Owen County	\$0.00	\$1,482.41	\$1,482.41
DR1A-09-049, Owen County-S.R. Bean Blossom	\$0.00	\$23,479.36	\$23,479.36
DR1A-09-050, Waynetown, Town of	\$0.00	\$2,498.41	\$2,498.41
DR1A-09-051, Liberty, Town of	\$0.00	\$1,215.32	\$1,215.32
DR1A-09-052, Henry County	\$0.00	\$55,535.54	\$55,535.54
DR1A-09-052, Henry County	\$0.00	\$0.00	\$0.00
DR1A-09-053, Springport, Town of	\$0.00	\$3,094.38	\$3,094.38
DR1A-09-054, Bartholomew County	\$0.00	\$188,290.86	\$188,290.86
DR1A-09-055, Wayne County	\$0.00	\$46,294.31	\$46,294.31
DR1A-09-056, Edinburgh, Town of	\$0.00	\$138,664.10	\$138,664.10
DR1A-09-057, Owen County	\$0.00	\$336,828.64	\$336,828.64
DR1A-09-058, Town of Rockville	\$0.00	\$2,056.25	\$2,056.25
DR1A-09-059, Town of Prince's Lake	\$0.00	\$14,169.19	\$14,169.19
DR1A-09-060, City of Beech Grove	\$0.00	\$7,686.17	\$7,686.17
DR1A-09-061, Brown County	\$0.00	\$37,461.19	\$37,461.19
DR1A-09-062, Town of Cloverdale	\$0.00	\$3,839.55	\$3,839.55
DR1A-09-062, Town of Cloverdale DR1A-09-063, City of Martinsville	\$0.00 \$0.00	\$3,839.55 \$294,689.09	\$3,839.55 \$294,689.09



DR1A-09-064, Town of Shelburn	\$0.00	\$2,319.88	\$2,319.88
DR1A-09-065, Vermillion County	\$0.00	\$4,260.98	\$4,260.98
DR1A-09-066, Union County	\$0.00	\$35,030.76	\$35,030.76
DR1A-09-067, City of Terre Haute	\$0.00	\$25,042.09	\$25,042.09
DR1A-09-068, Town of West Terre Haute	\$0.00	\$11,175.70	\$11,175.70
DR1A-09-069, Town of Medora	\$0.00	\$4,303.85	\$4,303.85
DR1A-09-070, Randolph County	\$0.00	\$24,627.61	\$24,627.61
DR1A-09-071, City of Clinton	\$0.00	\$4,294.59	\$4,294.59
DR1A-09-072, Middletown, Town of	\$0.00	\$19,311.09	\$19,311.09
DR1A-09-073, New Castle, City of	\$0.00	\$27,005.43	\$27,005.43
DR1A-09-074, Rush County	\$0.00	\$108,012.64	\$108,012.64
DR1A-09-075, Bartholomew County	\$0.00	\$10,227,984.72	\$10,227,984.72
DR1A-09-076, Town of Cambridge City	\$0.00	\$8,634.06	\$8,634.06
DR1A-09-077, Town of Knightstown	\$0.00	\$43,978.76	\$43,978.76
DR1A-09-078, Parke County	\$0.00	\$65,375.21	\$65,375.21
DR1A-09-079, Washington County	\$0.00	\$3,999.61	\$3,999.61
DR1A-09-080, Switz City	\$0.00	\$3,280.37	\$3,280.37
DR1A-09-081, Center Point	\$0.00	\$4,133.50	\$4,133.50
DR1A-09-082, Fairview Park, Town of	\$0.00	\$2,938.89	\$2,938.89
DR1A-09-083, Johnson County	\$0.00	\$121,368.28	\$121,368.28
DR1A-09-084, Clay County	\$0.00	\$139,797.26	\$139,797.26
DR1A-09-085, Town of Rockville	\$0.00	\$1,434.60	\$1,434.60
DR1A-09-086, Town of Bargersville	\$0.00	\$9,652.94	\$9,652.94
DR1A-09-087, Johnson County	\$0.00	\$35,507.85	\$35,507.85
DR1A-09-088, Harmony, Town of	\$0.00	\$2,976.50	\$2,976.50
DR1A-09-089, Johnson County	\$0.00	\$18,679.24	\$18,679.24
DR1A-09-090, Seelyville, Town of	\$0.00	\$525.19	\$525.19
DR1A-09-091, Bartholomew County	\$0.00	\$276,517.38	\$276,517.38
DR1A-09-092, Putnam County	\$0.00	\$126,142.07	\$126,142.07
DR1A-09-093, Vermillion County	\$0.00	\$123,779.73	\$123,779.73
DR1A-09-094, City of Martinsville	\$0.00	\$50,339.62	\$50,339.62
DR1A-09-095, Nashville, Town of	\$0.00	\$2,314.10	\$2,314.10
DR1A-09-096, Brown County	\$0.00	\$11,620.49	\$11,620.49
DR1A-09-097, Town of Ellettsville	\$0.00	\$1,476.54	\$1,476.54
DR1A-09-098, Monroe County	\$0.00	\$33,523.43	\$33,523.43
DR1A-09-099, Shelby County	\$0.00	\$79,842.49	\$79,842.49
DR1A-09-100, Brown County	\$0.00	\$38,667.57	\$38,667.57
DR1A-09-101, Vigo County	\$0.00	\$288,910.56	\$288,910.56
DR1A-09-102, City of Bloomington	\$0.00	\$6,153.23	\$6,153.23
DR1A-09-103, Clay County	\$0.00	\$2,500.00	\$2,500.00
DR1A-09-104, Clay County	\$0.00	\$4,089.72	\$4,089.72



DR1A-09-105, Parke County	\$0.00	\$41,310.49	\$41,310.49
DR1A-09-106, Washington County	\$0.00	\$17,976.32	\$17,976.32
DR1A-09-107, Shelby County	\$0.00	\$5,236.20	\$5,236.20
DR1A-09-108, Johnson County	\$0.00	\$29,031.70	\$29,031.70
DR1A-09-109, Johnson County	\$0.00	\$511,176.00	\$511,176.00
DR1A-09-110, Martinsville	\$0.00	\$87,095.30	\$87,095.30
DR1A-09-111, Morgan County	\$0.00	\$295,212.26	\$295,212.26
DR1A-09-112, Morgan County	\$0.00	\$18,617.50	\$18,617.50
DR1A-09-113, Morgan County	\$0.00	\$32,518.06	\$32,518.06
DR1A-09-114, Owen County	\$0.00	\$26,500.00	\$26,500.00
DR1A-09-115, Owen County	\$0.00	\$648,215.63	\$648,215.63
DR1A-09-116, Prince's Lakes	\$0.00	\$89,103.00	\$89,103.00
DR1A-09-117, Prince's Lakes	\$0.00	\$168,995.00	\$168,995.00
DR1A-09-118, Seelyville	\$0.00	\$31,500.00	\$31,500.00
DR1A-09-119, Terre Haute	\$0.00	\$49,710.00	\$49,710.00
DR1A-09-120, West Terre Haute	\$0.00	\$20,492.00	\$20,492.00
DR1A-09-121, Franklin, City of	\$0.00	\$211,800.13	\$211,800.13
DR1A-09-122, Johnson County	\$0.00	\$195,775.00	\$195,775.00
DR1B-09-001, Bartholomew County	\$0.00	\$1,375,861.00	\$1,375,861.00
DR1B-09-002, Bartholomew County	\$0.00	\$1,255,000.94	\$1,255,000.94
DR1B-09-003, Bartholomew County	\$0.00	\$56,006.00	\$56,006.00
DR1B-09-004, Town of Morgantown	\$0.00	\$780,903.88	\$780,903.88
DR1B-09-005, Crawfordsville	\$0.00	\$983,814.00	\$983,814.00
DR1B-09-006, Bloomington	\$0.00	\$207,194.00	\$207,194.00
DR1B-09-007, Montgomery County	\$0.00	\$547,303.31	\$547,303.31
DR1B-09-008, Putnam County	\$0.00	\$464,789.00	\$464,789.00
DR1B-09-009, Trafalgar	\$0.00	\$235,320.04	\$235,320.04
DR1B-09-010, Vincennes, City of	\$0.00	\$129,066.00	\$129,066.00
DR1B-09-011, Prince's Lakes	\$0.00	\$0.00	\$0.00
DR1B-09-012, Morgan County - Edgewood	\$0.00	\$0.00	\$0.00
DR1B-09-013, Prince's Lakes	\$0.00	\$0.00	\$0.00
DR1B-09-014, Prince's Lakes	\$0.00	\$0.00	\$0.00
DR1B-09-015, Morgan County	\$0.00	\$0.00	\$0.00
DR1B-09-016, Owen County	\$0.00	\$0.00	\$0.00
DR1B-09-017, Greencastle, City of	\$0.00	\$0.00	\$0.00
DR1B-09-018, Greensburg, City of	\$0.00	\$2,000,000.00	\$2,000,000.00
DR1B-09-019, Clinton	\$0.00	\$514,910.00	\$413,543.68
DR1B-09-020, Martinsville	\$0.00	\$125,977.00	\$125,977.00
DR1B-09-021, Bloomington	\$0.00	\$0.00	\$0.00
DR1B-09-022, Jennings County	\$0.00	\$0.00	\$0.00
DR1B-09-023, Johnson County	\$0.00	\$0.00	\$0.00



DR1B-09-024, Lawrenceburg	\$0.00	\$0.00	\$0.00
DR1B-09-025, Hazelton, Town of	\$0.00	\$0.00	\$0.00
DR1B-09-026, Terre Haute	\$0.00	\$0.00	\$0.00
DR1B-09-027, Vincennes	\$0.00	\$0.00	\$0.00
DR1B-09-028, Hendricks County	\$0.00	\$0.00	\$0.00
DR1FA-09-001, Emergency Flood Assistance	\$0.00	\$823,406.00	\$821,844.85
DR1H Project, Affordable Rental Housing (RLF)	\$934,077.86	\$10,000,000.00	\$6,467,593.54
DR1HB Administration, DR1HB Flood Buyout Administration	\$6,125.00	\$427,836.30	\$184,980.76
DR1HB Projects, Buyout of Residential Properties	\$45,012.14	\$8,455,481.60	\$5,546,527.06



Activities

N/A

Project # / Title: DL- Dams/Levees / Dam and Levee Improvements

Grantee Activity Number: DR1B-DL-09-014A
Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DL- Dams/Levees Dam and Levee Improvements

Projected Start Date: Projected End Date:

09/16/2010 09/30/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

/A Prince's Lake, Town of

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$52,200.00
Total Budget	\$0.00	\$52,200.00
Total Obligated	\$0.00	\$52,200.00
Total Funds Drawdown	\$0.00	\$49,200.00
Program Funds Drawdown	\$0.00	\$49,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$52,200.00
Prince's Lake, Town of	\$0.00	\$52,200.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a dam rehabilitation project

Location Description:

Beumer Consulting PO Box 219 Farmland, IN 47340

Activity Progress Narrative:

Princess Lakes is in non-compliance and the closeout is past due. Community is not eligible for future funding until the project is brought into compliance.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-014B
Activity Title: dam rehabilitation

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

DL- Dams/Levees Dam and Levee Improvements

Projected Start Date: Projected End Date:

09/16/2010 09/30/2012

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Survey)

National Objective: Responsible Organization:

Low/Mod Prince's Lake, Town of

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,488,800.00
Total Budget	\$0.00	\$1,488,800.00
Total Obligated	\$0.00	\$1,488,800.00
Total Funds Drawdown	\$0.00	\$1,262,294.72
Program Funds Drawdown	\$0.00	\$1,262,294.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,262,294.72
Prince's Lake, Town of	\$0.00	\$1,262,294.72
Match Contributed	\$0.00	\$0.00

Activity Description:

During the June flooding of 2008 the Hants Lake Dam was overtopped. The Town will use grant funds to rehabilitate the dam and bring it up to the Indiana Department of Natural Resources code. The project includes; embankment reconstruction, removal and replacement of the existing spillway, reinforced concrete headwall and riprap, construction of an outlet channel and a toe drain and erosion control measures.

Location Description:

West of S. Nineveh Drive, North of E. Dunham Drive in the town of Prince's Lakes in southeastern Johnson County, Indiana

Activity Progress Narrative:

Princess Lakes is in non-compliance and the closeout is past due. Community is not eligible for future funding until the project is brought into compliance.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries - Area Benefit Survey Method

Low Mod Total Low/Mod%
0 1133 2151 52.67

Activity Locations

of Persons

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-021

Activity Title: Dam Improvements

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs

Under Way

Project Number:

Project Title:

DL- Dams/Levees Dam and Levee Improvements

Projected Start Date: Projected End Date:

11/22/2011 12/31/2014

12/31/201

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Bloomington, City of

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,504,552.00
Total Budget	\$0.00	\$1,504,552.00
Total Obligated	\$0.00	\$1,504,552.00
Total Funds Drawdown	\$0.00	\$1,504,459.40
Program Funds Drawdown	\$0.00	\$1,504,459.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,504,459.40
Bloomington, City of	\$0.00	\$1,504,459.40
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Bloomington will use grant funds to make improvements to the Griffy Lake Dam. The project includes the construction of a new intake tower and a redundant sluice gate, drawdown conduit rehabilitation, dam piping, spillway improvements, replacement of inboard slope panels, erosion control, the replacement of safety fencing removed during construction as well as other activities described the application .

Location Description:

Griffy Lake Bloomigton, IN

Activity Progress Narrative:

Grantee is in non-compliance closeout is past due. Community is not eligible for future funding until the project is brought into compliance.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-023A
Activity Title: Grant Administration

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DL- Dams/Levees Dam and Levee Improvements

Projected Start Date: Projected End Date:

02/22/2011 07/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Johnson County

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$29,000.00
Total Budget	\$0.00	\$29,000.00
Total Obligated	\$0.00	\$29,000.00
Total Funds Drawdown	\$0.00	\$29,000.00
Program Funds Drawdown	\$0.00	\$29,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$29,000.00
Johnson County	\$0.00	\$29,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANT ADMIN

N/A

Location Description:

Amy Miller Cornerstone Grant INC Greenwood, IN

Activity Progress Narrative:

Activities was completed and monitored for compliance and closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-023B
Activity Title: Dam Improvemetns

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Completed

Project Number: Project Title:

DL- Dams/Levees Dam and Levee Improvements

Projected Start Date: Projected End Date:

02/22/2011 07/31/2014

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Johnson County

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,085,400.00
Total Budget	\$0.00	\$1,085,400.00
Total Obligated	\$0.00	\$1,085,400.00
Total Funds Drawdown	\$0.00	\$1,085,400.00
Program Funds Drawdown	\$0.00	\$1,085,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,085,400.00
Johnson County	\$0.00	\$1,085,400.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Peoga Lakes Dam does not meet Indiana Department of Natural Resources safety requirements. The water level of the lake has been lowered by 10&rsquo to relieve the pressure on the dam and reduce the risk of an uncontrolled breach which would result in loss of life and damage to property and infrastructure downstream. A semi-circular weir, a concrete chute with baffle blocks, rip-rap and a drawdown valve will be constructed to alleviate flooding and increase the efficacy of the dam. These improvements are necessary to protect the disaster affected community.

Location Description:

Johnson County, Peoga Lakes

Activity Progress Narrative:

Activities have been completed and monitored for compliance and closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

1 1/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Lo	ow/Mod%
# of Persons	0	2	48	4.17

- 1		
- 1	B 810 /	
	_MI%:	
	LIVII /O.	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-027A **Activity Title: Activity Delivery**

Activitiy Category: Activity Status:

Administration **Under Way**

Project Number: Project Title:

DL- Dams/Levees Dam and Levee Improvements **Projected Start Date: Projected End Date:**

09/24/2013 10/31/2016

Completed Activity Actual End Date: Benefit Type: N/A

National Objective: Responsible Organization:

N/A Vincennes, City of

Overall Jan 1 thru Mar 31, 2015 To Date **Total Projected Budget from All Sources** N/A \$33,250.00 **Total Budget** \$0.00 \$33,250.00 **Total Obligated** \$0.00 \$33,250.00 **Total Funds Drawdown** \$9,600.00 \$26,700.00 \$26,700.00 \$9,600.00 **Program Funds Drawdown Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$9,600.00 \$26,700.00 Vincennes, City of \$9,600.00 \$26,700.00

\$0.00

Activity Description:

Match Contributed

Local grant administration

Location Description:

201 Vigo Street, Vincennes, Indiana 47591

Activity Progress Narrative:

The activity is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



\$0.00

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-027B

Activity Title: Levee Improvements

Activity Status: Activitiy Category:

Dike/dam/stream-river bank repairs **Under Way**

Project Number: Project Title:

DL- Dams/Levees Dam and Levee Improvements **Projected End Date: Projected Start Date:**

10/31/2016

09/24/2013

Completed Activity Actual End Date: Benefit Type: Area Benefit (Census)

Responsible Organization: National Objective:

Low/Mod Vincennes, City of

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,190,650.00
Total Budget	\$0.00	\$1,190,650.00
Total Obligated	\$0.00	\$1,190,650.00
Total Funds Drawdown	\$269,442.03	\$432,988.60
Program Funds Drawdown	\$269,442.03	\$432,988.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$269,442.03	\$391,122.03
Vincennes, City of	\$269,442.03	\$391,122.03
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the levee system which separates the city and the Wabash River. The improvements will be made to several critical areas along the three mile levee including levee closures and drainage lines that are no longer working or have reached the end of their useful life.

Location Description:

River Road, Vincennes, Indiana 47591-6848, Culbertson Blvd, Vincennes, Indiana 47591-1461, Oliphant Street, Vincennes, Indiana 47591-4023

Activity Progress Narrative:

Contract has been awarded. Division I and II are 100% complete. Division 3 is 55% complete.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total **Total** # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Lo	w/Mod%
# of Persons	5268	3252	15076	56.51

56.51	1
	56.51

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-028A
Activity Title: Dam Rehabilitation

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

DL- Dams/Levees Dam and Levee Improvements

Projected Start Date: Projected End Date:

01/23/2014 01/31/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Hendricks County

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$833,000.00
Total Budget	\$0.00	\$833,000.00
Total Obligated	\$0.00	\$833,000.00
Total Funds Drawdown	\$79,004.08	\$306,913.10
Program Funds Drawdown	\$79,004.08	\$306,913.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$59,076.34	\$286,985.36
Hendricks County	\$59,076.34	\$286,985.36
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Survey)

Grant funds will be used for the rehabilitation of the Je-To Lake dam. The dam is considered a high hazard dam and has experienced over-topping events.

Location Description:

Je-To Lake Dam in Hendricks County, Indiana

Activity Progress Narrative:

Grantee is in non-compliance with reporting requirements. No further draws will be made until reporting is updated.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Survey Method

	LOW	IVIOG	l otal Low/Mod%
# of Persons	0	50	86 58.14

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-028B
Activity Title: Activity Delivery

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DL- Dams/Levees Dam and Levee Improvements

Projected Start Date: Projected End Date:

01/23/2014 01/31/2017

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A Hendricks County

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$27,000.00
Total Budget	\$0.00	\$27,000.00
Total Obligated	\$0.00	\$27,000.00
Total Funds Drawdown	\$1,920.00	\$15,720.00
Program Funds Drawdown	\$1,920.00	\$15,720.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,920.00	\$15,720.00
Hendricks County	\$1,920.00	\$15,720.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used for the general administration of the project.

Location Description:

Hendricks County Commissioners 355 S. Washington Street #204 Danville, Indiana 46122

Activity Progress Narrative:

Grantee is in non-compliance with reporting requirements. No further draws will be made until reporting is updated.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-029A
Activity Title: Dam Rehabilitation

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

DL- Dams/Levees Dam and Levee Improvements

Projected Start Date: Projected End Date:

09/15/2014 09/30/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Morgan County

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,492,500.00
Total Budget	\$0.00	\$1,492,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Morgan County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Survey)

Grant funds will be used for improvements to Hart Lake Dam. The project will consist of the armor of the crest and downstream slope of the dam utilizing a cabled, concrete block, articulated mat system. Before installation of the articulated mat, the existing downstream slope will be reconstructed to provide and remove some depressions. This process will also provide a finished slope that is flatter than the existing 2.2 to 1. At the toe of the downstream slope of the dam a rip-rap plunge pool channel will be constructed. This plunge pool will decrease the high velocities of the overtopping water and protect the base of the dam from undercutting.

Location Description:

73 Hart Lake Drive, Mooresville, IN 46158-8485

Activity Progress Narrative:

Project is underway. The engineering contract has been signed. Currently in the construction bid process.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Survey Method

	LOW	WIOU	Total Low/Mod /6
# of Persons	0	117	181 64.64

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-029B
Activity Title: Activity Delivery

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DL- Dams/Levees Dam and Levee Improvements

Projected Start Date: Projected End Date:

09/15/2014 09/30/2017

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

Low/Mod Morgan County

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$48,465.00
Total Budget	\$0.00	\$48,465.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Morgan County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used for improvements to Hart Lake Dam. The project will consist of the armor of the crest and downstream slope of the dam utilizing a cabled, concrete block, articulated mat system. Before installation of the articulated mat, the existing downstream slope will be reconstructed to provide and remove some depressions. This process will also provide a finished slope that is flatter than the existing 2.2 to 1. At the toe of the downstream slope of the dam a rip-rap plunge pool channel will be constructed. This plunge pool will decrease the high velocities of the overtopping water and protect the base of the dam from undercutting.

Location Description:

73 Hart Lake Drive, Mooresville, IN 46158-8485

Activity Progress Narrative:

The activity is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: DR1-09-Admin / State Admin

Grantee Activity Number: DR1-09-Admin-A

Activity Title: State Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1-09-Admin State Admin

Projected Start Date: Projected End Date:

09/01/2008 12/31/2012

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A State of Indiana

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,247,875.00
Total Budget	\$0.00	\$1,247,875.00
Total Obligated	\$0.00	\$1,247,875.00
Total Funds Drawdown	\$1,461.97	\$473,477.24
Program Funds Drawdown	\$1,461.97	\$473,477.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,461.97	\$473,477.24



State of Indiana \$1,461.97 \$473,477.24

Match Contributed \$0.00 \$0.00

Activity Description:

General Admin

Location Description:

State of Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: DR1B-09-019 / Clinton

Grantee Activity Number: DR1B-09-019A
Activity Title: Administration

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR1B-09-019 Clinton

Projected Start Date: Projected End Date:

03/09/2011 09/30/2013



Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

....

Responsible Organization:

Clinton, City of

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$13,900.00
Total Budget	\$0.00	\$13,900.00
Total Obligated	\$0.00	\$13,900.00
Total Funds Drawdown	\$0.00	\$13,900.00
Program Funds Drawdown	\$0.00	\$13,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$11,455.00
Clinton, City of	\$0.00	\$11,455.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant Admin

Location Description:

West Central Indiana Economic Development District, INC. 1718 Wabash Ave, Terre Haute, IN

Activity Progress Narrative:

Activity complete. It has been monitored for compliance and closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR1B-09-019B
Activity Title: storm water

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR1B-09-019

Projected Start Date:

03/08/2011

Benefit Type: Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Clinton

Projected End Date:

09/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Clinton, City of

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$441,510.25
Total Budget	(\$59,499.75)	\$441,510.25
Total Obligated	(\$41,866.57)	\$399,643.68
Total Funds Drawdown	\$0.00	\$399,643.68
Program Funds Drawdown	\$0.00	\$399,643.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$41,866.57)	\$402,088.68
Clinton, City of	(\$41,866.57)	\$402,088.68
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Clinton will use grant funds to make storm water improvements on 10 acres around Feather Creek. The project will include widening sections of the creek, clearing and grubbing from bank to bank including debris removal, excavation of portions of the creek&rsquos slopes, installation of drainage structures, gabion basket additions, and the installation of granular bedding and riprap.

Location Description:

Feather Creek, Clinton, Indiana

Activity Progress Narrative:

Activity complete. It has been monitored for compliance and closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 3300 3300/3300

Activity funds eligible for DREF (Ike 227171 227171



Beneficiaries - Area Benefit Survey Method

Low Mod Total Low/Mod%
0 3088 5246 58.86

of Persons

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Direct Benefit (Households)

Project # / Title: DR1H Project / Affordable Rental Housing (RLF)

Grantee Activity Number: DR1H-012-002 - Haciendas LP

Activity Title: Acquisition/Rehab - Haciendas LP

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

DR1H Project (RLF)

Affordable Rental Housing

Projected Start Date:

Projected End Date:

12/01/2013 06/30/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Haciendas LP

Overall Jan 1 thru Mar 31, 2015 To Date

 Total Projected Budget from All Sources
 N/A
 \$7,000,000.00

 Total Budget
 \$0.00
 \$7,000,000.00

 Total Obligated
 \$0.00
 \$7,000,000.00

Total Funds Drawdown \$934,077.86 \$6,467,593.54



\$934,077.86	\$6,467,593.54
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$3,875,087.10
	\$0.00 \$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Acquisition and Rehabilitation Affordable Rental Housing

Location Description:

Indianapolis, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/200
# of Multifamily Units	0	0/200

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/200	0/0	0/200	0
# Renter Households	0	0	0	0/200	0/0	0/200	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: DR1HB Administration / DR1HB Flood Buyout Administration

Grantee Activity Number: DR1HB-009-001A - City of Columbus



Activity Title:

Administration - City of Columbus

Activitiy Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

06/02/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Completed

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

12/01/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Columbus

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$20,875.00
Total Budget	(\$51,861.20)	\$20,875.00
Total Obligated	(\$51,861.20)	\$20,875.00
Total Funds Drawdown	\$0.00	\$20,875.00
Program Funds Drawdown	\$0.00	\$20,875.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$20,875.00

Match Contributed \$0.00 \$0.00

Activity Description:

Local Administration

Location Description:

City of Columbus, Bartholomew County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-003A - Brown County
Activity Title: Administration - Brown County

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR1HB Administration DR1HB Flood Buyout Administration

Projected Start Date: Projected End Date:

11/01/2010 12/31/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Brown County2

Overall Jan 1 thru Mar 31, 2015 **To Date Total Projected Budget from All Sources** N/A \$25,075.95 **Total Budget** (\$6,111.80)\$25,075.95 **Total Obligated** (\$6,111.80)\$25,075.95 **Total Funds Drawdown** \$0.00 \$25,075.95 **Program Funds Drawdown** \$0.00 \$25,075.95 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$25,075.95

Match Contributed \$0.00

Activity Description:

Local administration funds

Location Description:

Brown County, IN

N/A

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-004A - Brown County
Activity Title: Administration - Brown County

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR1HB Administration DR1HB Flood Buyout Administration

Projected Start Date: Projected End Date:

11/01/2010 12/31/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Brown County2

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,800.75
Total Budget	(\$505.35)	\$3,800.75
Total Obligated	(\$505.35)	\$3,800.75
Total Funds Drawdown	\$0.00	\$3,800.75
Program Funds Drawdown	\$0.00	\$3,800.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,800.75

Match Contributed \$0.00 \$0.00

Activity Description:

Local Administration

N/A

Location Description:

Brown County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-013A - Town of Spencer
Activity Title: Administration - Town of Spencer

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR1HB Administration DR1HB Flood Buyout Administration

Projected Start Date: Projected End Date:

03/21/2011 04/01/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Town of Spencer

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$13,216.47
Total Budget	(\$4,469.03)	\$13,216.47
Total Obligated	(\$4,469.03)	\$13,216.47
Total Funds Drawdown	\$0.00	\$13,216.47
Program Funds Drawdown	\$0.00	\$13,216.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$13,216.47

Match Contributed \$0.00 \$0.00

Activity Description:

Local Administration

N/A

Location Description:

Town of Spencer, Owen County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-014A - Shelby County
Activity Title: Administration - Shelby County

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR1HB Administration DR1HB Flood Buyout Administration

Projected Start Date: Projected End Date:

01/07/2011 12/31/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A The Board of Commissioners of the County of Shelby

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$8,682.64
Total Budget	(\$1,887.01)	\$8,682.64
Total Obligated	(\$1,887.01)	\$8,682.64
Total Funds Drawdown	\$0.00	\$8,682.64
Program Funds Drawdown	\$0.00	\$8,682.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,682.64

Match Contributed \$0.00 \$0.00

Activity Description:

Local Administration

N/A

Location Description:

County of Shelby, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-011-001A - Town of Montezuma
Activity Title: Administration - Town of Montezuma

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1HB Administration DR1HB Flood Buyout Administration

Projected Start Date: Projected End Date:

04/19/2012 10/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Montezuma, Town of

Overall Jan 1 thru Mar 31, 2015 To Date **Total Projected Budget from All Sources** N/A \$15,850.00 **Total Budget** \$0.00 \$15,850.00 **Total Obligated** \$0.00 \$15,850.00 **Total Funds Drawdown** \$3,500.00 \$7,500.00 \$3,500.00 \$7,500.00 **Program Funds Drawdown Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$3,500.00 \$7,500.00 Montezuma, Town of \$3,500.00 \$7,500.00

\$0.00

Activity Description:

Local Administration

Match Contributed

N/A

Location Description:

Town of Montezuma, Parke County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



\$0.00

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-011-025A - City of Brazil
Activity Title: Administration - City of Brazil

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1HB Administration DR1HB Flood Buyout Administration

Projected Start Date: Projected End Date:

01/30/2012 11/01/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Brazil, City of2

Overall Jan 1 thru Mar 31, 2015 To Date **Total Projected Budget from All Sources** N/A \$9,765.00 **Total Budget** \$0.00 \$9,765.00 **Total Obligated** \$0.00 \$9,765.00 **Total Funds Drawdown** \$2,625.00 \$8,887.50 \$2,625.00 \$8,887.50 **Program Funds Drawdown Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$4,800.00 \$8,887.50 \$4,800.00 \$8,887.50 Brazil, City of2

\$0.00

Activity Description:

Local Administration

Match Contributed

N/A

Location Description:

City of Brazil, Clay county, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



\$0.00

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found **Total Other Funding Sources**

Project # / Title: **DR1HB Projects / Buyout of Residential Properties**

DR1HB-009-001B - City of Columbus **Grantee Activity Number:**

Activity Title: Homeowner Buy Out - City of Columbus

Activitiy Category: Activity Status:

Acquisition - buyout of residential properties Completed

Project Number: Project Title:

DR1HB Projects Buyout of Residential Properties

Projected Start Date: Projected End Date: 06/02/2010 12/01/2012

Completed Activity Actual End Date: Benefit Type: Direct Benefit (Households)

National Objective: Responsible Organization:

Low/Mod City of Columbus

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$793,214.29
Total Budget	(\$588,773.51)	\$793,214.29
Total Obligated	(\$588,773.51)	\$793,214.29
Total Funds Drawdown	\$0.00	\$793,214.29
Program Funds Drawdown	\$0.00	\$793,214.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$793,214.29



Match Contributed \$0.00 \$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

of Properties

City of Columbus, Bartholomew County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/68

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 0/68

of Singlefamily Units

0 0/68

Beneficiaries Performance Measures

	This Report Period			Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/35	0/68	0
# Owner Households	0	0	0	0/0	0/35	0/68	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-002B - Bartholomew County
Activity Title: Homeowner Buy Out - Bartholomew County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

12/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2012

\$0.00

Completed Activity Actual End Date:

Responsible Organization:

Bartholomew County

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$32,104.96
Total Budget	(\$53,439.69)	\$32,104.96
Total Obligated	(\$53,439.69)	\$32,104.96
Total Funds Drawdown	\$0.00	\$32,104.96
Program Funds Drawdown	\$0.00	\$32,104.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$32,104.96

Activity Description:

Match Contributed

Acquisition - buyout of residential properties

Location Description:

Bartholomew County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/4

This Report Period Cumulative Actual Total / Expected

Total Total



of Properties

\$0.00

# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4

	This Report Period			Cumulative Actual Total / Expected			
	Low Mod Total		Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/2	0/2	0/4	0
# Owner Households	0	0	0	0/2	0/2	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-003B - Brown County

Activity Title: Homeowner Buy Out - Brown County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Brown County2

\$0.00

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$475,875.63
Total Budget	(\$116,691.62)	\$475,875.63
Total Obligated	(\$116,691.62)	\$475,875.63
Total Funds Drawdown	\$0.00	\$475,875.63
Program Funds Drawdown	\$0.00	\$475,875.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$475,875.63

Activity Description:

Match Contributed

Acquisition - buyout of residential properties

Location Description:

Brwon County, IN

of Properties

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/41

This Report Period Cumulative Actual Total / Expected

Total Total



\$0.00

# of Housing Units	0	0/41
# of Singlefamily Units	0	0/41

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/20	0/21	0/41	0
# Owner Households	0	0	0	0/20	0/21	0/41	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-004B - Brown County
Activity Title: Homeowner Buy Out - Brown County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Brown County2

\$0.00

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$65,244.31
Total Budget	(\$16,571.59)	\$65,244.31
Total Obligated	(\$16,571.59)	\$65,244.31
Total Funds Drawdown	\$0.00	\$65,244.31
Program Funds Drawdown	\$0.00	\$65,244.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$65,244.31

Activity Description:

Match Contributed

Acquisition - buyout of residential properties

Location Description:

Brwon County

of Properties

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

 Total
 Total

 0
 0/7

This Report Period Cumulative Actual Total / Expected
Total Total



\$0.00

# of Housing Units	0	0/7
# of Singlefamily Units	0	0/7

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/3	0/4	0/7	0
# Owner Households	0	0	0	0/3	0/4	0/7	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-005B - City of Franklin
Activity Title: Homeowner Buy Out - City of Franklin

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/10/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

07/22/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Franklin

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,558,092.15
Total Budget	\$0.00	\$1,558,092.15
Total Obligated	\$0.00	\$1,558,092.15
Total Funds Drawdown	\$0.00	\$929,360.09
Program Funds Drawdown	\$0.00	\$929,360.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$929,360.09
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Franklin, Johnson County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/72
# of Parcels acquired voluntarily	0	4/72



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/72
# of Singlefamily Units	0	4/72

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	0/20	4/52	4/72	100.00
# Owner Households	0	0	0	0/20	4/52	4/72	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-006B - Johnson County
Activity Title: Homeowner Buy Out - Johnson County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

05/24/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Johnson County

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,206,809.90
Total Budget	\$0.00	\$1,206,809.90
Total Obligated	\$0.00	\$1,206,809.90
Total Funds Drawdown	\$0.00	\$1,200,588.44
Program Funds Drawdown	\$0.00	\$1,200,588.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,200,588.44
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Johnson County

of Properties

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/44

This Report Period Cumulative Actual Total / Expected
Total Total



# of Housing Units	0	0/44
# of Singlefamily Units	0	0/44

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/20	0/24	0/44	0
# Owner Households	0	0	0	0/20	0/24	0/44	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-009B - Morgan County
Activity Title: Homeowner Buy Out - Morgan County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/10/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Morgan County

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$959,185.55
Total Budget	\$0.00	\$959,185.55
Total Obligated	\$0.00	\$959,185.55
Total Funds Drawdown	\$0.00	\$660,859.12
Program Funds Drawdown	\$0.00	\$660,859.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$660,859.12
	00.00	Ф0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Morgan County

of Properties

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/23

This Report Period Cumulative Actual Total / Expected

Total Total



# of Housing Units	0	0/23
# of Singlefamily Units	0	0/23

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/10	0/13	0/23	0
# Owner Households	0	0	0	0/10	0/13	0/23	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-010B - Morgan County - Waverly **Homeowner Buy Out - Morgan County - Waverly Activity Title:**

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/03/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Morgan County

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$411,109.65
Total Budget	\$0.00	\$411,109.65
Total Obligated	\$0.00	\$411,109.65
Total Funds Drawdown	\$0.00	\$318,188.43
Program Funds Drawdown	\$0.00	\$318,188.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$318,188.43
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Old Town of Waverly, Morgan County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total **Total**

0 0/18

This Report Period Cumulative Actual Total / Expected Total Total



of Properties

# of Housing Units	0	0/18
# of Singlefamily Units	0	0/18

	This	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/8	0/10	0/18	0
# Owner Households	0	0	0	0/8	0/10	0/18	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-012B - Morgan - Henderson
Activity Title: Homeowner Buyout - Morgan-Henderson

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

01/18/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

The Board of Commissioners of the County of Morgan

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$57,830.30
Total Budget	\$0.00	\$57,830.30
Total Obligated	\$0.00	\$57,830.30
Total Funds Drawdown	\$0.00	\$56,598.55
Program Funds Drawdown	\$0.00	\$56,598.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$56,598.55
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Morgan County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 0/10

This Report Period Cumulative Actual Total / Expected

Total Total



# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/5	0/5	0/10	0
# Owner Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-013B - Town of Spencer
Activity Title: Homeowner Buy Out - Town of Spencer

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/21/2011

Benefit Type:

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Town of Spencer

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$200,343.00
Total Budget	(\$135,681.50)	\$200,343.00
Total Obligated	(\$135,681.50)	\$200,343.00
Total Funds Drawdown	\$0.00	\$200,343.00
Program Funds Drawdown	\$0.00	\$200,343.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$200,343.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Town of Spencer, Owen County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/23

This Report Period Cumulative Actual Total / Expected
Total Total



of Properties

 # of Housing Units
 0
 0/23

 # of Singlefamily Units
 0
 0/23

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-014B - Shelby County

Activity Title: Homeowner Buy Out - Shelby County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

01/07/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

The Board of Commissioners of the County of Shelby

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$138,106.27
Total Budget	(\$62,717.08)	\$138,106.27
Total Obligated	(\$62,717.08)	\$138,106.27
Total Funds Drawdown	\$0.00	\$138,106.27
Program Funds Drawdown	\$0.00	\$138,106.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$138,106.27

Match Contributed \$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

County of Shelby, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Properties 0 0/17

This Report Period Cumulative Actual Total / Expected

Total Total



# of Housing Units	0	0/17
# of Singlefamily Units	0	0/17

	This	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/7	0/10	0/17	0
# Owner Households	0	0	0	0/7	0/10	0/17	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-015B - Tippecanoe County
Activity Title: Homeowner Buy Out - Tippecanoe County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/14/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

03/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Tippecanoe County

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$55,157.38
Total Budget	(\$2,167.62)	\$55,157.38
Total Obligated	(\$2,167.62)	\$55,157.38
Total Funds Drawdown	\$0.00	\$55,157.38
Program Funds Drawdown	\$0.00	\$55,157.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$55,157.38
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Tippecanoe IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-016B - Vigo County
Activity Title: Homeowner Buy Out - Vigo County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

06/28/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Vigo County Board of Commissioners

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$146,714.20
Total Budget	\$0.00	\$146,714.20
Total Obligated	\$0.00	\$146,714.20
Total Funds Drawdown	\$0.00	\$32,407.50
Program Funds Drawdown	\$0.00	\$32,407.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$32,407.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Vigo County, IN

of Properties

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/6

This Report Period Cumulative Actual Total / Expected
Total Total



# of Housing Units	0	0/6
# of Singlefamily Units	0	0/6

	This	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%	
# of Households	0	0	0	0/0	0/6	0/6	0	
# Owner Households	0	0	0	0/0	0/6	0/6	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-018B - Vigo County
Activity Title: Homeowner Buy Out - Vigo County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

06/28/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Vigo County Board of Commissioners

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$347,703.80
Total Budget	\$0.00	\$347,703.80
Total Obligated	\$0.00	\$347,703.80
Total Funds Drawdown	\$0.00	\$30,907.84
Program Funds Drawdown	\$0.00	\$30,907.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$30,907.84
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Vigo County, IN

of Properties

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/9

This Report Period Cumulative Actual Total / Expected
Total Total



# of Housing Units	0	0/9
# of Singlefamily Units	0	0/9

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/0	0/9	0/9	0
# Owner Households	0	0	0	0/0	0/9	0/9	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-021B - Vigo County **Activity Title: Homeowner Buy Out - Vigo County**

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

06/28/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Vigo County Board of Commissioners

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$98,157.95
Total Budget	\$0.00	\$98,157.95
Total Obligated	\$0.00	\$98,157.95
Total Funds Drawdown	\$0.00	\$12,459.25
Program Funds Drawdown	\$0.00	\$12,459.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,459.25
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Vigo County, IN

of Properties

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total **Total** 0 0/3

This Report Period Cumulative Actual Total / Expected Total Total



# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/3	0/0	0/3	0
# Owner Households	0	0	0	0/3	0/0	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-011-001B - Town of Montezuma **Activity Title: Homeowner Buy Out - Town of Montezuma**

Activitiy Category:

Acquisition - buyout of residential properties

Project Number: DR1HB Projects

Projected Start Date:

04/19/2012

Benefit Type:

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

10/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Montezuma, Town of

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$301,154.00
Total Budget	\$0.00	\$301,154.00
Total Obligated	\$0.00	\$301,154.00
Total Funds Drawdown	\$43,680.14	\$301,154.00
Program Funds Drawdown	\$43,680.14	\$301,154.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$43,680.14	\$301,154.00
Montezuma, Town of	\$43,680.14	\$301,154.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Town of Montezuma, Parke County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/6
# of Singlefamily Units	0	0/6



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-011-024B - Morgan County
Activity Title: Homeowner Buy Out - Morgan County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

12/20/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Morgan County

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$202,772.75
Total Budget	\$0.00	\$202,772.75
Total Obligated	\$0.00	\$202,772.75
Total Funds Drawdown	\$0.00	\$125,039.31
Program Funds Drawdown	\$0.00	\$125,039.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$103,357.06
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Morgan County, IN

of Properties

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/4

This Report Period Cumulative Actual Total / Expected
Total Total



# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/4	0/0	0/4	0
# Owner Households	0	0	0	0/4	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



DR1HB-011-025B - City of Brazil **Grantee Activity Number:**

Homeowner Buy Out - City of Brazil **Activity Title:**

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

01/30/2012

Benefit Type:

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

11/01/2014

Completed Activity Actual End Date:

Responsible Organization:

Brazil, City of2

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$185,537.00
Total Budget	\$0.00	\$185,537.00
Total Obligated	\$0.00	\$185,537.00
Total Funds Drawdown	\$1,332.00	\$72,593.06
Program Funds Drawdown	\$1,332.00	\$72,593.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,982.00	\$72,593.06
Brazil, City of2	\$1,982.00	\$72,593.06
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Brazil, Clay County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-011-026B - Morgan County
Activity Title: Homeowner Buy Out - Morgan County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

02/15/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

07/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Morgan County

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$95,000.00
Total Budget	\$0.00	\$95,000.00
Total Obligated	\$0.00	\$95,000.00
Total Funds Drawdown	\$0.00	\$46,325.63
Program Funds Drawdown	\$0.00	\$46,325.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$46,325.63
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Morgan County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

Cumulative Actual Total / Expected

Total

O

O/2



		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

