Grantee: Indiana - OCRA

Grant: B-08-DF-18-0001

April 1, 2020 thru June 30, 2020 Performance Report

Grant Number:	Obligation Date:	Award Date:
B-08-DF-18-0001		
Grantee Name:	Contract End Date:	Review by HUD:
Indiana - OCRA		Reviewed and Approved
Grant Award Amount:	Grant Status:	QPR Contact:
\$67,012,966.00	Active	Eric Ogle
LOCCS Authorized Amount:	Estimated PI/RL Funds:	
\$67,012,966.00	\$3,010,786.46	

Total Budget: \$70,023,752.46

Disasters:

Declaration Number

FEMA-1766-IN

Narratives

Disaster Damage:

Recovery Needs:

The 2008 disasters in Indiana have been among the worst in our state's history. 82 of Indiana's 92 counties were declared as Presidential disaster areas between the three disaster periods (DR-1740, DR-1766 and DR-1795). DR-1766, the result of severe flooding in late May and early June , was clearly the most substantial with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for this disaster will exceed \$350 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in assistance. The PA process is now in full swing with FEMA having 471 applicants from local and state government and an estimated 2,092 project worksheets. Currently 26 million dollars have been obligated to local governments, and PA total estimates exceed \$150 million. While the estimated FEMA assistance is substantial, it will not cover the estimated recovery needs in the areas of economic and workforce development, infrastructure, and housing. The following summarizes the key unmet needs in each of these areas: Economic and Workforce Development The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal, levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$400 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less that \$75 million will be covered by FEMA. Additionally, the cityils largest employer reported damages in excess of \$200 million none of which gualified for assistance. Infrastructure Damage to Indianai |s public infrastructure will likely exceed \$325 million and it is estimated that FEMA-PA will cover about half, or \$158 million of this expense. The remainder does not qualify, is covered by another Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need. FEMA-IA Applicants FEMA-IA Assistance (\$000) SBA Loans (\$000) FEMA-PA Assistance (\$000) Total Financial Assistance (\$000) June Flooding & Tornados DR-1766 17,840 54,241 71,711 158,502 284,454

About half of Indianai S PA expense comes from the extensive damages to Columbus Regional Hospital, a major hospital servicing a large



portion of Southeastern Indiana. The hospital suffered over \$211 million in damage of which about half will qualify for FEMA-PA. One of the

statei|s top priorities has been to help CRH recover from the catastrophic losses experienced in June of 2008, and a portion of PA-match

funding would be for this effort. The remaining PA expenses result from damage to a mixture of public infrastructure such as damaged roads,

bridges, dams and levees. Of note, Indianai's local FEMA-PA match will likely

Recovery Needs:

exceed \$40 million. Indiana will likely not achieve an automatic

reduction in the FEMA match rate from 25% to 10% as our statewide per capita loss will be. elow the \$122 threshold. However, our hardest hit counties have more than exceeded this threshold and thus

this match will be a burden to them. The disaster CDBG funds will be key in helping reduce this local burden. Housing Indiana has over 17,000 families who suffered some

type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required.

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$69,266,247.82
Total Budget	\$0.00	\$68,776,247.82
Total Obligated	\$0.00	\$68,776,247.82
Total Funds Drawdown	\$74,416.13	\$64,443,097.63
Program Funds Drawdown	\$74,416.13	\$61,702,959.48
Program Income Drawdown	\$0.00	\$2,740,138.15
Program Income Received	\$0.00	\$3,010,786.46
Total Funds Expended	\$74,416.13	\$64,443,097.63
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 490,000.00
Match Funds	\$ 0.00	\$ 490,000.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
Bargersville, Town of	\$ 0.00	\$ 9,652.94
Brown County2	\$ 0.00	\$ 569,996.64
Union City, City of	\$ 0.00	\$ 12,985.75
Union County	\$ 0.00	\$ 35,030.76
Vermillion County	\$ 0.00	\$ 128,040.71
Vigo County	\$ 0.00	\$ 288,910.56
Vigo County Board of Commissioners	\$ 0.00	\$ 78,274.59
Vincenees, City of	\$ 0.00	\$ 15,041.13
Vincennes, City of	\$ 0.00	\$ 1,321,002.78
Washington County	\$ 0.00	\$ 21,975.93
Waveland, Town of	\$ 0.00	\$ 3,084.38
Wayne County	\$ 0.00	\$ 46,294.31
Brownstown, Town of	\$ 0.00	\$ 10,528.10
Waynetown, Town of	\$ 0.00	\$ 2,498.41
Worthington, Town of	\$ 0.00	\$ 15,960.33
Cambridge City, Town of	\$ 0.00	\$ 8,634.06
Center Point, Town of	\$ 0.00	\$ 4,133.50
City of Beech Grove	\$ 0.00	\$ 7,686.17
City of Columbus	\$ 0.00	\$ 814,089.29



City of Franklin	\$ 0.00	\$ 1,233,059.41
City of Martinsville	\$ 0.00	\$ 558,101.01
City of Terre Haute	\$ 0.00	\$ 525,734.21
Clay County	\$ 0.00	\$ 146,386.98
Bartholomew County	\$ 0.00	\$ 15,140,314.26
Clayton, Town of	\$ 0.00	\$ 467.63
Clinton, City of	\$ 0.00	\$ 417,838.27
Cloverdale, Town of	\$ 0.00	\$ 3,839.55
Columbus City	\$ 0.00	\$ 240,960.35
Crawfordsville	\$ 0.00	\$ 1,005,911.79
Danville, Town of	\$ 0.00	\$ 35,195.33
Darlington, Town of	\$ 0.00	\$ 3,529.70
Daviess County	\$ 0.00	\$ 7,479.14
Edinburgh, Town of	\$ 0.00	\$ 138,664.10
Ellettsville, Town of	\$ 0.00	\$ 1,476.54
Bicknell, City of	\$ 0.00	\$ 17,918.50
Elnora, Town of	\$ 0.00	\$ 4,425.11
Fairview Park, Town of	\$ 0.00	\$ 2,938.89
Fountain County	\$ 0.00	\$ 22,952.11
Gibson County1	\$ 0.00	\$ 50,425.27
Gosport, Town of	\$ 0.00	\$ 8,075.44
Greencastle, City of	\$ 0.00	\$ 569,467.00
Greene County	\$ 0.00	\$ 172,165.05
Greensburg, City of	\$ 0.00	\$ 2,000,000.00
Haciendas LP	\$ 0.00	\$ 6,500,000.00
Harmony, Town of	\$ 0.00	\$ 2,976.50
Bloomfield, Town of	\$ 0.00	\$ 9,357.84
Hazelton, Town of	\$ 0.00	\$ 1,027,303.07
Hendricks County	\$ 0.00	\$ 860,000.00
Henry County	\$ 0.00	\$ 55,535.54
Indiana Housing and Community Development Authority	\$ 0.00	\$ 821,844.85
Insight Development Corp	\$ 0.00	\$ 990,000.00
Jackson County	\$ 0.00	\$ 68,286.46
Jasonville, City of	\$ 0.00	\$ 8,607.32
Jefferson Co. Commissioners	\$ 0.00	\$ 11,497.28
Jennings County	\$ 0.00	\$ 1,698,333.93
John H Boner Community Center	\$ 0.00	\$ 1,000,000.00
Bloomington, City of	\$ 0.00	\$ 1,740,184.85
Johnson County	\$ 0.00	\$ 3,214,241.75
King Park Area Development Corporation	\$ 73,822.73	\$ 3,384,399.42
Knightstown, Town of	\$ 0.00	\$ 43,978.76
Knox County	\$ 0.00	\$ 112,410.89
Lawrence, City of	\$ 0.00	\$ 21,495.25
Lawrenceburg, City of	\$ 0.00	\$ 524,974.00
Liberty, Town of	\$ 0.00	\$ 1,215.32
Medora, Town of	\$ 0.00	\$ 4,303.85
Middletown, Town of	\$ 0.00	\$ 19,311.09
Monroe County	\$ 0.00	\$ 33,523.43
Brazil, City of1	\$ 0.00	\$ 12,218.31
Montezuma	\$ 0.00	\$ 3,404.97
Montezuma, Town of	\$ 0.00	\$ 308,654.00
Montgomery County	\$ 0.00	\$ 584,810.39
Morgan County	\$ 0.00	\$ 5,305,291.60
Nashville, Town of	\$ 0.00	\$ 2,314.10
New Castle, City of	\$ 0.00	\$ 27,005.43
Overlook at the Fairgrounds LP	\$ 0.00	\$ 915,000.00
Owen County-S.R. Bean Blossom	\$ 0.00	\$ 23,479.36
-		. , -



Owen County1	\$ 0.00	\$ 1,023,255.09
Owen County2	\$ 0.00	\$ 456,108.00
Brazil, City of2	\$ 0.00	\$ 172,612.70
Parke County	\$ 0.00	\$ 106,685.70
Pike County	\$ 0.00	\$ 51,869.74
Posey County	\$ 0.00	\$ 17,040.38
Prince's Lake, Town of	\$ 0.00	\$ 1,900,354.55
Prince's Lakes	\$ 0.00	\$ 1,756,728.00
Putnam County	\$ 0.00	\$ 590,931.07
Randolph County	\$ 0.00	\$ 24,627.61
Rockville, Town of	\$ 0.00	\$ 3,490.85
Rush County	\$ 0.00	\$ 108,012.64
Seelyville, Town of	\$ 0.00	\$ 32,025.19
Brooklyn, Town of	\$ 0.00	\$ 4,095.36
Shelburn, Town of	\$ 0.00	\$ 2,319.88
Shelby County1	\$ 0.00	\$ 79,842.49
Shelby County2	\$ 0.00	\$ 5,236.20
Spencer, Town of	\$ 0.00	\$ 39,408.38
Springport, Town of	\$ 0.00	\$ 3,094.38
State of Indiana	\$ 593.40	\$ 1,243,363.37
Staunton, Town of	\$ 0.00	\$ 2,440.00
Sullivan County	\$ 0.00	\$ 81,391.13
Sullivan, City of	\$ 0.00	\$ 31,567.94
Switz City, Town of	\$ 0.00	\$ 3,280.37
Brown County	\$ 0.00	\$ 148,879.31
The Board of Commissioners of the County of Morgan	\$ 0.00	\$ 58,659.23
The Board of Commissioners of the County of Shelby	\$ 0.00	\$ 114,382.45
Tippecanoe County	\$ 0.00	\$ 55,157.38
Town of Morgantown	\$ 0.00	\$ 780,903.88
Town of New Whiteland	\$ 0.00	\$ 4,537.14
Town of Prince's Lake	\$ 0.00	\$ 14,169.19
Town of Spencer	\$ 0.00	\$ 213,559.47
Town of West Terre Haute	\$ 0.00	\$ 31,667.70
Trafalgar, Town of1	\$ 0.00	\$ 8,975.28
Trafalgar, Town of2	\$ 0.00	\$ 235,320.04

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	64.40%	62.27%
Minimum Non Federal Match	\$.00	\$.00	\$490,000.00
Overall Benefit Amount	\$33,407,676.17	\$43,442,842.84	\$38,508,793.41
Limit on Public Services	\$10,051,944.90	\$1,012,844.85	\$1,012,844.85
Limit on Admin/Planning	\$3,350,648.30	\$3,208,400.13	\$2,549,957.33
Limit on Admin	\$.00	\$2,523,400.13	\$1,864,957.33
Most Impacted and Distressed	\$.00	\$.00	\$.00

Overall Progress Narrative:

IHCDA continues to work toward closeout of all open projects. Information pertaining to the specific awards may be found under the Activity Narratives.



Project Summary

	This Depart	To Det	-
Project #, Project Title	This Report Program Funds Drawdown	To Dat Project Funds Budgeted	e Program Funds Drawdown
DL- Dams/Levees, Dam and Levee Improvements	\$0.00	\$16,155,732.09	\$16,155,732.09
DR1-09-Admin, State Admin	\$593.40	\$961,314.00	\$558,363.37
DR1-MOU-1003, Flood Response Planning	\$0.00	\$685,000.00	\$685,000.00
DR1A-09-001, Union City, City of	\$0.00	\$12,985.75	\$12,985.75
DR1A-09-002, Gosport, Town of	\$0.00	\$8,075.44	\$8,075.44
DR1A-09-003, Sullivan County	\$0.00	\$81,391.13	\$81,391.13
DR1A-09-004, Town of New Whiteland	\$0.00	\$4,537.14	\$4,537.14
DR1A-09-005, Brown County	\$0.00	\$5,966.46	\$5,966.46
DR1A-09-006, Trafalgar, Town of	\$0.00	\$2,575.00	\$2,575.00
DR1A-09-007, Sullivan, City of	\$0.00	\$31,567.94	\$31,567.94
DR1A-09-008, Jefferson Co. Commissioners	\$0.00	\$11,497.28	\$11,497.28
DR1A-09-009, Trafalgar, Town of	\$0.00	\$6,400.28	\$6,400.28
DR1A-09-010, Crawfordsville	\$0.00	\$22,097.79	\$22,097.79
DR1A-09-011, Fountain County	\$0.00	\$22,952.11	\$22,952.11
DR1A-09-012, Clayton, Town of	\$0.00	\$467.63	\$467.63
DR1A-09-013, Hazelton, Town of	\$0.00	\$2,902.09	\$2,902.09
DR1A-09-014, Gibson County	\$0.00	\$50,425.27	\$50,425.27
DR1A-09-015, Pike County Board of Commissioners	\$0.00	\$51,869.74	\$51,869.74
DR1A-09-016, Posey County	\$0.00	\$17,040.38	\$17,040.38
DR1A-09-017, Vincennes, City of	\$0.00	\$15,041.13	\$15,041.13
DR1A-09-018, Darlington, Town of	\$0.00	\$3,529.70	\$3,529.70
DR1A-09-019, Bicknell	\$0.00	\$17,918.50	\$17,918.50
DR1A-09-020, Elnora, Town of	\$0.00	\$4,425.11	\$4,425.11
DR1A-09-021, Brooklyn, Town of	\$0.00	\$4,095.36	\$4,095.36
DR1A-09-022, Daviess County	\$0.00	\$7,479.14	\$7,479.14
	\$0.00	\$8,607.32	\$8,607.32
DR1A-09-023, Jasonville, City of DR1A-09-024, Spencer, Town of			
	\$0.00	\$39,408.38	\$39,408.38
DR1A-09-025, Worthington, Town of	\$0.00	\$15,960.33	\$15,960.33 \$52,522,43
DR1A-09-026, Knox County	\$0.00	\$52,522.43	\$52,522.43
DR1A-09-027, Morgan County	\$0.00	\$229,102.46	\$229,102.46
DR1A-09-028, Lawrence, City of	\$0.00	\$21,495.25	\$21,495.25
DR1A-09-029, Bloomfield, Town of	\$0.00	\$9,357.84	\$9,357.84
DR1A-09-030, Greene County	\$0.00	\$71,239.81	\$71,239.81
DR1A-09-031, Brazil, City of	\$0.00	\$12,218.31	\$12,218.31
DR1A-09-032, Danville, Town of	\$0.00	\$35,195.33	\$35,195.33
DR1A-09-033, Knox County	\$0.00	\$59,888.46	\$59,888.46
DR1A-09-034, Jackson County	\$0.00	\$68,286.46	\$68,286.46
DR1A-09-035, Brownstown, Town of	\$0.00	\$10,528.10	\$10,528.10
DR1A-09-036, Montezuma, Town of	\$0.00	\$3,404.97	\$3,404.97
DR1A-09-037, Bloomington, City of	\$0.00	\$22,378.22	\$22,378.22
DR1A-09-038, Waveland, Town of	\$0.00	\$3,084.38	\$3,084.38
DR1A-09-039, Brown County	\$0.00	\$55,163.60	\$55,163.60
DR1A-09-040, Owen County	\$0.00	\$10,228.41	\$10,228.41
DR1A-09-041, Montgomery County	\$0.00	\$37,507.08	\$37,507.08
DR1A-09-042, Morgan County	\$0.00	\$156,584.86	\$156,584.86
DR1A-09-043, Greene County	\$0.00	\$100,925.24	\$100,925.24
DR1A-09-044, Staunton, Town of	\$0.00	\$2,440.00	\$2,440.00



DR1A-09-045, Bartholomew County	\$0.00	\$1,724,046.05	\$1,724,046.05
DR1A-09-046, Columbus City	\$0.00	\$240,960.35	\$240,960.35
DR1A-09-047, Morgan County	\$0.00	\$3,023.77	\$3,023.77
DR1A-09-048, Owen County	\$0.00	\$1,482.41	\$1,482.41
DR1A-09-049, Owen County-S.R. Bean Blossom	\$0.00	\$23,479.36	\$23,479.36
DR1A-09-050, Waynetown, Town of	\$0.00	\$2,498.41	\$2,498.41
DR1A-09-051, Liberty, Town of	\$0.00	\$1,215.32	\$1,215.32
DR1A-09-052, Henry County	\$0.00	\$55,535.54	\$55,535.54
DR1A-09-053, Springport, Town of	\$0.00	\$3,094.38	\$3,094.38
DR1A-09-054, Bartholomew County	\$0.00	\$188,290.86	\$188,290.86
DR1A-09-055, Wayne County	\$0.00	\$46,294.31	\$46,294.31
DR1A-09-056, Edinburgh, Town of	\$0.00	\$138,664.10	\$138,664.10
DR1A-09-057, Owen County	\$0.00	\$336,828.64	\$336,828.64
DR1A-09-058, Town of Rockville	\$0.00	\$2,056.25	\$2,056.25
DR1A-09-059, Town of Prince's Lake	\$0.00	\$14,169.19	\$14,169.19
DR1A-09-060, City of Beech Grove	\$0.00	\$7,686.17	\$7,686.17
DR1A-09-061, Brown County	\$0.00	\$37,461.19	\$37,461.19
DR1A-09-062, Town of Cloverdale	\$0.00	\$3,839.55	\$3,839.55
DR1A-09-063, City of Martinsville	\$0.00	\$294,689.09	\$294,689.09
DR1A-09-064, Town of Shelburn	\$0.00	\$2,319.88	\$2,319.88
DR1A-09-065, Vermillion County	\$0.00	\$4,260.98	\$4,260.98
DR1A-09-066, Union County	\$0.00	\$35,030.76	\$35,030.76
DR1A-09-067, City of Terre Haute	\$0.00	\$25,042.09	\$25,042.09
DR1A-09-068, Town of West Terre Haute	\$0.00	\$11,175.70	\$11,175.70
DR1A-09-069, Town of Medora	\$0.00	\$4,303.85	\$4,303.85
DR1A-09-070, Randolph County	\$0.00	\$24,627.61	\$24,627.61
DR1A-09-071, City of Clinton	\$0.00	\$4,294.59	\$4,294.59
DR1A-09-072, Middletown, Town of	\$0.00	\$19,311.09	\$19,311.09
DR1A-09-073, New Castle, City of	\$0.00	\$27,005.43	\$27,005.43
DR1A-09-074, Rush County	\$0.00	\$108,012.64	\$108,012.64
DR1A-09-075, Bartholomew County	\$0.00	\$10,227,984.72	\$10,227,984.72
DR1A-09-076, Town of Cambridge City	\$0.00	\$8,634.06	\$8,634.06
DR1A-09-077, Town of Knightstown	\$0.00	\$43,978.76	\$43,978.76
DR1A-09-078, Parke County	\$0.00	\$65,375.21	\$65,375.21
DR1A-09-079, Washington County	\$0.00	\$3,999.61	\$3,999.61
DR1A-09-080, Switz City	\$0.00	\$3,280.37	\$3,280.37
DR1A-09-081, Center Point	\$0.00	\$4,133.50	\$4,133.50
DR1A-09-082, Fairview Park, Town of	\$0.00	\$2,938.89	\$2,938.89
DR1A-09-083, Johnson County	\$0.00	\$121,368.28	\$121,368.28
DR1A-09-084, Clay County	\$0.00	\$139,797.26	\$139,797.26
DR1A-09-085, Town of Rockville	\$0.00	\$1,434.60	\$1,434.60
DR1A-09-086, Town of Bargersville	\$0.00	\$9,652.94	\$9,652.94
DR1A-09-087, Johnson County	\$0.00	\$35,507.85	\$35,507.85
DR1A-09-088, Harmony, Town of	\$0.00	\$2,976.50	\$2,976.50
DR1A-09-089, Johnson County	\$0.00	\$18,679.24	\$18,679.24
DR1A-09-090, Seelyville, Town of	\$0.00	\$525.19	\$525.19
DR1A-09-091, Bartholomew County	\$0.00 \$0.00	\$226,517.38	\$276,517.38
•	\$0.00 \$0.00		
DR1A-09-092, Putnam County	\$0.00 \$0.00	\$126,142.07 \$123,779.73	\$126,142.07 \$123,779.73
DR1A-09-093, Vermillion County	\$0.00 \$0.00		
DR1A-09-094, City of Martinsville		\$50,339.62 \$2,314.10	\$50,339.62 \$2,314,10
DR1A-09-095, Nashville, Town of	\$0.00 \$0.00	\$2,314.10 \$11,620.49	\$2,314.10 \$11,620,40
DR1A-09-096, Brown County	\$0.00	\$11,620.49	\$11,620.49



DR1A-09-097, Town of Ellettsville	\$0.00	\$1,476.54	\$1,476.54
DR1A-09-098, Monroe County	\$0.00	\$33,523.43	\$33,523.43
DR1A-09-099, Shelby County	\$0.00	\$79,842.49	\$79,842.49
DR1A-09-100, Brown County	\$0.00	\$38,667.57	\$38,667.57
DR1A-09-101, Vigo County	\$0.00	\$288,910.56	\$288,910.56
DR1A-09-102, City of Bloomington	\$0.00	\$6,153.23	\$6,153.23
DR1A-09-103, Clay County	\$0.00	\$2,500.00	\$2,500.00
DR1A-09-104, Clay County	\$0.00	\$4,089.72	\$4,089.72
DR1A-09-105, Parke County	\$0.00	\$41,310.49	\$41,310.49
DR1A-09-106, Washington County	\$0.00	\$17,976.32	\$17,976.32
DR1A-09-107, Shelby County	\$0.00	\$5,236.20	\$5,236.20
DR1A-09-108, Johnson County	\$0.00	\$29,031.70	\$29,031.70
DR1A-09-109, Johnson County	\$0.00	\$511,176.00	\$511,176.00
DR1A-09-110, Martinsville	\$0.00	\$87,095.30	\$87,095.30
DR1A-09-111, Morgan County	\$0.00	\$295,212.26	\$295,212.26
DR1A-09-112, Morgan County	\$0.00	\$18,617.50	\$18,617.50
DR1A-09-113, Morgan County	\$0.00	\$32,518.06	\$32,518.06
DR1A-09-114, Owen County	\$0.00	\$26,500.00	\$26,500.00
DR1A-09-115, Owen County	\$0.00	\$648,215.63	\$648,215.63
DR1A-09-116, Prince's Lakes	\$0.00	\$89,103.00	\$89,103.00
DR1A-09-117, Prince's Lakes	\$0.00	\$168,995.00	\$168,995.00
DR1A-09-118, Seelyville	\$0.00	\$31,500.00	\$31,500.00
DR1A-09-119, Terre Haute	\$0.00	\$49,710.00	\$49,710.00
DR1A-09-120, West Terre Haute	\$0.00	\$20,492.00	\$20,492.00
DR1A-09-121, Franklin, City of	\$0.00	\$211,800.13	\$211,800.13
DR1A-09-122, Johnson County	\$0.00	\$195,775.00	\$195,775.00
DR1B-09-001, Bartholomew County	\$0.00	\$1,375,861.00	\$1,375,861.00
DR1B-09-002, Bartholomew County	\$0.00	\$1,255,000.94	\$1,255,000.94
DR1B-09-003, Bartholomew County	\$0.00	\$56,006.00	\$56,006.00
DR1B-09-004, Town of Morgantown	\$0.00	\$780,903.88	\$780,903.88
DR1B-09-005, Crawfordsville	\$0.00	\$983,814.00	\$983,814.00
DR1B-09-006, Bloomington	\$0.00	\$207,194.00	\$207,194.00
DR1B-09-007, Montgomery County	\$0.00	\$547,303.31	\$547,303.31
DR1B-09-008, Putnam County	\$0.00	\$464,789.00	\$464,789.00
DR1B-09-009, Trafalgar	\$0.00	\$235,320.04	\$235,320.04
DR1B-09-010, Vincennes, City of	\$0.00	\$129,066.00	\$129,066.00
DR1B-09-018, Greensburg, City of	\$0.00	\$2,000,000.00	\$2,000,000.00
DR1B-09-019, Clinton	\$0.00	\$413,543.68	\$413,543.68
DR1B-09-020, Martinsville	\$0.00	\$125,977.00	\$125,977.00
DR1FA-09-001, Emergency Flood Assistance	\$0.00	\$821,844.85	\$821,844.85
DR1H Project, Affordable Rental Housing	\$73,822.73	\$16,724,598.98	\$10,049,261.27
DR1HB Administration, DR1HB Flood Buyout	\$0.00	\$190,233.66	\$190,233.66
DR1HB Projects, Buyout of Residential Properties	\$0.00	\$5,662,248.23	\$5,649,869.72

Activities

Project # /

DR1-09-Admin / State Admin



Grantee Activity Number: DR1-09-Admin-A Activity Title: State Admin

Activitiy Type:

Administration **Project Number:** DR1-09-Admin **Projected Start Date:** 09/01/2008 **Benefit Type:** N/A **National Objective:** N/A

Activity Status: Under Way Project Title: State Admin Projected End Date: 12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

State of Indiana

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$597,897.00
Total Budget	\$0.00	\$597,897.00
Total Obligated	\$0.00	\$597,897.00
Total Funds Drawdown	\$593.40	\$508,924.56
Program Funds Drawdown	\$593.40	\$508,924.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$593.40	\$508,924.56
State of Indiana	\$593.40	\$508,924.56
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

General Admin

Location Description:

State of Indiana

Activity Progress Narrative:

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Project # / DR1H Project / Affordable Rental Housing





Grantee Activity Number: DR1-PSH_RLF-2017 Activity Title: King Park PSH Admin

Activitiy Type:

Administration **Project Number:** DR1H Project **Projected Start Date:** 05/02/2018 **Benefit Type:** N/A **National Objective:** Low/Mod

Activity Status:

Under Way **Project Title:** Affordable Rental Housing **Projected End Date:** 06/30/2019 **Completed Activity Actual End Date:**

Responsible Organization:

King Park Area Development Corporation

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2020 \$0.00	To Date \$365,229.94
Total Budget	\$0.00	\$365,229.94
Total Obligated	\$0.00	\$365,229.94
Total Funds Drawdown	\$73,822.73	\$109,737.77
Program Funds Drawdown	\$73,822.73	\$109,737.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$73,822.73	\$109,737.77
King Park Area Development Corporation	\$73,822.73	\$109,737.77
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Admin support for the Permanent Supportive Housing Revolving Loan Fund.

Location Description:

Marion County, Indiana.

Activity Progress Narrative:

The contract with King Park Development Corporation was extended through November 20, 2020. King Park Development Corporation has drawn \$3,655,255.96 of the \$7,304,959.98 award. King Park has used the funds as part of the Indianapolis Supportive Housing Revolving Loan Fund; through the first award, the fund supported the acquisition of 68 units, of which 25% of those units will be converted to supportive housing as part of the Indianapolis Integrated Supportive Housing Initiative – a collaborative effort to create integrated supportive housing in partnership with the City of Indianapolis.

IHCDA approved the last project to utilize the Supportive Housing Fund; this project was presented and approved by IHCDA's Board of Directors in September of 2019. The project received Release of Funds in October of 2019 and should close on all funding by the Spring of 2020, with construction to start immediately thereafter. IHCDA has requested that the DR funding in the project be claimed first, to allow for the funding to be drawn expeditiously.

IHCDA continues to provide technical assistance, in partnership with OCRA, to King Park Development Corporation and the Developer overseeing the construction of the project. IHCDA will be submitting monthly



updates on this project to OCRA and will be requesting bi-weekly updates from the development team to ensure full compliance with the contract, State policy, and the federal regulations.

IHCDA anticipates taking the last project to use the Fund to its Board of Directors in July. The project has just finalized the Environmental Review process aand has Release of Funds. This project also is utilizing National Housing Trust Fund and is undergoing a separate review to ensure full compliance with those environmental and historic regulations. Once approved by the Board of Directors, and upon the completion of the Environmental Review process, King Park Development Corporation will be able to draw the last remainder of the funds for acquisition. King Park has been able to make additional administrative draws on this award. IHCDA will then begin the closeout process and final monitoring of the project. IHCDA expects the acquisition and subsequent draw to occur in Q3 of 2020.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures No Accomplishments Performance Measures

Beneficiaries Performance Measures No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None





Grantee Activity Number: DR1-RLF_PSH-2017 - King Park Activity Title: New Constr/Rehab - King Park

Activitiy Type:

Affordable Rental Housing

Project Number:

DR1H Project

Projected Start Date: 09/28/2017

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status:

Under Way **Project Title:** Affordable Rental Housing **Projected End Date:** 12/31/2018 **Completed Activity Actual End Date:**

Responsible Organization:

King Park Area Development Corporation

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$6,939,369.04
Total Budget	\$0.00	\$6,939,369.04
Total Obligated	\$0.00	\$6,939,369.04
Total Funds Drawdown	\$0.00	\$3,274,661.65
Program Funds Drawdown	\$0.00	\$1,625,740.80
Program Income Drawdown	\$0.00	\$1,648,920.85
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,274,661.65
King Park Area Development Corporation	\$0.00	\$3,274,661.65
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Affordable Rental Housing

Location Description:

City of Indianapolis, Marion County, IN

Activity Progress Narrative:

The contract with King Park Development Corporation was extended through November 20, 2020. King Park Development Corporation has drawn \$3,655,255.96 of the \$7,304,959.98 award. King Park has used the funds as part of the Indianapolis Supportive Housing Revolving Loan Fund; through the first award, the fund supported the acquisition of 68 units, of which 25% of those units will be converted to supportive housing as part of the Indianapolis Integrated Supportive Housing Initiative – a collaborative effort to create integrated supportive housing in partnership with the City of Indianapolis.

IHCDA approved the last project to utilize the Supportive Housing Fund; this project was presented and approved by IHCDA's Board of Directors in September of 2019. The project received Release of Funds in October of 2019 and should close on all funding by the Spring of 2020, with construction to start immediately thereafter. IHCDA has requested that the DR funding in the project be claimed first, to allow for the funding to be drawn expeditiously.

IHCDA continues to provide technical assistance, in partnership with OCRA, to King Park Development Corporation and the Developer overseeing the construction of the project. IHCDA will be submitting monthly



updates on this project to OCRA and will be requesting bi-weekly updates from the development team to ensure full compliance with the contract, State policy, and the federal regulations.

IHCDA anticipates taking the last project to use the Fund to its Board of Directors in July. The project has just finalized the Environmental Review process aand has Release of Funds. This project also is utilizing National Housing Trust Fund and is undergoing a separate review to ensure full compliance with those environmental and historic regulations. Once approved by the Board of Directors, and upon the completion of the Environmental Review process, King Park Development Corporation will be able to draw the last remainder of the funds for acquisition. King Park has been able to make additional administrative draws on this award. IHCDA will then begin the closeout process and final monitoring of the project. IHCDA expects the acquisition and subsequent draw to occur in Q3 of 2020.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Disaster Recovery Grant Reporting System (DRGR)



Grantee Activity Number: DR1H-017-001B - Bethel Townhomes Activity Title: Rehabilitation - Bethel Townhomes

Activiti	iy 1	Type:
----------	------	-------

Affordable Rental Housing

Project Number:

DR1H Project

Projected Start Date: 07/27/2017

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status:

Under Way
Project Title:
Affordable Rental Housing
Projected End Date:
12/31/2018
Completed Activity Actual End Date:

Responsible Organization:

Insight Development Corp

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$495,000.00
Program Funds Drawdown	\$0.00	\$495,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$495,000.00
Insight Development Corp	\$0.00	\$495,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Indianapolis, Marion County, IN

Activity Progress Narrative:

Construction is completed on this project. IHCDA has sent the developer the closeout documentation and is scheduling the final inspection. Once those items are complete, IHCDA will conduct the final monitoring. The final \$5,000 retainage as per IHCDA policy is the only funding that remains. The timing of the final inspection will be delayed due to COVID; IHCDA will not be conducting the inspection until Marion County reaches Stage 5 of the Governor's Back on Track Plan. Marion County is slated to be at Stage 5 in mid-July 2020; at time of this QPR, the State remains at stage 4.5. Once Marion County is at Stage 5, IHCDA will then schedule the final inspection and then work toward the final closeout of this project.

Section 3 Qualitative Efforts:



Accomplishments Performance Measures No Accomplishments Performance Measures

Beneficiaries Performance Measures No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: DR1H-017-002B - Indiana Ave Apts Activity Title: Rehabilitation - Indiana Ave Apts

Activitiy Type:

Affordable Rental Housing

Project Number:

DR1H Project

Projected Start Date: 07/27/2017

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status:

Under Way
Project Title:
Affordable Rental Housing
Projected End Date:
12/31/2018
Completed Activity Actual End Date:

Responsible Organization:

Insight Development Corp

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$495,000.00
Program Funds Drawdown	\$0.00	\$495,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$495,000.00
Insight Development Corp	\$0.00	\$495,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Indianapolis, Marion County, IN

Activity Progress Narrative:

Construction is completed on this project. IHCDA has sent the developer the closeout documentation and is scheduling the final inspection. Once those items are complete, IHCDA will conduct the final monitoring. The final \$5,000 retainage as per IHCDA policy is the only funding that remains. The timing of the final inspection will be delayed due to COVID; IHCDA will not be conducting the inspection until Marion County reaches Stage 5 of the Governor's Back on Track Plan. Marion County is slated to be at Stage 5 in mid-July 2020; however, at time of this QPR, the State remains at stage 4.5. Once Marion County is at Stage 5, IHCDA will then schedule the final inspection and then work toward the final closeout of this project.

Section 3 Qualitative Efforts:



Accomplishments Performance Measures No Accomplishments Performance Measures

Beneficiaries Performance Measures No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Amount

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Project # / DR1HB Administration / DR1HB Flood Buyout Administration



Grantee Activity Number: DR1HB-009-006A - Johnson County Activity Title: Administration - Johnson County

Activitiy Type:

Administration **Project Number:** DR1HB Administration **Projected Start Date:** 05/24/2010 **Benefit Type:** N/A **National Objective:** N/A

Activity Status: Completed Project Title: DR1HB Flood Buyout Administration Projected End Date: 12/31/2011 Completed Activity Actual End Date:

Responsible Organization:

Johnson County

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2020 \$0.00	To Date \$93.75
Total Budget	\$0.00	\$93.75
Total Obligated	\$0.00	\$93.75
Total Funds Drawdown	\$0.00	\$93.75
Program Funds Drawdown	\$0.00	\$93.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$93.75
Johnson County	\$0.00	\$93.75
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Johnson County

Activity Progress Narrative:

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Project # / DR1HB Projects / Buyout of Residential Properties



Grantee Activity Number: DR1HB-009-005B - City of Franklin **Activity Title:** Homeowner Buy Out - City of Franklin

Activitiy Type:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date: 03/10/2010

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Under Way **Project Title: Buyout of Residential Properties Projected End Date:** 07/22/2012 **Completed Activity Actual End Date:**

Responsible Organization:

City of Franklin

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$969,708.63
Total Budget	\$0.00	\$969,708.63
Total Obligated	\$0.00	\$969,708.63
Total Funds Drawdown	\$0.00	\$969,708.63
Program Funds Drawdown	\$0.00	\$969,708.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$969,708.63
City of Franklin	\$0.00	\$969,708.63
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Franklin, Johnson County, IN

Activity Progress Narrative:

IHCDA has completed it's monitoring review. The City of Franklin will be required to public a notice and conduct a public hearing. All documents pertaining to beneficaries have been reviewed by IHCDA. Once the public notice and public hearing are completed, IHCDA can closeout this award. Due to COVID-19, the public hearing may be postponed.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/72
# of Parcels acquired	0	4/72



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/72
# of Singlefamily Units	0	4/72

	Thi	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/20	4/52	4/72	100.00
# Owner Households	0	0	0	0/20	4/52	4/72	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found **Total Other Funding Sources**

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: DR1HB-009-006B - Johnson County Activity Title: Homeowner Buy Out - Johnson County

Activitiy Type:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date: 05/24/2010

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status:

Project Title: Buyout of Residential Properties Projected End Date: 12/31/2011 Completed Activity Actual End Date:

Responsible Organization:

Johnson County

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,188,209.93
Total Budget	\$0.00	\$1,188,209.93
Total Obligated	\$0.00	\$1,188,209.93
Total Funds Drawdown	\$0.00	\$1,188,209.93
Program Funds Drawdown	\$0.00	\$1,188,209.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,188,209.93
Johnson County	\$0.00	\$1,188,209.93
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Johnson County

Activity Progress Narrative:

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: DR1HB-009-018B - Vigo County Activity Title: Homeowner Buy Out - Vigo County

Activitiy Type:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date: 06/28/2011

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Completed Project Title: Buyout of Residential Properties

Projected End Date: 07/31/2013 Completed Activity Actual End Date:

Responsible Organization:

Vigo County Board of Commissioners

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$30,907.84
Total Budget	\$0.00	\$30,907.84
Total Obligated	\$0.00	\$30,907.84
Total Funds Drawdown	\$0.00	\$30,907.84
Program Funds Drawdown	\$0.00	\$30,907.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$30,907.84
Vigo County Board of Commissioners	\$0.00	\$30,907.84
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Vigo County, IN

Activity Progress Narrative:

IHCDA staff will be coordinating with FEMA/DHS the closeout. IHCDA is actively reviewing documentation through their biweekly meetings to move toward closeout of this award. **Section 3 Qualitative Efforts:**

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

