

Grantee: Indiana - OCRA

Grant: B-08-DF-18-0001

July 1, 2022 thru September 30, 2022 Performance

Grant Number:

B-08-DF-18-0001

Obligation Date:**Award Date:****Grantee Name:**

Indiana - OCRA

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$67,012,966.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$67,012,966.00

Estimated PI/RL Funds:

\$3,010,786.46

Total Budget:

\$70,023,752.46

Disasters:

Declaration Number

FEMA-1766-IN

Narratives

Disaster Damage:

null

Recovery Needs:

The 2008 disasters in Indiana have been among the worst in our state's history. 82 of Indiana's 92 counties were declared as Presidential disaster areas between the three disaster periods (DR-1740, DR-1766 and DR-1795). DR-1766, the result of severe flooding in late May and early June, was clearly the most substantial with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for this disaster will exceed \$350 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in assistance. The PA process is now in full swing with FEMA having 471 applicants from local and state government and an estimated 2,092 project worksheets. Currently 26 million dollars have been obligated to local governments, and PA total estimates exceed \$150 million. While the estimated FEMA assistance is substantial, it will not cover the estimated recovery needs in the areas of economic and workforce development, infrastructure, and housing. The following summarizes the key unmet needs in each of these areas: Economic and Workforce Development The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal, levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$400 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less than \$75 million will be covered by FEMA. Additionally, the city's largest employer reported damages in excess of \$200 million none of which qualified for assistance. Infrastructure Damage to Indiana's public infrastructure will likely exceed \$325 million and it is estimated that FEMA-PA will cover about half, or \$158 million of this expense. The remainder does not qualify, is covered by another Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need. FEMA-IA Applicants FEMA-IA Assistance (\$000) SBA Loans (\$000) FEMA-PA Assistance (\$000) Total Financial Assistance (\$000) June Flooding & Tornadoes DR-1766 17,840 54,241 71,711 158,502 284,454

About half of Indiana's PA expense comes from the extensive damages to Columbus Regional Hospital, a major hospital servicing a large



portion of Southeastern Indiana. The hospital suffered over \$211 million in damage of which about half will qualify for FEMA-PA. One of the state's top priorities has been to help CRH recover from the catastrophic losses experienced in June of 2008, and a portion of PA-match funding would be for this effort. The remaining PA expenses result from damage to a mixture of public infrastructure such as damaged roads, bridges, dams and levees. Of note, Indiana's local FEMA-PA match will likely exceed \$40 million. Indiana will likely not achieve an automatic reduction in the FEMA match rate from 25% to 10% as our statewide per capita loss will be below the \$122 threshold. However, our hardest hit counties have more than exceeded this threshold and thus this match will be a burden to them. The disaster CDBG funds will be key in helping reduce this local burden. Housing Indiana has over 17,000 families who suffered some type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required.

Public Comment:

null

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$69,180,881.91
Total Budget	\$0.00	\$68,690,881.91
Total Obligated	\$0.00	\$68,776,244.82
Total Funds Drawdown	\$0.00	\$68,366,903.72
Program Funds Drawdown	\$0.00	\$65,356,117.26
Program Income Drawdown	\$0.00	\$3,010,786.46
Program Income Received	\$0.00	\$3,010,786.46
Total Funds Expended	\$0.00	\$68,366,903.72
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 490,000.00
Match Funds	\$ 0.00	\$ 490,000.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
Bargersville, Town of	\$ 0.00	\$ 9,652.94
Brown County ²	\$ 0.00	\$ 569,996.64
Union City, City of	\$ 0.00	\$ 12,985.75
Union County	\$ 0.00	\$ 35,030.76
Vermillion County	\$ 0.00	\$ 128,040.71
Vigo County	\$ 0.00	\$ 288,910.56
Vigo County Board of Commissioners	\$ 0.00	\$ 78,274.59
Vincennes, City of	\$ 0.00	\$ 15,041.13
Vincennes, City of	\$ 0.00	\$ 1,321,002.78
Washington County	\$ 0.00	\$ 21,975.93
Waveland, Town of	\$ 0.00	\$ 3,084.38
Wayne County	\$ 0.00	\$ 46,294.31
Brownstown, Town of	\$ 0.00	\$ 10,528.10
Waynetown, Town of	\$ 0.00	\$ 2,498.41
Worthington, Town of	\$ 0.00	\$ 15,960.33
Cambridge City, Town of	\$ 0.00	\$ 8,634.06
Center Point, Town of	\$ 0.00	\$ 4,133.50
City of Beech Grove	\$ 0.00	\$ 7,686.17
City of Columbus	\$ 0.00	\$ 814,089.29
City of Franklin	\$ 0.00	\$ 1,233,059.41
City of Martinsville	\$ 0.00	\$ 558,101.01



City of Terre Haute	\$ 0.00	\$ 525,734.21
Clay County	\$ 0.00	\$ 146,386.98
Bartholomew County	\$ 0.00	\$ 15,140,314.26
Clayton, Town of	\$ 0.00	\$ 467.63
Clinton, City of	\$ 0.00	\$ 417,838.27
Cloverdale, Town of	\$ 0.00	\$ 3,839.55
Columbus City	\$ 0.00	\$ 240,960.35
Crawfordsville	\$ 0.00	\$ 1,005,911.79
Danville, Town of	\$ 0.00	\$ 35,195.33
Darlington, Town of	\$ 0.00	\$ 3,529.70
Daviess County	\$ 0.00	\$ 7,479.14
Edinburgh, Town of	\$ 0.00	\$ 138,664.10
Ellettsville, Town of	\$ 0.00	\$ 1,476.54
Bicknell, City of	\$ 0.00	\$ 17,918.50
Elnora, Town of	\$ 0.00	\$ 4,425.11
Fairview Park, Town of	\$ 0.00	\$ 2,938.89
Fountain County	\$ 0.00	\$ 22,952.11
Gibson County1	\$ 0.00	\$ 50,425.27
Gosport, Town of	\$ 0.00	\$ 8,075.44
Greencastle, City of	\$ 0.00	\$ 569,467.00
Greene County	\$ 0.00	\$ 172,165.05
Greensburg, City of	\$ 0.00	\$ 2,000,000.00
Haciendas LP	\$ 0.00	\$ 6,500,000.00
Harmony, Town of	\$ 0.00	\$ 2,976.50
Bloomfield, Town of	\$ 0.00	\$ 9,357.84
Hazelton, Town of	\$ 0.00	\$ 1,027,303.07
Hendricks County	\$ 0.00	\$ 860,000.00
Henry County	\$ 0.00	\$ 55,535.54
Indiana Housing and Community Development Authority	\$ 0.00	\$ 821,844.85
Insight Development Corp	\$ 0.00	\$ 990,000.00
Jackson County	\$ 0.00	\$ 68,286.46
Jasonville, City of	\$ 0.00	\$ 8,607.32
Jefferson Co. Commissioners	\$ 0.00	\$ 11,497.28
Jennings County	\$ 0.00	\$ 1,698,333.93
John H Boner Community Center	\$ 0.00	\$ 1,000,000.00
Bloomington, City of	\$ 0.00	\$ 1,740,184.85
Johnson County	\$ 0.00	\$ 3,214,241.75
King Park Area Development Corporation	\$ 0.00	\$ 7,304,595.98
Knightstown, Town of	\$ 0.00	\$ 43,978.76
Knox County	\$ 0.00	\$ 112,410.89
Lawrence, City of	\$ 0.00	\$ 21,495.25
Lawrenceburg, City of	\$ 0.00	\$ 524,974.00
Liberty, Town of	\$ 0.00	\$ 1,215.32
Medora, Town of	\$ 0.00	\$ 4,303.85
Middletown, Town of	\$ 0.00	\$ 19,311.09
Monroe County	\$ 0.00	\$ 33,523.43
Brazil, City of1	\$ 0.00	\$ 12,218.31
Montezuma	\$ 0.00	\$ 3,404.97
Montezuma, Town of	\$ 0.00	\$ 308,654.00
Montgomery County	\$ 0.00	\$ 584,810.39
Morgan County	\$ 0.00	\$ 5,305,291.60
Nashville, Town of	\$ 0.00	\$ 2,314.10
New Castle, City of	\$ 0.00	\$ 27,005.43
Overlook at the Fairgrounds LP	\$ 0.00	\$ 915,000.00
Owen County-S.R. Bean Blossom	\$ 0.00	\$ 23,479.36
Owen County1	\$ 0.00	\$ 1,023,255.09
Owen County2	\$ 0.00	\$ 456,108.00

Brazil, City of2	\$ 0.00	\$ 172,612.70
Parke County	\$ 0.00	\$ 106,685.70
Pike County	\$ 0.00	\$ 51,869.74
Posey County	\$ 0.00	\$ 17,040.38
Prince's Lake, Town of	\$ 0.00	\$ 1,900,354.55
Prince's Lakes	\$ 0.00	\$ 1,756,728.00
Putnam County	\$ 0.00	\$ 590,931.07
Randolph County	\$ 0.00	\$ 24,627.61
Rockville, Town of	\$ 0.00	\$ 3,490.85
Rush County	\$ 0.00	\$ 108,012.64
Seelyville, Town of	\$ 0.00	\$ 32,025.19
Brooklyn, Town of	\$ 0.00	\$ 4,095.36
Shelburn, Town of	\$ 0.00	\$ 2,319.88
Shelby County1	\$ 0.00	\$ 79,842.49
Shelby County2	\$ 0.00	\$ 5,236.20
Spencer, Town of	\$ 0.00	\$ 39,408.38
Springport, Town of	\$ 0.00	\$ 3,094.38
State of Indiana	\$ 0.00	\$ 1,246,972.90
Staunton, Town of	\$ 0.00	\$ 2,440.00
Sullivan County	\$ 0.00	\$ 81,391.13
Sullivan, City of	\$ 0.00	\$ 31,567.94
Switz City, Town of	\$ 0.00	\$ 3,280.37
Brown County	\$ 0.00	\$ 148,879.31
The Board of Commissioners of the County of Morgan	\$ 0.00	\$ 58,659.23
The Board of Commissioners of the County of Shelby	\$ 0.00	\$ 114,382.45
Tippecanoe County	\$ 0.00	\$ 55,157.38
Town of Morgantown	\$ 0.00	\$ 780,903.88
Town of New Whiteland	\$ 0.00	\$ 4,537.14
Town of Prince's Lake	\$ 0.00	\$ 14,169.19
Town of Spencer	\$ 0.00	\$ 213,559.47
Town of West Terre Haute	\$ 0.00	\$ 31,667.70
Trafalgar, Town of1	\$ 0.00	\$ 8,975.28
Trafalgar, Town of2	\$ 0.00	\$ 235,320.04

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	64.40%	64.38%
Minimum Non Federal Match	\$.00	\$.00	\$490,000.00
Overall Benefit Amount	\$33,450,357.62	\$43,442,839.84	\$42,173,497.80
Limit on Public Services	\$10,051,944.90	\$1,012,844.85	\$1,012,844.85
Limit on Admin/Planning	\$3,350,648.30	\$3,123,037.22	\$2,809,059.03
Limit on Admin	\$.00	\$2,438,037.22	\$2,124,059.03
Most Impacted and Distressed	\$.00	\$.00	\$.00

Overall Progress Narrative:

IHCDA has been able to closeout the Indianapolis Supportive Housing Revolving Loan Fund award under this grant. IHCDA has also cleared their final Compliance Flag and has been able to address 7 additional DR1 flags. IHCDA is continuing to work on monitoring the final sets of flood-buyout awards. IHCDA has addressed several flood-buyout awards and has entered the beneficiary information into DRGR, clearing those flags. IHCDA continues to work with the TA provider on the remaining flags under DR1. OCRA has been able to address the majority of both at-risk and compliance flags under DR1 and has currently addressed all but 2 at risk-flags by entering missing accomplishments and beneficiary data for activities in DRGR. OCRA is actively working to address any remaining compliance flags associated with DR1 based on guidance received from the technical assistance provider in Quarter 4. IHCDA is actively reviewing the Davis Bacon documentation for both the Indiana Avenue and Bethel awards.



Project Summary

Project #, Project Title

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
DL- Dams/Levees, Dam and Levee Improvements	\$0.00	\$16,155,732.09	\$16,155,732.09
DR1-09-Admin, State Admin	\$0.00	\$961,314.00	\$561,972.90
DR1-MOU-1003, Flood Response Planning	\$0.00	\$685,000.00	\$685,000.00
DR1A-09-001, Union City, City of	\$0.00	\$12,985.75	\$12,985.75
DR1A-09-002, Gosport, Town of	\$0.00	\$8,075.44	\$8,075.44
DR1A-09-003, Sullivan County	\$0.00	\$81,391.13	\$81,391.13
DR1A-09-004, Town of New Whiteland	\$0.00	\$4,537.14	\$4,537.14
DR1A-09-005, Brown County	\$0.00	\$5,966.46	\$5,966.46
DR1A-09-006, Trafalgar, Town of	\$0.00	\$2,575.00	\$2,575.00
DR1A-09-007, Sullivan, City of	\$0.00	\$31,567.94	\$31,567.94
DR1A-09-008, Jefferson Co. Commissioners	\$0.00	\$11,497.28	\$11,497.28
DR1A-09-009, Trafalgar, Town of	\$0.00	\$6,400.28	\$6,400.28
DR1A-09-010, Crawfordsville	\$0.00	\$22,097.79	\$22,097.79
DR1A-09-011, Fountain County	\$0.00	\$22,952.11	\$22,952.11
DR1A-09-012, Clayton, Town of	\$0.00	\$467.63	\$467.63
DR1A-09-013, Hazelton, Town of	\$0.00	\$2,902.09	\$2,902.09
DR1A-09-014, Gibson County	\$0.00	\$50,425.27	\$50,425.27
DR1A-09-015, Pike County Board of Commissioners	\$0.00	\$51,869.74	\$51,869.74
DR1A-09-016, Posey County	\$0.00	\$17,040.38	\$17,040.38
DR1A-09-017, Vincennes, City of	\$0.00	\$15,041.13	\$15,041.13
DR1A-09-018, Darlington, Town of	\$0.00	\$3,529.70	\$3,529.70
DR1A-09-019, Bicknell	\$0.00	\$17,918.50	\$17,918.50
DR1A-09-020, Elnora, Town of	\$0.00	\$4,425.11	\$4,425.11
DR1A-09-021, Brooklyn, Town of	\$0.00	\$4,095.36	\$4,095.36
DR1A-09-022, Daviess County	\$0.00	\$7,479.14	\$7,479.14
DR1A-09-023, Jasonville, City of	\$0.00	\$8,607.32	\$8,607.32
DR1A-09-024, Spencer, Town of	\$0.00	\$39,408.38	\$39,408.38
DR1A-09-025, Worthington, Town of	\$0.00	\$15,960.33	\$15,960.33
DR1A-09-026, Knox County	\$0.00	\$52,522.43	\$52,522.43
DR1A-09-027, Morgan County	\$0.00	\$229,102.46	\$229,102.46
DR1A-09-028, Lawrence, City of	\$0.00	\$21,495.25	\$21,495.25
DR1A-09-029, Bloomfield, Town of	\$0.00	\$9,357.84	\$9,357.84
DR1A-09-030, Greene County	\$0.00	\$71,239.81	\$71,239.81
DR1A-09-031, Brazil, City of	\$0.00	\$12,218.31	\$12,218.31
DR1A-09-032, Danville, Town of	\$0.00	\$35,195.33	\$35,195.33
DR1A-09-033, Knox County	\$0.00	\$59,888.46	\$59,888.46
DR1A-09-034, Jackson County	\$0.00	\$68,286.46	\$68,286.46
DR1A-09-035, Brownstown, Town of	\$0.00	\$10,528.10	\$10,528.10
DR1A-09-036, Montezuma, Town of	\$0.00	\$3,404.97	\$3,404.97
DR1A-09-037, Bloomington, City of	\$0.00	\$22,378.22	\$22,378.22
DR1A-09-038, Waveland, Town of	\$0.00	\$3,084.38	\$3,084.38
DR1A-09-039, Brown County	\$0.00	\$55,163.60	\$55,163.60
DR1A-09-040, Owen County	\$0.00	\$10,228.41	\$10,228.41
DR1A-09-041, Montgomery County	\$0.00	\$37,507.08	\$37,507.08
DR1A-09-042, Morgan County	\$0.00	\$156,584.86	\$156,584.86
DR1A-09-043, Greene County	\$0.00	\$100,925.24	\$100,925.24



DR1A-09-044, Staunton, Town of	\$0.00	\$2,440.00	\$2,440.00
DR1A-09-045, Bartholomew County	\$0.00	\$1,724,046.05	\$1,724,046.05
DR1A-09-046, Columbus City	\$0.00	\$240,960.35	\$240,960.35
DR1A-09-047, Morgan County	\$0.00	\$3,023.77	\$3,023.77
DR1A-09-048, Owen County	\$0.00	\$1,482.41	\$1,482.41
DR1A-09-049, Owen County-S.R. Bean Blossom	\$0.00	\$23,479.36	\$23,479.36
DR1A-09-050, Waynetown, Town of	\$0.00	\$2,498.41	\$2,498.41
DR1A-09-051, Liberty, Town of	\$0.00	\$1,215.32	\$1,215.32
DR1A-09-052, Henry County	\$0.00	\$55,535.54	\$55,535.54
DR1A-09-052-a, Henry County	\$0.00	\$0.00	\$0.00
DR1A-09-053, Springport, Town of	\$0.00	\$3,094.38	\$3,094.38
DR1A-09-054, Bartholomew County	\$0.00	\$188,290.86	\$188,290.86
DR1A-09-055, Wayne County	\$0.00	\$46,294.31	\$46,294.31
DR1A-09-056, Edinburgh, Town of	\$0.00	\$138,664.10	\$138,664.10
DR1A-09-057, Owen County	\$0.00	\$336,828.64	\$336,828.64
DR1A-09-058, Town of Rockville	\$0.00	\$2,056.25	\$2,056.25
DR1A-09-059, Town of Prince's Lake	\$0.00	\$14,169.19	\$14,169.19
DR1A-09-060, City of Beech Grove	\$0.00	\$7,686.17	\$7,686.17
DR1A-09-061, Brown County	\$0.00	\$37,461.19	\$37,461.19
DR1A-09-062, Town of Cloverdale	\$0.00	\$3,839.55	\$3,839.55
DR1A-09-063, City of Martinsville	\$0.00	\$294,689.09	\$294,689.09
DR1A-09-064, Town of Shelburn	\$0.00	\$2,319.88	\$2,319.88
DR1A-09-065, Vermillion County	\$0.00	\$4,260.98	\$4,260.98
DR1A-09-066, Union County	\$0.00	\$35,030.76	\$35,030.76
DR1A-09-067, City of Terre Haute	\$0.00	\$25,042.09	\$25,042.09
DR1A-09-068, Town of West Terre Haute	\$0.00	\$11,175.70	\$11,175.70
DR1A-09-069, Town of Medora	\$0.00	\$4,303.85	\$4,303.85
DR1A-09-070, Randolph County	\$0.00	\$24,627.61	\$24,627.61
DR1A-09-071, City of Clinton	\$0.00	\$4,294.59	\$4,294.59
DR1A-09-072, Middletown, Town of	\$0.00	\$19,311.09	\$19,311.09
DR1A-09-073, New Castle, City of	\$0.00	\$27,005.43	\$27,005.43
DR1A-09-074, Rush County	\$0.00	\$108,012.64	\$108,012.64
DR1A-09-075, Bartholomew County	\$0.00	\$10,227,984.72	\$10,227,984.72
DR1A-09-076, Town of Cambridge City	\$0.00	\$8,634.06	\$8,634.06
DR1A-09-077, Town of Knightstown	\$0.00	\$43,978.76	\$43,978.76
DR1A-09-078, Parke County	\$0.00	\$65,375.21	\$65,375.21
DR1A-09-079, Washington County	\$0.00	\$3,999.61	\$3,999.61
DR1A-09-080, Switz City	\$0.00	\$3,280.37	\$3,280.37
DR1A-09-081, Center Point	\$0.00	\$4,133.50	\$4,133.50
DR1A-09-082, Fairview Park, Town of	\$0.00	\$2,938.89	\$2,938.89
DR1A-09-083, Johnson County	\$0.00	\$121,368.28	\$121,368.28
DR1A-09-084, Clay County	\$0.00	\$139,797.26	\$139,797.26
DR1A-09-085, Town of Rockville	\$0.00	\$1,434.60	\$1,434.60
DR1A-09-086, Town of Bargersville	\$0.00	\$9,652.94	\$9,652.94
DR1A-09-087, Johnson County	\$0.00	\$35,507.85	\$35,507.85
DR1A-09-088, Harmony, Town of	\$0.00	\$2,976.50	\$2,976.50
DR1A-09-089, Johnson County	\$0.00	\$18,679.24	\$18,679.24
DR1A-09-090, Seelyville, Town of	\$0.00	\$525.19	\$525.19
DR1A-09-091, Bartholomew County	\$0.00	\$276,517.38	\$276,517.38
DR1A-09-092, Putnam County	\$0.00	\$126,142.07	\$126,142.07
DR1A-09-093, Vermillion County	\$0.00	\$123,779.73	\$123,779.73
DR1A-09-094, City of Martinsville	\$0.00	\$50,339.62	\$50,339.62

DR1A-09-095, Nashville, Town of	\$0.00	\$2,314.10	\$2,314.10
DR1A-09-096, Brown County	\$0.00	\$11,620.49	\$11,620.49
DR1A-09-097, Town of Ellettsville	\$0.00	\$1,476.54	\$1,476.54
DR1A-09-098, Monroe County	\$0.00	\$33,523.43	\$33,523.43
DR1A-09-099, Shelby County	\$0.00	\$79,842.49	\$79,842.49
DR1A-09-100, Brown County	\$0.00	\$38,667.57	\$38,667.57
DR1A-09-101, Vigo County	\$0.00	\$288,910.56	\$288,910.56
DR1A-09-102, City of Bloomington	\$0.00	\$6,153.23	\$6,153.23
DR1A-09-103, Clay County	\$0.00	\$2,500.00	\$2,500.00
DR1A-09-104, Clay County	\$0.00	\$4,089.72	\$4,089.72
DR1A-09-105, Parke County	\$0.00	\$41,310.49	\$41,310.49
DR1A-09-106, Washington County	\$0.00	\$17,976.32	\$17,976.32
DR1A-09-107, Shelby County	\$0.00	\$5,236.20	\$5,236.20
DR1A-09-108, Johnson County	\$0.00	\$29,031.70	\$29,031.70
DR1A-09-109, Johnson County	\$0.00	\$511,176.00	\$511,176.00
DR1A-09-110, Martinsville	\$0.00	\$87,095.30	\$87,095.30
DR1A-09-111, Morgan County	\$0.00	\$295,212.26	\$295,212.26
DR1A-09-112, Morgan County	\$0.00	\$18,617.50	\$18,617.50
DR1A-09-113, Morgan County	\$0.00	\$32,518.06	\$32,518.06
DR1A-09-114, Owen County	\$0.00	\$26,500.00	\$26,500.00
DR1A-09-115, Owen County	\$0.00	\$648,215.63	\$648,215.63
DR1A-09-116, Prince's Lakes	\$0.00	\$89,103.00	\$89,103.00
DR1A-09-117, Prince's Lakes	\$0.00	\$168,995.00	\$168,995.00
DR1A-09-118, Seelyville	\$0.00	\$31,500.00	\$31,500.00
DR1A-09-119, Terre Haute	\$0.00	\$49,710.00	\$49,710.00
DR1A-09-120, West Terre Haute	\$0.00	\$20,492.00	\$20,492.00
DR1A-09-121, Franklin, City of	\$0.00	\$211,800.13	\$211,800.13
DR1A-09-122, Johnson County	\$0.00	\$195,775.00	\$195,775.00
DR1B-09-001, Bartholomew County	\$0.00	\$1,375,861.00	\$1,375,861.00
DR1B-09-002, Bartholomew County	\$0.00	\$1,255,000.94	\$1,255,000.94
DR1B-09-003, Bartholomew County	\$0.00	\$56,006.00	\$56,006.00
DR1B-09-004, Town of Morgantown	\$0.00	\$780,903.88	\$780,903.88
DR1B-09-005, Crawfordsville	\$0.00	\$983,814.00	\$983,814.00
DR1B-09-006, Bloomington	\$0.00	\$207,194.00	\$207,194.00
DR1B-09-007, Montgomery County	\$0.00	\$547,303.31	\$547,303.31
DR1B-09-008, Putnam County	\$0.00	\$464,789.00	\$464,789.00
DR1B-09-009, Trafalgar	\$0.00	\$235,320.04	\$235,320.04
DR1B-09-010, Vincennes, City of	\$0.00	\$129,066.00	\$129,066.00
DR1B-09-011, Prince's Lakes	\$0.00	\$0.00	\$0.00
DR1B-09-012, Morgan County - Edgewood	\$0.00	\$0.00	\$0.00
DR1B-09-013, Prince's Lakes	\$0.00	\$0.00	\$0.00
DR1B-09-014, Prince's Lakes	\$0.00	\$0.00	\$0.00
DR1B-09-015, Morgan County	\$0.00	\$0.00	\$0.00
DR1B-09-016, Owen County	\$0.00	\$0.00	\$0.00
DR1B-09-017, Greencastle, City of	\$0.00	\$0.00	\$0.00
DR1B-09-018, Greensburg, City of	\$0.00	\$2,000,000.00	\$2,000,000.00
DR1B-09-019, Clinton	\$0.00	\$413,543.68	\$413,543.68
DR1B-09-020, Martinsville	\$0.00	\$125,977.00	\$125,977.00
DR1B-09-021, Bloomington	\$0.00	\$0.00	\$0.00
DR1B-09-022, Jennings County	\$0.00	\$0.00	\$0.00
DR1B-09-023, Johnson County	\$0.00	\$0.00	\$0.00
DR1B-09-024, Lawrenceburg	\$0.00	\$0.00	\$0.00



DR1B-09-025, Hazelton, Town of	\$0.00	\$0.00	\$0.00
DR1B-09-026, Terre Haute	\$0.00	\$0.00	\$0.00
DR1B-09-027, Vincennes	\$0.00	\$0.00	\$0.00
DR1B-09-028, Hendricks County	\$0.00	\$0.00	\$0.00
DR1FA-09-001, Emergency Flood Assistance	\$0.00	\$821,844.85	\$821,844.85
DR1H Project, Affordable Rental Housing (RLF)	\$0.00	\$16,724,598.98	\$13,698,809.52
DR1HB Administration, DR1HB Flood Buyout	\$0.00	\$190,233.66	\$190,233.66
DR1HB Projects, Buyout of Residential Properties	\$0.00	\$5,662,248.23	\$5,649,869.72

Activities

Project # / DL- Dams/Levees / Dam and Levee Improvements



Grantee Activity Number: DR1B-DL-09-013B

Activity Title: dam rehabilitation

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

DL- Dams/Levees

Projected Start Date:

09/16/2010

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Dam and Levee Improvements

Projected End Date:

09/30/2012

Completed Activity Actual End Date:**Responsible Organization:**

Prince's Lake, Town of

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$317,961.83
Total Budget	\$0.00	\$317,961.83
Total Obligated	\$0.00	\$317,961.83
Total Funds Drawdown	\$0.00	\$317,961.83
Program Funds Drawdown	\$0.00	\$317,961.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$317,961.83
Prince's Lake, Town of	\$0.00	\$317,961.83
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Town will use grant funds to rehabilitate the dam which is classified as conditionally poor. Improvements include: the embankment will be reconstructed to an appropriate slope; the primary spillway will be removed and replaced with a 60" concrete outlet pipe; and riprap and a filter fabric will be placed at the outlet into East Lake. Damage to the dam was related to FEMA 1766 and the improvements are vital to the long term recovery of the Town.

Location Description:

On S. Fleming Drive in the Town of Prince's Lakes in southeastern Johnson County, Indiana

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	27	34	0/0	27/27	34/34	79.41

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: DR1B-DL-09-014B

Activity Title: dam rehabilitation

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

DL- Dams/Levees

Projected Start Date:

09/16/2010

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Dam and Levee Improvements

Projected End Date:

09/30/2012

Completed Activity Actual End Date:**Responsible Organization:**

Prince's Lake, Town of

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,262,294.72
Total Budget	\$0.00	\$1,262,294.72
Total Obligated	\$0.00	\$1,262,294.72
Total Funds Drawdown	\$0.00	\$1,262,294.72
Program Funds Drawdown	\$0.00	\$1,262,294.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,262,294.72
Prince's Lake, Town of	\$0.00	\$1,262,294.72
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

During the June flooding of 2008 the Hants Lake Dam was overtopped. The Town will use grant funds to rehabilitate the dam and bring it up to the Indiana Department of Natural Resources code. The project includes; embankment reconstruction, removal and replacement of the existing spillway, reinforced concrete headwall and riprap, construction of an outlet channel and a toe drain and erosion control measures.

Location Description:

West of S. Nineveh Drive, North of E. Dunham Drive in the town of Prince's Lakes in southeastern Johnson County, Indiana

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	1133	2151	0/0	1133/1133	2151/2151	52.67

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: DR1B-DL-09-017B

Activity Title: dam restoration

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

DL- Dams/Levees

Projected Start Date:

12/17/2010

Benefit Type:

Area (Survey)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Dam and Levee Improvements

Projected End Date:

01/31/2014

Completed Activity Actual End Date:**Responsible Organization:**

Greencastle, City of

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$554,217.00
Total Budget	\$0.00	\$554,217.00
Total Obligated	\$0.00	\$554,217.00
Total Funds Drawdown	\$0.00	\$554,217.00
Program Funds Drawdown	\$0.00	\$554,217.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$554,217.00
Greencastle, City of	\$0.00	\$554,217.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The City of Greencastle was adversely affected by the disaster of 2008 and Albin Lake Dam was damaged as a result of the severe weather. Damage to the dam includes missing mortar and rock was dislodged resulting in the dam continuously leaking. The dam is classified as a high hazard dam. A major water line runs along the crest of the dam and failure of the dam would cause significant problems with water distribution and fire protection and is important to the continued recovery of this disaster affected community. The improvements to the dam include: replacement of the existing spillway, flattening of the dam slopes to improve stability, widening of the roadway that crosses the dam to meet minimum standards and a grass safety ledge for pedestrian access.

Location Description:

Albin Lake Dam in the City of Greencastle, IN in Putnam County.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	326	723	0/0	326/326	723/723	45.09

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: DR1B-DL-09-022B

Activity Title: Dam improvements

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

DL- Dams/Levees

Projected Start Date:

05/19/2011

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Dam and Levee Improvements

Projected End Date:

06/30/2014

Completed Activity Actual End Date:**Responsible Organization:**

Jennings County

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,658,583.93
Total Budget	\$0.00	\$1,658,583.93
Total Obligated	\$0.00	\$1,658,583.93
Total Funds Drawdown	\$0.00	\$1,658,583.93
Program Funds Drawdown	\$0.00	\$1,658,583.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,658,583.93
Jennings County	\$0.00	\$1,658,583.93
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Jennings County will use grant funds to make dam improvements to the Country Squire Lakes Dam. The improvements will address seepage through the underlying geologic features on which the embankment structure is founded and the hydraulic capacity of the spillway. The project includes constructing a grout curtain along the centerline of the dam; installation of overtopping protection which will consist of a grout curtain constructed along the centerline; installation of overtopping projection which will consist of a large rock fill; extension of a primary spillway conduit; repairs to existing sluice gate, construction of an energy dissipation device, preparation of an operation and maintenance manual and an emergency action plan.

Location Description:

Country Squire Lake on Six Mile Creek in North Vernon, IN in Jennings County.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	2816	3456	0/0	2816/2816	3456/3456	81.48

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: DR1B-DL-09-024B

Activity Title: Levee Rehabilitation

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

DL- Dams/Levees

Projected Start Date:

05/25/2011

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Dam and Levee Improvements

Projected End Date:

05/31/2014

Completed Activity Actual End Date:**Responsible Organization:**

Lawrenceburg, City of

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2022****To Date**

\$0.00

\$505,174.00

Total Budget

\$0.00

\$505,174.00

Total Obligated

\$0.00

\$505,174.00

Total Funds Drawdown

\$0.00

\$505,174.00

Program Funds Drawdown

\$0.00

\$505,174.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$505,174.00

Lawrenceburg, City of

\$0.00

\$505,174.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

The City of Lawrenceburg will use grant funds to make levee system improvements. The project will rehabilitate floodwalls along Tanner's Creek, including concrete patching and rehabilitation, concrete joint replacement, shotcrete overlay, removal of overgrown vegetation, installation of flowable grout, and selective façade demolition, protection and scaffolding.

Location Description:

Tanner's Creek and Ohio River
Lawrenceburg, IN

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	702	929	0/0	702/702	929/929	75.57

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: DR1B-DL-09-025B

Activity Title: Levee Improvements

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

DL- Dams/Levees

Projected Start Date:

03/10/2011

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Dam and Levee Improvements

Projected End Date:

04/30/2013

Completed Activity Actual End Date:**Responsible Organization:**

Hazelton, Town of

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2022****To Date**

\$0.00

\$981,400.98

Total Budget

\$0.00

\$981,400.98

Total Obligated

\$0.00

\$981,400.98

Total Funds Drawdown

\$0.00

\$981,400.98

Program Funds Drawdown

\$0.00

\$981,400.98

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$981,400.98

Hazelton, Town of

\$0.00

\$981,400.98

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

The Town will use grant funds to make improvements to the levee including clearing within 10' of the toe of the existing slope, re-grading the slope to the recommended dimensions, increasing the crest width and height, and replacing material within the levee with appropriate levee material.

Location Description:

Levee on White River in Hazelton, IN.

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	206	321	0/0	206/206	321/321	64.17

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: DR1B-DL-09-027B

Activity Title: Levee Improvements

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

DL- Dams/Levees

Projected Start Date:

09/24/2013

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Dam and Levee Improvements

Projected End Date:

10/31/2016

Completed Activity Actual End Date:**Responsible Organization:**

Vincennes, City of

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,159,186.78
Total Budget	\$0.00	\$1,159,186.78
Total Obligated	\$0.00	\$1,159,186.78
Total Funds Drawdown	\$0.00	\$1,159,186.78
Program Funds Drawdown	\$0.00	\$1,159,186.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,159,186.78
Vincennes, City of	\$0.00	\$1,159,186.78
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the levee system which separates the city and the Wabash River. The improvements will be made to several critical areas along the three mile levee including levee closures and drainage lines that are no longer working or have reached the end of their useful life.

Location Description:

River Road, Vincennes, Indiana 47591-6848, Culbertson Blvd, Vincennes, Indiana 47591-1461, Oliphant Street, Vincennes, Indiana 47591-4023

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	8945	16592	0/0	8945/8945	16592/16592	53.91

LMI%:	56.51
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: DR1B-DL-09-028A

Activity Title: Dam Rehabilitation

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

DL- Dams/Levees

Projected Start Date:

01/23/2014

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Dam and Levee Improvements

Projected End Date:

01/31/2017

Completed Activity Actual End Date:**Responsible Organization:**

Hendricks County

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2022****To Date**

\$0.00

\$833,000.00

Total Budget

\$0.00

\$833,000.00

Total Obligated

\$0.00

\$833,000.00

Total Funds Drawdown

\$0.00

\$833,000.00

Program Funds Drawdown

\$0.00

\$833,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$833,000.00

Hendricks County

\$0.00

\$833,000.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

Grant funds will be used for the rehabilitation of the Je-To Lake dam. The dam is considered a high hazard dam and has experienced over-topping events.

Location Description:

Je-To Lake Dam in Hendricks County, Indiana

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	50	86	0/0	50/50	86/86	58.14

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: DR1B-DL-09-029A

Activity Title: Dam Rehabilitation

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

DL- Dams/Levees

Projected Start Date:

09/15/2014

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Dam and Levee Improvements

Projected End Date:

09/30/2017

Completed Activity Actual End Date:**Responsible Organization:**

Morgan County

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,148,985.33
Total Budget	\$0.00	\$1,148,985.33
Total Obligated	\$0.00	\$1,148,985.33
Total Funds Drawdown	\$0.00	\$1,148,985.33
Program Funds Drawdown	\$0.00	\$1,148,985.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,148,985.33
Morgan County	\$0.00	\$1,148,985.33
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Grant funds will be used for improvements to Hart Lake Dam. The project will consist of the armor of the crest and downstream slope of the dam utilizing a cabled, concrete block, articulated mat system. Before installation of the articulated mat, the existing downstream slope will be reconstructed to provide and remove some depressions. This process will also provide a finished slope that is flatter than the existing 2.2 to 1. At the toe of the downstream slope of the dam a rip-rap plunge pool channel will be constructed. This plunge pool will decrease the high velocities of the overtopping water and protect the base of the dam from undercutting.

Location Description:

73 Hart Lake Drive, Mooresville, IN 46158-8485

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	117	181	0/0	117/117	181/181	64.64

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1A-09-091 / Bartholomew County

Grantee Activity Number: DR1A-09-091B
Activity Title: Reconstruction of a public facility

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

DR1A-09-091

Projected Start Date:

06/13/2011

Benefit Type:

Area (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Bartholomew County

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Bartholomew County

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$271,372.38
Total Budget	\$0.00	\$271,372.38
Total Obligated	\$0.00	\$271,372.38
Total Funds Drawdown	\$0.00	\$271,372.38
Program Funds Drawdown	\$0.00	\$271,372.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$271,372.38
Bartholomew County	\$0.00	\$271,372.38
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Bartholomew County experienced widespread flooding during the adverse weather event of May-June 2008 (FEMA 1766). Several of the county schools were damaged as a result of high volume of rain that fell during this time period. The county will use grant funds to reimburse the Bartholomew Consolidated School System for expenses incurred as a result of the floods. Damage was done to floors, walls, electrical, fire and elevator systems.

Location Description:

Columbus East High School 230 S. Marr Road, Southside Elementary 1320 W. 200S.,

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	5512	32211	0/5512	5512/6263	32211/32211	17.11

LMI%:	36.56
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1A-09-112 / Morgan County

Grantee Activity Number: DR1A-09-112B

Activity Title: dams

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

DR1A-09-112

Projected Start Date:

07/12/2010

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Morgan County

Projected End Date:

01/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Morgan County

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$17,117.50
Total Budget	\$0.00	\$17,117.50
Total Obligated	\$0.00	\$17,117.50
Total Funds Drawdown	\$0.00	\$17,117.50
Program Funds Drawdown	\$0.00	\$17,117.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$17,117.50
Morgan County	\$0.00	\$17,117.50
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Lower Wildwood Lake dam is an earthen embankment located on Sinking Creek in Morgan County. The June storms of 2008 (FEMA 1766) eroded a portion of the spillway and the downstream hillside. This rainfall event resulted in high lake levels and caused considerable deterioration of the spillway outlet channel and significant erosion along the southern spillway channel bank. The project consisted of debris removal from the erosion area, preparation of the erosion area and installment of geotextile fabric and the placement of 175 LF of rip rap.

Location Description:

Lower Wildwood Lake Dam located on Sinking Creek in Morgan County

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
0	272	504	0/0	272/272	504/504	53.97	

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1A-09-113 / Morgan County



Grantee Activity Number: DR1A-09-113B

Activity Title: dam restoration

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

DR1A-09-113

Projected Start Date:

07/12/2010

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Morgan County

Projected End Date:

01/31/2012

Completed Activity Actual End Date:**Responsible Organization:**

Morgan County

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2022****To Date**

\$0.00

\$31,018.06

Total Budget

\$0.00

\$31,018.06

Total Obligated

\$0.00

\$31,018.06

Total Funds Drawdown

\$0.00

\$31,018.06

Program Funds Drawdown

\$0.00

\$31,018.06

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$31,018.06

Morgan County

\$0.00

\$31,018.06

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

During the flooding of June 2008 (FEMA 1766) Morgan County experienced a significant amount of rainfall. Lake Edgewood experienced abnormally high lake levels and the dam embankment was eroded and there was significant damage to the concrete and rock armored spillway outlet channel.

Location Description:

Lake Edgewood Dam 1.5 miles northwest of Martinsville in Morgan County

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	227	428	0/0	227/227	428/428	53.04

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1A-09-115 / Owen County



Grantee Activity Number: DR1A-09-115B

Activity Title: dams

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

DR1A-09-115

Projected Start Date:

07/12/2010

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owen County

Projected End Date:

01/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Owen County

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$641,302.63
Total Budget	\$0.00	\$641,302.63
Total Obligated	\$0.00	\$641,302.63
Total Funds Drawdown	\$0.00	\$641,302.63
Program Funds Drawdown	\$0.00	\$641,302.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$641,302.63
Owen County1	\$0.00	\$641,302.63
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

In June 2008 (FEMA 1766) a large rain event occurred causing significant flooding. The Graybrook Lake dam began to overtop and significant erosion started to occur. Within minutes of overtopping, the dam failed and the lake emptied causing water to run down stream seriously damaging properties in its path. The dam had to be reconstructed and included a new spillway, a lake draw down system, a new impact basin and raising the dam embankment. The total construction area for the project is 106,600 square feet and the length of the top of the new dam is 400LF.

Location Description:

Graybrook Lake in Morgan Twp. in Owen County

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
0	0	153	350	0/0	153/153	350/350	43.71

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1A-09-118 / Seelyville



Grantee Activity Number: DR1A-09-118B

Activity Title: water main

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR1A-09-118

Projected Start Date:

07/08/2010

Benefit Type:

Area (Survey)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Seelyville

Projected End Date:

01/31/2012

Completed Activity Actual End Date:**Responsible Organization:**

Seelyville, Town of

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2022****To Date**

\$0.00

\$30,500.00

Total Budget

\$0.00

\$30,500.00

Total Obligated

\$0.00

\$30,500.00

Total Funds Drawdown

\$0.00

\$30,500.00

Program Funds Drawdown

\$0.00

\$30,500.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$30,500.00

Seelyville, Town of

\$0.00

\$30,500.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

During the flood of June 2008 (FEMA 1766) an arterial water main was exposed that crosses Otter Creek and feeds the Town's water system. This main line was embedded in approximately nine feet of sand. Heavy rains scoured the creek bed and exposed the water main. Rip rap and gabion baskets were installed to protect the pipe.

Location Description:

Otter Creek
Seelyville, Indiana

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	2218	5019	0/0	2218/2218	5019/5019	44.19

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1A-09-120 / West Terre Haute



Grantee Activity Number: DR1A-09-120B

Activity Title: dams/levees

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

DR1A-09-120

Projected Start Date:

07/09/2010

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

West Terre Haute

Projected End Date:

01/31/2012

Completed Activity Actual End Date:**Responsible Organization:**

Town of West Terre Haute

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$18,992.00
Total Budget	\$0.00	\$18,992.00
Total Obligated	\$0.00	\$18,992.00
Total Funds Drawdown	\$0.00	\$18,992.00
Program Funds Drawdown	\$0.00	\$18,992.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$18,992.00
Town of West Terre Haute	\$0.00	\$18,992.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

During the flood disaster of June 2008 (FEMA 1766), the West Vigo Levee Association's sustained damage to the levee which protects the Town of West Terre Haute from Sugar Creek on the West and the Wabash River basin in which the town lies. The work predominately entailed the removal of trees, debris and other sediment from the approximately 300 foot long spillway channel. The channel also sustained damage to its sides from the rush of the water causing erosion and collapse of these channel sides. Once the spillway channel was cleared of the debris, the channel sides were re-shaped, built back up and re-seeded as close to pre-disaster condition as possible in order to restore functionality to the spillway.

Location Description:

West Terre Haute

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	1523	2332	0/0	1523/1523	2332/2332	65.31

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1A-09-121 / Franklin, City of

Grantee Activity Number: DR1A-09-121B

Activity Title: Public Improvement

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

DR1A-09-121

Projected Start Date:

09/30/2010

Benefit Type:

Area (Survey)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Franklin, City of

Projected End Date:

09/30/2011

Completed Activity Actual End Date:**Responsible Organization:**

City of Franklin

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2022****To Date**

\$0.00

\$120,194.95

Total Budget

\$0.00

\$120,194.95

Total Obligated

\$0.00

\$120,194.95

Total Funds Drawdown

\$0.00

\$120,194.95

Program Funds Drawdown

\$0.00

\$120,194.95

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$120,194.95

City of Franklin

\$0.00

\$120,194.95

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

Restoration of park facilities resulting from flooding due to FEMA 1766

Location Description:

Greenlawn Cemetary, Franklin
Provence Park, Franklin
101 Hurricane Street, Franklin
396 Branigan Street Franklin
East King Street, Franklin
Scott Park, Franklin
Blue Heron Park

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# of cable feet of public utility	0		0/0	
# of Linear feet of Public	0		0/0	
# of Linear miles of Public	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	7309	17957	0/0	7309/7309	17957/17957	40.70

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1A-09-122 / Johnson County

Grantee Activity Number: DR1A-09-122B

Activity Title: Emergency Services

Activity Type:

Public services

Project Number:

DR1A-09-122

Projected Start Date:

10/29/2012

Benefit Type:

Area (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Johnson County

Projected End Date:

12/31/2013

Completed Activity Actual End Date:**Responsible Organization:**

Johnson County

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2022****To Date**

\$0.00

\$191,000.00

Total Budget

\$0.00

\$191,000.00

Total Obligated

\$0.00

\$191,000.00

Total Funds Drawdown

\$0.00

\$191,000.00

Program Funds Drawdown

\$0.00

\$191,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$191,000.00

Johnson County

\$0.00

\$191,000.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

Payment for emergency services rendered during FEMA Disaster #1766 for a period from June 2008 through August 2008.

Location Description:

Johnson County

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	1256367	1128845	5902164	1256367/1256	1128845/1128	5902164/5902	40.41

LMI%:	40.41
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1B-09-004 / Town of Morgantown



Grantee Activity Number: DR1B-09-004B
Activity Title: Shoring of ditch/Storm Drainage

Activity Type:
 Rehabilitation/reconstruction of a public improvement
Project Number:
 DR1B-09-004
Projected Start Date:
 03/09/2010
Benefit Type:
 Area (Survey)
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 Town of Morgantown
Projected End Date:
 09/30/2012
Completed Activity Actual End Date:

Responsible Organization:
 Town of Morgantown

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$755,918.88
Total Budget	\$0.00	\$755,918.88
Total Obligated	\$0.00	\$755,918.88
Total Funds Drawdown	\$0.00	\$755,918.88
Program Funds Drawdown	\$0.00	\$755,918.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$755,918.88
Town of Morgantown	\$0.00	\$755,918.88
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Shoring of ditch along creek which was severely damage due to the FEMA 1766 severe weather event.

Location Description:

5106: 7001-7012, 7015-7036, 7038-7044, 7048-7052

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	440	809	0/0	440/440	809/809	54.39

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1B-09-007 / Montgomery County

Grantee Activity Number: DR1B-09-007B
Activity Title: road embankment stabilization

Activity Type:
 Construction/reconstruction of streets
Project Number:
 DR1B-09-007
Projected Start Date:
 08/25/2010
Benefit Type:
 Area (Survey)
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 Montgomery County
Projected End Date:
 03/31/2012
Completed Activity Actual End Date:

Responsible Organization:
 Montgomery County

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$519,253.31
Total Budget	\$0.00	\$519,253.31
Total Obligated	\$0.00	\$519,253.31
Total Funds Drawdown	\$0.00	\$519,253.31
Program Funds Drawdown	\$0.00	\$519,253.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$519,253.31
Montgomery County	\$0.00	\$519,253.31
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The heavy sheet rain and driving winds during May and June 2008 have caused severe slope erosion along Offield Creek adjacent to Montgomery County Road 300S and threatens to destabilize the road. Any further degradation of the slope will damage portions of CR 300S. The project will correct the slope failure using a three pronged approach. Drainage control, erosion control at the toe of the slope (near creek level) and the construction of a retaining wall along CR 300S will prevent further slope erosion and avert road damage that is likely to occur if erosion continues.

Location Description:

Montgomery County Road 300S just east off of Indiana State Road 47 in Montgomery County, Indiana

Activity Progress Narrative:

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	61	162	0/0	61/61	162/162	37.65

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1B-09-009 / Trafalgar

Grantee Activity Number: DR1B-09-009B

Activity Title: flood drainage

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

DR1B-09-009

Projected Start Date:

07/08/2010

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Trafalgar

Projected End Date:

01/31/2013

Completed Activity Actual End Date:**Responsible Organization:**

Trafalgar, Town of

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2022****To Date**

\$0.00

\$99,321.17

Total Budget

\$0.00

\$99,321.17

Total Obligated

\$0.00

\$99,321.17

Total Funds Drawdown

\$0.00

\$99,321.17

Program Funds Drawdown

\$0.00

\$99,321.17

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$99,321.17

Trafalgar, Town of 2

\$0.00

\$99,321.17

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

The town of Trafalgar received heavy rains during the flooding of June 2008 (FEMA 1766). Spring Lake was constructed as a storm water retention pond and collects approximately 70% of the storm water runoff with in the Town of Trafalgar. The proposed project includes replacement of the existing outfall control structure for the pond, bank stabilization and grading at the downstream side of the out let, reconstruction of North Lake Road at the outfall structure and reconstruction of Dunn Road Crossing at the inlet control culvert. Drainage improvements with the pond and discharge control are needed to eliminate flooding of properties, severe erosion and safety concerns.

Location Description:

Spring Lake in Trafalgar, Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	409	704	0/0	409/409	704/704	58.10

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: DR1B-09-009C

Activity Title: roads

Activity Type:

Construction/reconstruction of streets

Project Number:

DR1B-09-009

Projected Start Date:

07/08/2010

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Trafalgar

Projected End Date:

01/31/2013

Completed Activity Actual End Date:**Responsible Organization:**

Trafalgar, Town of

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2022****To Date**

\$0.00

\$125,648.87

Total Budget

\$0.00

\$125,648.87

Total Obligated

\$0.00

\$125,648.87

Total Funds Drawdown

\$0.00

\$125,648.87

Program Funds Drawdown

\$0.00

\$125,648.87

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$125,648.87

Trafalgar, Town of 2

\$0.00

\$125,648.87

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

The town of Trafalgar received heavy rains during the flooding of June 2008 (FEMA 1766). Spring Lake was constructed as a storm water retention pond and collects approximately 70% of the storm water runoff with in the Town of Trafalgar. The proposed project includes replacement of the existing outfall control structure for the pond, bank stabilization and grading at the downstream side of the out let, reconstruction of North Lake Road at the outfall structure and reconstruction of Dunn Road Crossing at the inlet control culvert. Drainage improvements with the pond and discharge control are needed to eliminate flooding of properties, severe erosion and safety concerns.

Location Description:

Spring Lake in Trafalgar, Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	409	704	0/0	409/409	704/704	58.10

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1B-09-010 / Vincennes, City of

Grantee Activity Number: DR1B-09-010B

Activity Title: storm water

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

DR1B-09-010

Projected Start Date:

07/08/2010

Benefit Type:

Area (Survey)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Vincennes, City of

Projected End Date:

01/31/2013

Completed Activity Actual End Date:**Responsible Organization:**

Vincennes, City of

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2022****To Date**

\$0.00

\$122,195.00

Total Budget

\$0.00

\$122,195.00

Total Obligated

\$0.00

\$122,195.00

Total Funds Drawdown

\$0.00

\$122,195.00

Program Funds Drawdown

\$0.00

\$122,195.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$122,195.00

Vincennes, City of

\$0.00

\$122,195.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

The June 2008 flood (FEMA 1766) significantly affected the City of Vincennes as ten inches of rain fell in southwest Indiana and moved down stream of the Wabash River. The Perry Street and College Avenue pump stations sit just east of the Wabash River and worked continuously causing the pumps to fail. The proposed project will rehabilitate both pump stations resulting in more effective storm drainage for the area.

Location Description:

City of Vincennes at the Perry Street pump station and the College Avenues pump station

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	365	678	0/0	365/365	678/678	53.83

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1B-09-018 / Greensburg, City of



Grantee Activity Number: DR1B-09-018A

Activity Title: storm drainage

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

DR1B-09-018

Projected Start Date:

02/16/2011

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Greensburg, City of

Projected End Date:

09/30/2013

Completed Activity Actual End Date:**Responsible Organization:**

Greensburg, City of

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2022****To Date**

\$0.00

\$2,000,000.00

Total Budget

\$0.00

\$2,000,000.00

Total Obligated

\$0.00

\$2,000,000.00

Total Funds Drawdown

\$0.00

\$2,000,000.00

Program Funds Drawdown

\$0.00

\$2,000,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$2,000,000.00

Greensburg, City of

\$0.00

\$2,000,000.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

The City will use grant funds to make improvements to the storm drainage system. In June, 2008 the residential flooding which occurred was severe and many businesses were damaged as a result of the disaster. Greensburg will install two detention ponds to contain the excess water and will install a 60" culvert by jack and bore method with a casing pipe at the railroad crossing over Gas Creek. These improvements are necessary to reduce future flooding and encourage economic development in this disaster affected community.

Location Description:

Detention pond #1 between Montgomery Road and I-74

Detention pond #2 located NE of the intersection of Montgomery Road and North Davidson Street

culvert railroad crossing over Gas Creek

all in Greensburg Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	573	1092	0/0	573/573	1092/1092	52.47

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1B-09-020 / Martinsville

Grantee Activity Number: DR1B-09-020B

Activity Title: storm sewers

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

DR1B-09-020

Projected Start Date:

08/17/2011

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Martinsville

Projected End Date:

02/28/2014

Completed Activity Actual End Date:**Responsible Organization:**

City of Martinsville

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2022****To Date**

\$0.00

\$119,407.00

Total Budget

\$0.00

\$119,407.00

Total Obligated

\$0.00

\$119,407.00

Total Funds Drawdown

\$0.00

\$119,407.00

Program Funds Drawdown

\$0.00

\$119,407.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$119,407.00

City of Martinsville

\$0.00

\$119,407.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

On June 7, 2008, nearly nine inches of rain fell in a 12-hour period. Much of the City of Martinsville experienced flooding and significant property damage and the storm sewer in two areas are in need of rehabilitation as a result of the flooding. The areas involved in the project include Home Ave. and Columbus Street and the area of Home Ave. and Walnut Street. A total of 434 LF of storm sewer will be constructed.

Location Description:

Home Ave. & Walnut Street and Lincoln to Walnut Streets in Martinsville, Indiana

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	184	356	0/0	184/184	356/356	51.69

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1H Project / Affordable Rental Housing



Grantee Activity Number: DR1-PSH_RLF-2017

Activity Title: King Park PSH Admin

Activity Type:

Administration

Project Number:

DR1H Project

Projected Start Date:

05/02/2018

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

06/30/2019

Completed Activity Actual End Date:

07/28/2022

Responsible Organization:

King Park Area Development Corporation

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2022****To Date**

\$0.00

\$365,229.94

Total Budget

\$0.00

\$365,229.94

Total Obligated

\$0.00

\$365,229.94

Total Funds Drawdown

\$0.00

\$365,229.94

Program Funds Drawdown

\$0.00

\$299,798.24

Program Income Drawdown

\$0.00

\$65,431.70

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$365,229.94

King Park Area Development Corporation

\$0.00

\$365,229.94

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

Admin support for the Permanent Supportive Housing Revolving Loan Fund.

Location Description:

Marion County, Indiana.

Activity Progress Narrative:

IHCDA has closed out this award. This was for administrative activities associated with the Indianapolis Supportive Housing Revolving Loan Fund.

Accomplishments Performance Measures**No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: DR1-RLF_PSH-2017 - King Park

Activity Title: New Constr/Rehab - King Park

Activity Type:

Affordable Rental Housing

Project Number:

DR1H Project

Projected Start Date:

09/28/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

King Park Area Development Corporation

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$6,939,366.04
Total Budget	\$0.00	\$6,939,366.04
Total Obligated	\$0.00	\$6,939,366.04
Total Funds Drawdown	\$0.00	\$6,939,366.04
Program Funds Drawdown	\$0.00	\$5,085,228.58
Program Income Drawdown	\$0.00	\$1,854,137.46
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,939,366.04
King Park Area Development Corporation	\$0.00	\$6,939,366.04
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Affordable Rental Housing

Location Description:

City of Indianapolis, Marion County, IN

Activity Progress Narrative:

IHCDA has been able to close out this award. This award supported the development of the Indianapolis Supportive Housing Revolving Loan Fund. Funds were used to acquire property to preserve or move market rate housing to supportive housing. The fund was able to support 54 units.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	54	54/500



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	54	54/250
# of Multifamily Units	54	54/250

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	50	4	54	50/125	4/125	54/250	100.00
# Renter	50	4	54	50/125	4/125	54/250	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR1HB Projects / Buyout of Residential Properties

Grantee Activity Number: DR1HB-009-001B - City of Columbus

Activity Title: Homeowner Buy Out - City of Columbus

Activity Type:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

06/02/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

12/01/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Columbus

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2022

To Date

\$0.00

\$779,214.29

Total Budget

\$0.00

\$779,214.29

Total Obligated

\$0.00

\$779,214.29

Total Funds Drawdown

\$0.00

\$779,214.29

Program Funds Drawdown

\$0.00

\$779,214.29

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$779,214.29

City of Columbus

\$0.00

\$779,214.29

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Columbus, Bartholomew County, IN

Activity Progress Narrative:

IHCDA has entered beneficiary information to this award and should have cleared the outstanding flag.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	50	50/68



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	50	50/68
# of Singlefamily Units	50	50/68

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	31	19	50	31/0	19/35	50/68	100.00
# Owner	31	19	50	31/0	19/35	50/68	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: DR1HB-009-002B - Bartholomew County

Activity Title: Homeowner Buy Out - Bartholomew County

Activity Type:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

12/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Bartholomew County

Overall

	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$32,104.96
Total Budget	\$0.00	\$32,104.96
Total Obligated	\$0.00	\$32,104.96
Total Funds Drawdown	\$0.00	\$32,104.96
Program Funds Drawdown	\$0.00	\$32,104.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$32,104.96
Bartholomew County	\$0.00	\$32,104.96
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Bartholomew County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	3	3/4



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	3/4
# of Singlefamily Units	3	3/4

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: DR1HB-009-005B - City of Franklin

Activity Title: Homeowner Buy Out - City of Franklin

Activity Type:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/09/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

07/21/2012

Completed Activity Actual End Date:

08/12/2021

Responsible Organization:

City of Franklin

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$969,708.63
Total Budget	\$0.00	\$969,708.63
Total Obligated	\$0.00	\$969,708.63
Total Funds Drawdown	\$0.00	\$969,708.63
Program Funds Drawdown	\$0.00	\$969,708.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$969,708.63
City of Franklin	\$0.00	\$969,708.63
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Franklin, Johnson County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Parcels acquired	32	36/72
# of Properties	32	36/72



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	32	36/72
# of Singlefamily Units	32	36/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	4/52	4/72	100.00
# Owner	0	0	0	0/20	4/52	4/72	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: DR1HB-009-013B - Town of Spencer

Activity Title: Homeowner Buy Out - Town of Spencer

Activity Type:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/21/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Town of Spencer

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$196,093.00
Total Budget	\$0.00	\$196,093.00
Total Obligated	\$0.00	\$196,093.00
Total Funds Drawdown	\$0.00	\$196,093.00
Program Funds Drawdown	\$0.00	\$196,093.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$196,093.00
Town of Spencer	\$0.00	\$196,093.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Town of Spencer, Owen County, IN

Activity Progress Narrative:

IHCDA has entered beneficiary information for this activity and should have cleared the outstanding flag.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	17/23



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	17/23
# of Singlefamily Units	0	17/23

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	7	10	17	7/13	10/10	17/23	100.00
# Owner	7	10	17	7/13	10/10	17/23	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: DR1HB-009-014B - Shelby County

Activity Title: Homeowner Buy Out - Shelby County

Activity Type:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

01/07/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

The Board of Commissioners of the County of Shelby

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$105,699.81
Total Budget	\$0.00	\$105,699.81
Total Obligated	\$0.00	\$105,699.81
Total Funds Drawdown	\$0.00	\$105,699.81
Program Funds Drawdown	\$0.00	\$105,699.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$105,699.81
The Board of Commissioners of the County of Shelby	\$0.00	\$105,699.81
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

County of Shelby , IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	7/17



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/17
# of Singlefamily Units	0	7/17

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: DR1HB-009-015B - Tippecanoe County

Activity Title: Homeowner Buy Out - Tippecanoe County

Activity Type:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/14/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

03/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Tippecanoe County

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$55,157.38
Total Budget	\$0.00	\$55,157.38
Total Obligated	\$0.00	\$55,157.38
Total Funds Drawdown	\$0.00	\$55,157.38
Program Funds Drawdown	\$0.00	\$55,157.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$55,157.38
Tippecanoe County	\$0.00	\$55,157.38
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Tippecanoe IN

Activity Progress Narrative:

IHCDA has entered beneficiary information to this award and should have cleared the outstanding flag.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/1
# of Singlefamily Units	0	2/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	1	2	1/1	1/0	2/1	100.00
# Owner	1	1	2	1/1	1/0	2/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: DR1HB-011-001B - Town of Montezuma

Activity Title: Homeowner Buy Out - Town of Montezuma

Activity Type:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

04/19/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

10/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Montezuma, Town of

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$301,154.00
Total Budget	\$0.00	\$301,154.00
Total Obligated	\$0.00	\$301,154.00
Total Funds Drawdown	\$0.00	\$301,154.00
Program Funds Drawdown	\$0.00	\$301,154.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$301,154.00
Montezuma, Town of	\$0.00	\$301,154.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Town of Montezuma, Parke County, IN

Activity Progress Narrative:

IHCDA has added beneficiary data to this award.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	8	8/6
# of Singlefamily Units	8	8/6



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	7	1	8	7/3	1/3	8/6	100.00
# Owner	7	1	8	7/3	1/3	8/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: DR1HB-011-025B - City of Brazil
Activity Title: Homeowner Buy Out - City of Brazil

Activity Type:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

01/30/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

11/01/2014

Completed Activity Actual End Date:

Responsible Organization:

Brazil, City of2

Overall

	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$160,437.70
Total Budget	\$0.00	\$160,437.70
Total Obligated	\$0.00	\$160,437.70
Total Funds Drawdown	\$0.00	\$160,437.70
Program Funds Drawdown	\$0.00	\$160,437.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$160,437.70
Brazil, City of2	\$0.00	\$160,437.70
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Brazil, Clay County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Parcels acquired	17	17/0
# of Properties	17	17/0
Total acquisition compensation	17	17/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	17	17/17
# of Singlefamily Units	17	17/17

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	3	14	17	3/3	14/14	17/17	100.00
# Owner	3	14	17	3/3	14/14	17/17	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

